

Doc Number: GMJV-KeNHA-BRW-WOM039FM008

Revision : Doc Type :

Form

01

Author/Owner: Wellingtone Odali
Reviewed by: Maurice Ademba
Effective Date: January 2023
Review Date: January 2023

Number Pages: Page 1 of 3

Approved by: Godfrey Walala

Title:	Daily	Maintenance	Report
--------	-------	-------------	--------

Site Name		Rov	500	W	EIUHBRIDGE ,	
Dates/Duration			14.09.2022			
Technician Name		Ha	NA	RT	ONYANDO	
Suntain			Sys			
Systems	VOLTAGE		Х	1	Comments/issues/observations	
Electrical Systems	VOLTAGE LINE VOLTAGE	-				
Liectifical Systems	L1-L2	1117		~		
	L1-L3	416			*	
	L2-L3	417		/		
	<u>PHASE</u> <u>VOLTAGE</u>					
	L1-N	235		~	All voltages are	
	L2-N	256		V	96 )	
	L3-N	237		V		
	PHASE & EARTH				HARDHAL HICHWAYS AUTHORITA	
	L1-E	236			MOHAI! *	
	L2-E	235		/	SEP 2022	
	L3-E	235		~		
	OTHER APPLIANCES				Marine Charles O William	
	Isolators			~	Manager Nones Common Than	
	MCCBs			_		
	Contactors			/	All al functional	
	MCBs					
	Photocells			V		
Scales systems						
Check the following:-	Scale Accuracy	k."		~	all o	
	Indicator Functionality				Anchoral	
	System Grounding			/	DL.	
	External Display				MA	



**Title: Daily Maintenance Report** 

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type: Form

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 3

Approved by: Godfrey Walala

Traffic control system Check the following:-Booms functionality Traffic lights Clean cameras Network equipment Generator Check the following:-Battery Voltage Test run genset Fuel level Voltages on test run(vac) Run hours to service ov **Emergency button Buildings & General** Maintenance Check the following:-Power to Buildings Power to Switches Power to socket outlets Power to Bulbs Power to Floodlights Oh Air Conditioners Leaking Roof Drainage



Title: Daily Maintenance Report

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision:

Doc Type : Form Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 3 of 3

Approved by: Godfrey Walala

I	I	T	
			1 MAI
Others			
Health, Safety & Environment			
Check the following:	Adherence to safety procedures by staff	 ✓.	I Adhered to the
		1	
	Adheres to min PPE	 	
	Potential hazards	V	1/19

epared By: (Technician) Hurard on

ecked By: (Duty Manager) NAHAB WANERL



Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision: Doc Type:

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 2

Approved by: GodfreyWalala

Name of Technician	HILLART	ONYAMO

Site Name

| Date or Duration valid | 10.00.2020
| Ro NGO '

Title: Generator Start-Up Form

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR COMMENTS X 1. Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out. 2. Press the STOP soft key for 2 seconds to clear any old emergency status 3. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby. 4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 5. Whenever the generator does not start automatically and its on AUTO standby, press OFF soft key button then press either AUTO 6. When generators comes ON afrer procedure 5. above press the AUTO soft key 7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY 8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01

Form

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Doc Type:

Review Date: January 2023

Number Pages: Page 2 of 2

Approved by:

Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	V	Q12
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service		Oh
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	/	Ou
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☆ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.		on
5. Press the AUTO button soft key button.	1	ou

Prepared By: (Technician) \_

Checked By: (Duty Manager) DAHAB WANTESign DULLER



Doc Number:

GMJV-KeNHA-BRW-WOM039FM007

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 1

Approved by:

Godfrey Walala

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

#### SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician

Date or Duration valid

Site Name

HIV	LART	0W4
14+0	9.20.	r

CAMERAS CHEKLIST	FREQ	√	х	Comments
ANPR & Side View photos				∞
1. Check with the system administrators at the image server all cameras				
to ensure they are all ON	D			( )
2. If all cameras are OFF check the single phase consumer unit at the				
weighing room for any tripped MCB	D			
3. If the cameras are OFF randomly, check the yellow boxes at the		~		& M (1) = 1 0 100
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D	100		1 All IV, and ANHE
4. If blue ginger and/or circuit breaker are faulty after testing the input and				
output ensure they are replaced (AC circuit breaker input & output=240V				
while Blue ginger input AC 240V & output DC 12V)	D	0		I have the but of
5. If 4 above is true test the camera functionality from the server with the				000000000000000000000000000000000000000
system admin	D			Interest of city
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that	<u> </u>			Trada work
its powered, ports LED blinking, cables connected securely	w			the kontood
no powered, ports LLD billiking, capies conflected securely	V V	W		Carl 1000
7. Inspect all cameras for physical damage or misalignment	D	/		
8. Inspect cameras view relative to master alignment photo.	D			
9. If camera is misaligned after 7 above, realign the camera as required		i/		The state of the s
and test the view from the image server again	D			C WINDHIM
10. Wipe all camera view window with a clean damp cloth followed by a				WAYS ROMAN
dry lint free cloth till the window is clean	W	1		WCH. X
11. Inspect the lanes next to the cameras for probable danger of				TAL IN
knocking the poles and advise accordingly	D	V		TOWN IN
12. Check floodlights for proper functionality-ON/OFF status as required-	ones.			
(Night inspection)	W	V		CK SC
13. Check floodlights for proper alignment	w	1/		3 1.3
CCTV				Manager Man 3/12 Old
Check at the LED monitor for ON or OFF status for all CCTV				P.O.BOX 4.91
cameras	D	2		1.0.001
2. If any camera is OFF check the single phase consumer unit at the				
weigh room for any tripped MCB	D	1		
3. Check BNC connectors for proper connections at the back of the DVR				( M)
in case 2 above is ON and cameras are still OFF	D	8		you contract
4. Check for proper focus of each CCTV camera	w			
5. If any camera is off focus, have a person (system admin) at the		7		
screen and yourself at the camera to adjust the focus knobs under the				1 Ole on a cluster
Redi view cameras till focus is restored.	w			
Check the playback of the CCTV cameras at the DVR at different	<u> </u>			
dates and time	w	1		\
		/		
7. Inspect the CCTV cameras for physical damage and misalignment	w	1		\
8. If misaligned after 6 above ensure they are correctly aligned as the per				
the master alignment photo	w	1		]
Wipe all camera view window with a clean damp cloth followed by a				
dry lint free cloth till the window is clean	w	1		
and the state of t	1			

#### NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights



Doc Number:

GMJV-KeNHA-BRW-WOM039FM005

Revision: Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Approved by:

Number Pages: Page 1 of 1 Godfrey Walala

**Title: Loggers Checklist** 

### **LOGGERS CHECKLIST**

Name of Technician	HELLART OWTOMPO	
Date or Duration valid	14.09.2022	
Site Name	RONGO.	

	T	T	1	
LOGGER CHECK LIST	FREQ	ON/√	OFF/X	COMMENTS
Physical Checks				
1. Check AC MCB on the LHS	D	~		Dh.
2. Battery Charger Status	D		X	3 Batter and Charges
3. Battery charging	D		1	1 fruity
4. Loops CPU LED	D	~		9
5. Loops LEDs	D -	_		loops are one
6. CPU LEDs	D	~		
7. Classification LEDs	D	~		9
8. Check cables-loops and other communication cables	D	~		7610
9. Functionality checks	2*D	<u></u>		( inchana)
Functional Checks				G .
Connect to Hyperterminal on Laptop	2*D		X	
Press I to check for setup information (date, time, site name)	2*D		X	
3. Press Q to check loop frequencies	2*D	_	X	Not connected to the
4. Press lane numbers (1,2,3) and check lane vehicle information	2*D		X	
check the logical reaction of the logger on each lane	2*D		X	CHWAYS AUTHORITY
6. Log off by pressing O	2*D		X	WHICHEL HIM S ZEED

#### **NOTES**

- 1. While doing the functional test, have a laptop with hyperterminal software installed and a USB to serial converter.
- 2. Ensure the outdoor housing is free of dust before locking
- 3. Ensure housing is properly locked after the procedure

Prepared by: (Technician)	C /	
Checked By: (Asst Weighbrid	ge Manage	er) lahoub

Manager Konson P.O.BOX 49712