

Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

Form

Doc Type:

Author/Owner: Wellingtone Od ali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 3

Approved by: Godfrey Walala

Site Name		RONGO WEIGHBRIDGE.					
)ates/Duration			15.08.2022				
echnician Name		Hui	-	-	why who		
			System Check				
Systems			X		Comments/issues/observations		
	VOLTAGE				T		
Electrical Systems	LINE VOLTAGE	- 0					
	L1-L2	417		V			
	L1-L3	416		/			
	L2-L3	416					
	<u>PHASE</u> <u>VOLTAGE</u>			Care			
	L1-N	236		~	All the voltages one		
	L2-N	205			(OK		
	L3-N	235		V			
	PHASE & EARTH	M 270 Marie 1					
	L1-E	236		V	CHWAYS AUTHORITY		
	L2-E	237			Whit His.		
	L3-E	337		V	STANDARD TO AUG 2022		
	OTHER APPLIANCES				ST 15 ADD STATES		
	Isolators			V	Manager House 27 10 Mail Mark		
	MCCBs			~	7.0.600		
	Contactors	900		/	Al functional.		
	MCBs			V			
	Photocells			V			
Scales systems Check the following:-	Scale Accuracy			V	Accurate		
moon the following.							
	Indicator Functionality			V	Functional		
	System Grounding			~	Dr.		
	External Display		X		N/A.		
	ļ		l/	I			



Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision :
Doc Type :

Form

Author/Owner: Wellingtone Od ali Reviewed by: Maurice Ademba

Effective Date: January 2022
Review Date: January 2023
Number Pages: Page 2 of 3

Approved by: Godfrey Walala

Title: Daily Maintenance Report

Traffic control system Check the following:-	Booms functionality	×		tanly.
meen are renewing.		X		6/A.
	Traffic lights			
	Clean cameras			
	Network equipment		1	On-
Generator Check the following:-				13.7
3	Battery Voltage		/	
	Test run genset		0	Done
	Fuel level			Rul tank
				L-L-415V, L-N-230V
	Voltages on test run(vac)		V.	37 9 hours
	Run hours to service			
	Emergency button		~	or .
Buildings & General Maintenance				
Check the following:-	Power to Buildings		~	
			~	
	Power to Switches			
	Power to socket outlets		1	All supplies Ok
	Power to Bulbs		V	
	Power to Floodlights		V	
				19h
	Air Conditioners	. 2	V	
	Leaking Roof	X		
	Drainage	X		V



Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision:

0.1

Form

Doc Type:

Author/Owner: Wellingtone Od ali

Reviewed by: Maurice Ademba
Effective Date: January 2022
Review Date: January 2023

Number Pages: Page 3 of 3

Approved by: Godfrey Walala

Title: Daily Maintenance Report

	1		T		
The state of the s					
				NA	
thers					
ealth, Safety & nvironment					
heck the following:	Adherence to safety procedures by staff		√	1 Adhered to the	
	Adheres to min PPE		✓		
	Potential hazards	X		P / 15	
pared By: (Technician) HUMRY OWANDO Sign Sign					
cked By: (Duty Manager) DUNCAN SIGN Sign					



Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01 Form

Doc Type:

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 2

Approved by: Godfrey Walala

Nam	e of	Tec	hni	cian

HILLARY DWANDO

Date or Duration valid 15:08:2022

Title: Generator Start-Up Form

Site Name

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR $\sqrt{}$ X COMMENTS 1. Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out. 2. Press the STOP soft key for 2 seconds to clear any old emergency status 3. Press the AUTO soft key till the GREEN LED appears to show the generator is on Oh automatic standby. 4. Incase the generator is switched off using DLL the emergency button, follow the steps 1 to 3 5. Whenever the generator does not start automatically and its on AUTO standby, press OFF soft key button then press either AUTO 6. When generators comes ON afrer procedure 5. above press the AUTO soft key 7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type:

Form Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 2 of 2

Approved by:

Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.		Que.
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service)	Or
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	/	ou
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☆ and the alarm ∃◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.	✓	OW
5. Press the AUTO button soft key button.	/	Ou

Prepared By: (Technician) HILLARY ONYAND
Checked By: (Duty Manager) DUNG ONGAY Sign



Doc Number:

GMJV-KeNHA-BRW-WOM039FM007

Revision : Doc Type :

0.1

Form

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date : January 2022 Review Date : January 2023

Number Pages : Page 1 of 1

Approved by: Godfrey Walala

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS CHECK LIST

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

RONGO.

Name of Technician	
--------------------	--

Date or Duration valid

Site Name

HILLARY	OWTAMDO
15,08,202	-2

CAMERAS CHEKLIST FREQ Comments ANPR & Side View photos 1. Check with the system administrators at the image server all cameras OL. to ensure they are all ON 2. If all cameras are OFF check the single phase consumer unit at the 04 weighing room for any tripped MCB (unera) 3. If the cameras are OFF randomly, check the yellow boxes at the 06 camera pole for a tripped MCB or a faulty blue ginger PSU (check LED) 4. If blue ginger and/or circuit breaker are faulty after testing the input and output ensure they are replaced (AC circuit breaker input & output=240V Di while Blue ginger input AC 240V & output DC 12V) 5. If 4 above is true test the camera functionality from the server with the Du 6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that its powered, ports LED blinking, cables connected securely W 7. Inspect all cameras for physical damage or misalignment 8. Inspect cameras view relative to master alignment photo. 9. If camera is misaligned after 7 above, realign the camera as required and test the view from the image server again 10. Wipe all camera view window with a clean damp cloth followed by a dry lint free cloth till the window is clean 11. Inspect the lanes next to the cameras for probable danger of knocking the poles and advise accordingly 12. Check floodlights for proper functionality-ON/OFF status as required-(Night inspection) 13. Check floodlights for proper alignment W CCTV 1. Check at the LED monitor for ON or OFF status for all CCTV cameras POBOX 49712 2. If any camera is OFF check the single phase consumer unit at the weigh room for any tripped MCB 3. Check BNC connectors for proper connections at the back of the DVR 810 in case 2 above is ON and cameras are still OFF 4. Check for proper focus of each CCTV camera W 5. If any camera is off focus, have a person (system admin) at the screen and yourself at the camera to adjust the focus knobs under the Redi view cameras till focus is restored. W 6. Check the playback of the CCTV cameras at the DVR at different dates and time W 7. Inspect the CCTV cameras for physical damage and misalignment W 8. If misaligned after 6 above ensure they are correctly aligned as the per V the master alignment photo W 9. Wipe all camera view window with a clean damp cloth followed by a dry lint free cloth till the window is clean W

NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights



Doc Number:

GMJV-KeNHA-BRW-WOM039FM005

Revision:

Doc Type:

Review Date:

Form

January 2023

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Number Pages: Page 1 of 1 Approved by: Godfrey Walala

Title: Loggers Checklist

LOGGERS CHECKLIST

Name of Technician	HILARY ONTANDO	
Date or Duration valid	15.08.2022	
Site Name	RUNGO.	

LOGGER CHECK LIST	FREQ	ON/√	OFF/X	COMMENTS
Physical Checks				
1. Check AC MCB on the LHS	D	/		® (L
2. Battery Charger Status	D		\times	2 Charges and Battery faults
3. Battery charging	D		X	
4. Loops CPU LED	D	V		O (c
5. Loops LEDs	D	~		°OL
6. CPU LEDs	D	/		06
7. Classification LEDs	D `	/		Q Ce
8. Check cables-loops and other communication cables	D	V		Qu-
9. Functionality checks	2*D	/		On
Functional Checks				
Connect to Hyperterminal on Laptop	2*D		X	
Press I to check for setup information (date, time, site name)	2*D		X	
3. Press Q to check loop frequencies	2*D		×	
4. Press lane numbers (1,2,3) and check lane vehicle information	2*D		X	Not connect skilling AUTHORITA
check the logical reaction of the logger on each lane	2*D		×	My That For 19 19
6. Log off by pressing O	2*D		×	THE SAUGE STATES

- 1. While doing the functional test, have a laptop with hyperterminal software installed and a USB to serial converted 4912. Ensure the outdoor housing is free of dust before locking
- 3. Ensure housing is properly locked after the procedure

Checked By: (Asst Weighbridge Manager)