

Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

Doc Type :

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023 Number Pages: Page 1 of 3

Approved by : Godfrey Walala

Site Name		BUSI	A	Wt	19HBRIDGE
Dates/Duration		08/0	18	202	2
Technician Name		YOU	NA	CI	AMWOR
* d				stem	
				leck	
Systems	V017105		X		Comments/issues/observations
Electrical Ocean	VOLTAGE	-		т —	
Electrical Systems	LINE VOLTAGE	-	-	1	
	L1-L2	420	-	V	
	L1-L3	423	-	V	
	L2-L3	418		V	
	PHASE VOLTAGE				Mel Charge Moltzogo mother
	L1-N	243		1	All kives obligges couldn't
	L2-N	242	-	V	Atl Jower Voltages within / tange Voltages okay.
1	L3-N	247		1	
	PHASE & EARTH				,
	L1-E	243		V	
	L2-E	296		V	
	L3-E	243		/	
	OTHER APPLIANCES			V	
	Isolators			V	
n				/	/
	MCCBs			~	L'All appliances okay.
*				/	7 Till Off Tool Cay.
	Contactors			V	
				/	
	MCBs				
				/	
	Photocells				
Scales systems					- V
Check the following:-	Scale Accuracy			V	0 Kay
	Indicator Functionality			V	Okay
	System Grounding				/
	System Stouriding			V	Olay
	Remote Display Unit		~/		6 1 -
			X	1	Paulty.



Doc Number : GMJV-KeNHA-BRW-WO™039FM008

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023 Number Pages: Page 2 of 3

Approved by : Godfrey Walala

Title: Daily Maintenance Report

n i				
Traffic control system			./	Otros Asia
Check the following:-	Booms functionality		V	Olay. Homs not comeded
Į.	Traffic lights		1	olas
1.	, rame ngrite			
* * 1	Clean cameras		V	okay
	Naturali a suia sa st			NA
Generator	Network equipment	-	-	7- (1)
Check the following:-	17			13.7~
1	Battery Voltage		V	
14	T 1		/	(6)-
	Test run genset			Okay
- 4	Fuel level		V	Full tamic
			/	
i.	Voltages on test run(vac)		V	L-1-418V, 1-N-296v. Okay
	Run hours to service		/	0:EM3:
·				
	Emergency button		/	Olay
Buildings & General Maintenance				
Check the following:-	*			
	Power to Buildings		~	
# 7 1	Davisa ta Cuitata a		/	
- 1	Power to Switches			Att Supplies Olasi.
	Power to socket outlets			7
	Power to Bulbs		V	
-	Power to Floodlights			
# 	Tower to Floodlights			COP. AC faulty.
	Air Conditioners	V		CON AZ Meds Martenance
**************************************	leedie Beef	X		
	Leaking Roof			None Okay.
	Drainage	1	1/	C Can



**Title: Daily Maintenance Report** 

Doc Number: GMJV-KeNHA-BRW-WO M039FM008

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 3 of 3

Approved by : Godfrey Walala

1	I .			
Others				None
Health, Safety & Environment				
Check the following:	Adherence to safety procedures by staff		/	Ay ashered to
	Adheres to min PPE		V	
	Potential hazards	X		None

Prepared By: (Technician)	YOUNK	CAMW te	Sign _	FMM LAW AUTHORITA
Checked By: (Duty Manager)	PHILIP	D 1620	Sign	We will start the start of the
				# And 5 2051 APT 12



Title: HSWIM Check List

Doc Number: GMJV-KeNHA-BRW-WOM039FM004

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages : Page 1 of 1

Approved by : Godfrey Walala

#### **HSWIM CHECK LIST**

Name of Technician	YOUNG SAMWER
Date or Duration valid	08 08 7022
Site Name	BUSIA WHIGHBRIDGE

	7			
PHYSICAL & SYSTEM CHECKS	FREQ	V	Х	COMMENTS
Check on the functionality of Weighing Sensors	D	/		
Check on the functionality of Loops	D	V		
Check on the functionality of MSI Position Sensors	D			GATI forctionalities
4. Check on the functionality of ANPR cameras	D			Okan "
5, Check on the functionality of Overview Cameras	D	1	/	
6. Check on the alignment of ANPR and Overview Cameras	D			Okay
7. Check on the functionality of gantry floodlights	D		/	Otas
8. Check whether HSWIM parameters are transmitted and viewed at the Directing Office.	D	1	/	Fansmitted
Check on the state of Grounding and Lightening Arrestors	D	V		well-grounded
10. Check on the Physical State of HSWIM Equipment	D	V	/	O Kent
i) Check cables are intact and well terminated and not exposed	D		/	OVal
ii) Check on the grouting status of the sensors	M	V		Well-enouted
iii) Check on the physical state of the gantry (ensure it is not knocked/damaged)	D	~		7
iv) Check on the state of gantry protection (bollards)	D	V		4 Secused
v) Check cable routing (pipes, sleeves and ducts) are secure and not flooded with water	D	V		
vi) Check whether silt/soil has accumulated at the sensor area	D	V		No silt
vii) Check drainage around the sensor area to ensure it is not flooded.	D	V		Dainoge Okay
11. Check on the white box components	D			A ANTHORY
<ul> <li>i) Check on the functionality and physical state of Breakers, Connectors, PLCs, Network Switches, Power Supply and cable termination.</li> </ul>	D	V		Goray.
*Gantry Cameras to be cleaned and aligned monthly	M	(/	/	The Man

Prepared By: (Technician)	YOUNG	SAMW EC	Sign	frmmt)
Checked By: (Duty Manager) _	PHILIP	Sita	_Sign	



CHECK LIST

### JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number :

GMJV-KeNHA-BRW-WOM039FM007

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali

Maurice Ademba

Reviewed by:

Effective Date: January 2022

Review Date:

Number Pages : Page 1 of 1

January 2023

Approved by :

Godfrey Walala

#### SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician	UNI	T SA	40M WY	C

Delne 200) Date or Duration valid

Site Name

00	LOS	WIL	
BU	SIA	WEIGHBRIDGE	

CAMERAS CHEKLIST	FREQ	<b>V</b>	х	Comments
ANPR & Side View photos				
Check with the system administrators at the image server all cameras	1			
to ensure they are all ON	D	V		
2. If all cameras are OFF check the single phase consumer unit at the		/		
weighing room for any tripped MCB	D	V		
		/		
3. If the cameras are OFF randomly, check the yellow boxes at the				
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			P
4. If blue ginger and/or circuit breaker are faulty after testing the input and				7.411 1.000
output ensure they are replaced (AC circuit breaker input & output=240V	1	1/		ANDOR
while Blue ginger input AC 240V & output DC 12V)	D			111111129
5. If 4 above is true test the camera functionality from the server with the				00 00000
system admin	D	V		Side view Camers
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that		./		
its powered, ports LED blinking, cables connected securely	W			O Cair
		/		1 Comp
7. Inspect all cameras for physical damage or misalignment	D			
		. /		
8. Inspect cameras view relative to master alignment photo.	D	. 1		
9. If camera is misaligned after 7 above, realign the camera as required		/		
and test the view from the image server again	D	1/		
10. Wipe all camera view window with a clean damp cloth followed by a		/		
dry lint free cloth till the window is clean	w			
11. Inspect the lanes next to the cameras for probable danger of		/		
knocking the poles and advise accordingly	D	1/		
12. Check floodlights for proper functionality-ON/OFF status as required-		0/		
(Night inspection)	w	V		
		. /		
13. Check floodlights for proper alignment	W	V		
CCTV				
Check at the LED monitor for ON or OFF status for all CCTV				
cameras	D	1/		
2. If any camera is OFF check the single phase consumer unit at the				
weigh room for any tripped MCB	D	1/		/ CCTU Cameras
3, Check BNC connectors for proper connections at the back of the DVR		/		/ CC (O (OI)
in case 2 above is ON and cameras are still OFF	D	0		Man
in case 2 above is cryana dameras are sun cri		7		C C C C C C C C C C C C C C C C C C C
4. Check for proper focus of each CCTV camera	w	V		
5. If any camera is off focus, have a person (system admin) at the		1		
screen and yourself at the camera to adjust the focus knobs under the		-/		
Redi view cameras till focus is restored.	w			NAYS AUTHORIT,
6. Check the playback of the CCTV cameras at the DVR at different	**			- CHIAIS
dates and time	w	1/		11/91.
adico di la di la		-/		
7. Inspect the CCTV cameras for physical damage and misalignment	w	0		Will some state of the state of
8. If misaligned after 6 above ensure they are correctly aligned as the per		/		The second second
the master alignment photo	w			5, 6110
Wipe all camera view window with a clean damp cloth followed by a		-		12 0 K K
dry lint free cloth till the window is clean	w			
dry interfect cloth till the window is clean	vv			THE STATE OF THE S

#### NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights

Yourt Chamber of From





Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type :

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 2

Approved by: GodfreyWalala

Name of Technician	YOUNG	SAMWER	
Date or Duration valid	08/08/	2022	
Site Name	BUS 1A	WHIGHBRIDGE	2-

GENERATOR START UP PROCEDURE-14KV	/A 3PHASE	TEKSA	AN GENERATOR
	√	Х	COMMENTS
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	V	,	7
2. Press the STOP soft key for 2 seconds to clear any old emergency status			
<ol><li>Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.</li></ol>	V		ATI Rencharglises
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 again	V		Okay.
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO or MANUAL soft key button			
6. When generators comes ON afrer procedure 5. above press the AUTO soft key button	V		
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY button		×	
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect the cables			



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 2

Approved by: GodfreyWalala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	~	
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service request	/	Ad
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately		Threstons o Kay.
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.		
5. Press the AUTO button soft key button.		

Prepared By: (Technician)	YOUNK	SAMOVE	Sign _	Ammy Chi	C. B. B. Marie S.
Checked By: (Duty Manager) _	Philip	Dian	_ Sign	Page 1	W. 20191