



GOKHAN &
MASTERSPACE
JV LIMITED

JV Management System

Doc Number : GMJV-KeNHA-BRW-WOM039FM008

Revision : 01

Doc Type : Form

Author/Owner : Wellington Odali

Reviewed by : Maurice Ademba

Effective Date : January 2022

Review Date : January 2023

Number Pages : Page 1 of 3

Approved by : Godfrey Walala

Title: Daily Maintenance Report

Site Name		Rongo Weighbridge		
Dates/Duration		30/08/2022		
Technician Name		Richard Kibira		
Systems		System Check		Comments/issues/observations
		X	✓	
Electrical Systems	VOLTAGE			
	LINE VOLTAGE			
	L1-L2	419	✓	}
	L1-L3	419	✓	
	L2-L3	420	✓	
	PHASE VOLTAGE			}
	L1-N	239	✓	
	L2-N	238	✓	
	L3-N	238	✓	
	PHASE & EARTH			
	L1-E	238	✓	
	L2-E	238	✓	
	L3-E	239	✓	
	OTHER APPLIANCES			
	Isolators		✓	OK
	MCCBs		✓	OK
	Contactors		✓	OK
	MCBs		✓	OK
Photocells		✓	OK	
Scales systems Check the following:-	Scale Accuracy		✓	OK
	Indicator Functionality		✓	OK
	System Grounding		✓	OK
	External Display	X		N/A



JV Management System

Doc Number : GMJV-KeNHA-BRW-WOM039FM008

Revision : 01

Doc Type : Form

Author/Owner : Wellington Odali

Reviewed by : Maurice Ademba

Effective Date : January 2022

Review Date : January 2023

Number Pages : Page 2 of 3

Approved by : Godfrey Walala

Title: Daily Maintenance Report

Traffic control system Check the following:-	Booms functionality	X		Faulty
	Traffic lights	X		N/A.
	Clean cameras		✓	OK
	Network equipment		✓	OK
Generator Check the following:-	Battery Voltage		✓	13.4V
	Test run genset		✓	OK
	Fuel level		✓	OK
	Voltages on test run(vac)		✓	OK
	Run hours to service		✓	10.4 hrs
	Emergency button		✓	OK
Buildings & General Maintenance Check the following:-	Power to Buildings		✓	OK
	Power to Switches		✓	OK
	Power to socket outlets		✓	OK
	Power to Bulbs		✓	OK
	Power to Floodlights		✓	OK
	Air Conditioners		✓	OK
	Leaking Roof		✓	OK
	Drainage		✓	OK



GOKHAN &
MASTERSPACE
JV LIMITED

JV Management System

Doc Number : GMJV-KeNHA-BRW-WOM039FM008

Revision : 01

Doc Type : Form

Author/Owner : Wellington Odali

Reviewed by : Maurice Ademba

Effective Date : January 2022

Review Date : January 2023

Number Pages : Page 3 of 3

Approved by : Godfrey Walala

Title: Daily Maintenance Report

Others				
Health, Safety & Environment				
Check the following:	Adherence to safety procedures by staff			
	Adheres to min PPE			
	Potential hazards			

Prepared By: (Technician) Richard Kizma

Sign [Signature]

Checked By: (Duty Manager) Valenei Nchore

Sign [Signature]





JV Management System

Doc Number : GMJV-KeNHA-BRW-WOM039FM005

Revision : 01

Doc Type : Form

Author/Owner : Wellington Odali

Reviewed by : Maurice Ademba

Effective Date : January 2022

Review Date : January 2023

Number Pages : Page 1 of 1

Approved by : Godfrey Walala

Title: Loggers Checklist

LOGGERS CHECKLIST

Name of Technician

Richard Kinga

Date or Duration valid

30/08/2022

Site Name

Rongo Weighbridge

LOGGER CHECK LIST	FREQ	ON/V	OFF/X	COMMENTS
Physical Checks				
1. Check AC MCB on the LHS	D	✓		OK
2. Battery Charger Status	D			} Charger faulty
3. Battery charging	D			
4. Loops CPU LED	D	✓		
5. Loops LEDs	D	✓		OK
6. CPU LEDs	D	✓		OK
7. Classification LEDs	D	✓		OK
8. Check cables-loops and other communication cables	D	✓		OK
9. Functionality checks	2*D			} Not Connected to Hyperterminal
Functional Checks				
1. Connect to Hyperterminal on Laptop	2*D			
2. Press I to check for setup information (date, time, site name)	2*D			
3. Press Q to check loop frequencies	2*D			
4. Press lane numbers (1,2,3...) and check lane vehicle information	2*D			
check the logical reaction of the logger on each lane	2*D			
6. Log off by pressing O	2*D			

NOTES

- While doing the functional test, have a laptop with hyperterminal software installed and a USB to serial converter.
- Ensure the outdoor housing is free of dust before locking
- Ensure housing is properly locked after the procedure

Prepared By: (Technician) Richard Kinga

Sign

Checked By: (Asst Weighbridge Manager) Valene Nkhore

Sign





JV Management System

Doc Number : GMJV-KeNHA-BRW-WOM039FM007
Revision : 01
Doc Type : Form
Author/Owner : Wellington Odali
Reviewed by : Maurice Ademba
Effective Date : January 2022
Review Date : January 2023
Number Pages : Page 1 of 1
Approved by : Godfrey Walala

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS CHECK LIST

SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician

Richard Kibera

Date or Duration valid

30/08/2022


Site Name

Rongu Weirbridge

CAMERAS CHECKLIST	FREQ	✓	X	Comments
ANPR & Side View photos				
1. Check with the system administrators at the image server all cameras to ensure they are all ON	D	✓		OK
2. If all cameras are OFF check the single phase consumer unit at the weighing room for any tripped MCB	D	✓		OK
3. If the cameras are OFF randomly, check the yellow boxes at the camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D	✓		OK
4. If blue ginger and/or circuit breaker are faulty after testing the input and output ensure they are replaced (AC circuit breaker input & output=240V while Blue ginger input AC 240V & output DC 12V)	D	✓		OK
5. If 4 above is true test the camera functionality from the server with the system admin	D	✓		OK
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that its powered, ports LED blinking, cables connected securely	W	✓		OK
7. Inspect all cameras for physical damage or misalignment	D	✓		OK
8. Inspect cameras view relative to master alignment photo.	D	✓		OK
9. If camera is misaligned after 7 above, realign the camera as required and test the view from the image server again	D	✓		OK
10. Wipe all camera view window with a clean damp cloth followed by a dry lint free cloth till the window is clean	W	✓		OK
11. Inspect the lanes next to the cameras for probable danger of knocking the poles and advise accordingly	D	✓		OK
12. Check floodlights for proper functionality-ON/OFF status as required-(Night inspection)	W	✓		OK
13. Check floodlights for proper alignment	W	✓		OK
CCTV				
1. Check at the LED monitor for ON or OFF status for all CCTV cameras	D	✓		OK
2. If any camera is OFF check the single phase consumer unit at the weigh room for any tripped MCB	D	✓		OK
3. Check BNC connectors for proper connections at the back of the DVR in case 2 above is ON and cameras are still OFF	D	✓		OK
4. Check for proper focus of each CCTV camera	W	✓		OK
5. If any camera is off focus, have a person (system admin) at the screen and yourself at the camera to adjust the focus knobs under the Redi view cameras till focus is restored.	W	✓		OK
6. Check the playback of the CCTV cameras at the DVR at different dates and time	W	✓		OK
7. Inspect the CCTV cameras for physical damage and misalignment	W	✓		OK
8. If misaligned after 6 above ensure they are correctly aligned as per the master alignment photo	W	✓		OK
9. Wipe all camera view window with a clean damp cloth followed by a dry lint free cloth till the window is clean	W	✓		OK

NOTES

1. Use a lint free cloth to clean Camera lenses and windows
2. Use a properly functioning multimeter to measure voltage
3. Ensure you have all minimum personal protective safety gear while working at heights



Valene' Ndhore



JV Management System

Doc Number : GMJV-KeNHA-BRW-WOM039FM002

Revision : 01

Doc Type : Form

Author/Owner : Wellington Odali

Reviewed by : Maurice Adamba

Effective Date : January 2022

Review Date : January 2023

Number Pages : Page 1 of 2

Approved by : Godfrey Walala

Title: Generator Start-Up Form

Name of Technician

Richard Kisinga

Date or Duration valid


30/08/2022

Site Name

Rongu Weighbridge

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR

	✓	X	COMMENTS
1. Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	✓		OK
2. Press the STOP soft key for 2 seconds to clear any old emergency status	✓		OK
3. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.	✓		OK
4. In case the generator is switched off using the emergency button, follow the steps 1 to 3	✓		OK
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO	✓		OK
6. When generators comes ON after procedure 5. above press the AUTO soft key	✓		OK
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY	✓		OK
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect	✓		OK

	<h2 style="text-align: center;">JV Management System</h2>	<p>Doc Number : GMJV-KenHA-BRW-WOM039FM002</p> <p>Revision : 01</p> <p>Doc Type : Form</p> <p>Author/Owner : Wellington Odali</p> <p>Reviewed by : Maurice Ademba</p> <p>Effective Date : January 2022</p> <p>Review Date : January 2023</p> <p>Number Pages : Page 2 of 2</p> <p>Approved by : Godfrey Walala</p>
<h3 style="text-align: center;">Title: Generator Start-Up Form</h3>		

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	✓		OK
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service	✓		OK
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	✓		OK
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ☰ soft key buttons together for 2secs till alarm ! Clears then press the STOP soft key button to clear the alarm for service request.	✓		OK
5. Press the AUTO button soft key button.	✓		OK

Prepared By: (Technician)

Richard Kisi

Sign

Checked By: (Duty Manager)

Valene Nchae

Sign

