

Title: Daily Maintenance Report

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision: Doc Type: 01 Form

Author/Owner: Wellingtone Odali

Number Pages: Page 1 of 3

Reviewed by:

Maurice Ademba

Effective Date: January 2022

Review Date:

January 2023

Approved by: Godfrey Walala

Site Name		Rou	VIO	(Neighbridge.		
Dates/Duration		5/ps/2022					
Technician Name	V2:1	how	. 1	K131.20			
				tem			
0 1				eck			
Systems	VOLTAGE		X		Comments/issues/observations		
	VOLTAGE	-		Т			
Electrical Systems	LINE VOLTAGE	- M: a	-	i			
	L1-L2	419		0			
2	L1-L3	A18		V			
	L2-L3	418	-				
	<u>PHASE</u> <u>VOLTAGE</u>				& Yolfages OK.		
	L1-N	240		V			
	L2-N	240		L			
	L3-N	241		4			
	PHASE & EARTH						
	L1-E	239		~			
	L2-E	240		V			
	L3-E	240		~			
	OTHER APPLIANCES						
	Isolators			V	016		
	MCCBs			C	0(
	Contactors			L	016		
	MCBs			U	v(c		
	Photocells			V	Ole		
Scales systems							
Check the following:-	Scale Accuracy			-	DIC		
	Indicator Functionality				ole		
	System Grounding						
	,g				DIC		
	External Display				. /		
			X		N/A		



Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision :
Doc Type :

01

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022
Review Date: January 2023

Number Pages: Page 2 of 3

Approved by: Godfrey Walala

Title: Daily Maintenance Report

Traffic control system Check the following:-	Booms functionality	X		Fauly Worn = out
	Traffic lights	Х		N/4
	Clean cameras		<u></u>	on C
	Network equipment			0 (2
Generator Check the following:-	Battery Voltage		K	13.74
	Test run genset		1	V1C
	Fuel level			Rill+anfe.
	Voltages on test run(vac)		~	vic
	Run hours to service		~	36.7hs
	Emergency button		V	0(C
Buildings & General Maintenance Chack the following:				
Check the following:-	Power to Buildings		L	0(4
	Power to Switches		V	DIL
	Power to socket outlets		· V	014
	Power to Bulbs		V	01C
	Power to Floodlights		V	016
	Air Conditioners		L	OLC
	Leaking Roof		V	NoNE
	Drainage			Olav



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision: Doc Type:

Form

Author/Owner: Wellingtone Odlali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 3 of 3

Approved by: Godfrey Walala

Others				
Health, Safety & Environment				
Check the following:	Adherence to safety procedures by staff	L		Call & DRIE
	procedures by stain	V		Safoty & PPE Well adhered to
	Adheres to min PPE			
	Potential hazards	L	Ole	
	1 0			
epared By: (Technician)	Michael Krisma	Principal de la companya de la comp	s	ign
ıecked By: (Duty Manager)	DUNCAN ONGATO	THE STATE OF THE S	Sign	Alsa





Title: Loggers Checklist

Doc Number :

GMJV-KeNHA-BRW-WOM039FM005

Revision : Doc Type : 01 Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademb a

Effective Date : January 2022
Review Date : January 2023
Number Pages : Page 1 of 1

Approved by:

Godfrey Walala

Name of Technician	K	LIC	San	1 1/3.76
Date or Duration valid		05	108	12022
Site Name		Pac	wyx	Cverghlridge.
LOGGER CHECK LIST	FREQ	ON/√	OFF/X	COMMENTS
Physical Checks				
1. Check AC MCB on the LHS	D	~	(o K
2. Battery Charger Status	D	10	X	Thanger faulty.
3. Battery charging	D		X	5
4. Loops CPU LED	D	~		014
5. Loops LEDs	D	·V		O/C
6. CPU LEDs	D	V		OC
7. Classification LEDs	D	U	/	DIC
8. Check cables-loops and other communication cables	D			D(C
9. Functionality checks	2*D	Ů.		
Functional Checks				
Connect to Hyperterminal on Laptop	2*D			Mos courses Is the
Press I to check for setup information (date, time, site name)	2*D			Hyper terminal
3. Press Q to check loop frequencies	2*D			of the state of th
4. Press lane numbers (1,2,3) and check lane vehicle information	2*D			
check the logical reaction of the logger on each lane	2*D			WATIONAL HIGHWAY
6. Log off by pressing O	2*D			WENT THOR
NOTES				* 0 5 AUG 2022

1. While doing the functional test, have a laptop with hyperterminal software installed and a USB to serial converter.

- 2. Ensure the outdoor housing is free of dust before locking
- 3. Ensure housing is properly locked after the procedure

Checked By: (Asst Weighbridge Manager)

Prepared By: (Technician)

Misma

Sign

Sign

Mosay

1412 00100 HAROB



CHECK LIST

JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number:

GMJV-KeNHA-BRW-WOM039FM007

Revision: Doc Type: 01

Form

Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba Effective Date: January 2022

Review Date:

January 2023

Number Pages: Page 1 of 1

Approved by:

Godfrey Walala

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name	of Te	chnicia	an

Date or Duration valid

Site Name

<u>Site Name</u>	100				
CAMERAS CHEKLIST	FREQ	√	Х	Comments	
ANPR & Side View photos					
Check with the system administrators at the image server all cameras					
to ensure they are all ON	D	V		016	
2. If all cameras are OFF check the single phase consumer unit at the				011	
weighing room for any tripped MCB	D	1		019	
3. If the cameras are OFF randomly, check the yellow boxes at the				D(4)	
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			V1-	
4. If blue ginger and/or circuit breaker are faulty after testing the input and output ensure they are replaced (AC circuit breaker input & output=240V					
while Blue ginger input AC 240V & output DC 12V)	D	1/		016	
5. If 4 above is true test the camera functionality from the server with the	D				1
system admin	D	V		DIC \	AXIDD CHIMS
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that				1	p P P P P P P P P P P P P P P P P P P P
its powered, ports LED blinking, cables connected securely	w			1214	1 had margarded.
g control of the cont					COT MORE GROOM
7. Inspect all cameras for physical damage or misalignment	D			OK	0
Inspect cameras view relative to master alignment photo.	D			016	
9. If camera is misaligned after 7 above, realign the camera as required		•		0	
and test the view from the image server again	D			OIC	
10. Wipe all camera view window with a clean damp cloth followed by a				014	
dry lint free cloth till the window is clean	W			UIZ	
11. Inspect the lanes next to the cameras for probable danger of	_	V		012	
knocking the poles and advise accordingly 12. Check floodlights for proper functionality-ON/OFF status as required-	D			014	
(Night inspection)	w	1/		010	
(Mght hispection)	VV			0 (0	
13. Check floodlights for proper alignment	w			014	
CCTV					
Check at the LED monitor for ON or OFF status for all CCTV				~	
cameras	D	V		OR	
2. If any camera is OFF check the single phase consumer unit at the		~		61.	
weigh room for any tripped MCB	D			OK	
3. Check BNC connectors for proper connections at the back of the DVR				010	
in case 2 above is ON and cameras are still OFF	D	V		OLL	10
4. Check for proper focus of each CCTV camera	w	V		016	y the cere.
5. If any camera is off focus, have a person (system admin) at the					1
screen and yourself at the camera to adjust the focus knobs under the		0			
Redi view cameras till focus is restored.	W			OCK	I (M) Old as
6. Check the playback of the CCTV cameras at the DVR at different					1
dates and time	W	V		016	producing muchear
				COLL	
7. Inspect the CCTV cameras for physical damage and misalignment	W			04	mars.
8. If misaligned after 6 above ensure they are correctly aligned as the per	er a			011	L'avoi
the master alignment photo	W			010	0.000 SILS 40100 m
9. Wipe all camera view window with a clean damp cloth followed by a		/		101/	1808/14 JOHN CHON NO. O.
dry lint free cloth till the window is clean	W			04/8	"icm"

NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights

SSOS BUA 8 0

THOHTUA 2 YAWHOIH JANOITAH AWIT



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01 Form

Doc Type:

Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba

Effective Date: January 2022

Review Date:

January 2023

Number Pages: Page 1 of 2

Approved by:

Godfrey Walala

Name of Technician	Richard Kising	
Date or Duration valid	befo8/2022	
Site Name	Rougo Werghbridges	

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR						
	√	Х	COMMENTS			
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	V		014			
2. Press the STOP soft key for 2 seconds to clear any old emergency status			014			
Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.			OLC			
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3	V		Olc			
5. Whenever the generator does not start automatically and its on AUTO standby, press the						
OFF soft key button then press either AUTO			016			
6. When generators comes ON afrer procedure 5. above press the AUTO soft key			OC			
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY			012			
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect			012.			



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01

Doc Type: Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 2

Approved by:

Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	レ	-	OIC
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service			012
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	V		OLL
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☆ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.	V		OIC
5. Press the AUTO button soft key button.			OLC

0 5 AUG 2022

Prepared By: (Technician)

Checked By: (Duty Manager) DUNGAN DNGMOSign