

Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

UT

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date : January 2022 Review Date : January 2023

Number Pages : Page 1 of 3

Approved by : Godfrey Walala

BUSIA WEIGHBRIDGE Site Name Dates/Duration SAMWHE **Technician Name** System Check **Systems** Comments/issues/observations **VOLTAGE** Electrical Systems LINE VOLTAGE 426 L1-L2 430 L1-L3 427 L2-L3 PHASE **VOLTAGE** 243 L1-N 246 L2-N 295 L3-N PHASE & EARTH 243 L1-E 242 L2-E 245 L3-E **OTHER APPLIANCES** Isolators **MCCBs** applianes okay Contactors **MCBs** Photocells Scales systems Check the following:-Scale Accuracy Arunte Indicator Functionality System Grounding Remote Display Unit



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 3

Approved by : Godfrey Walala

Traffic control system Check the following:-Booms functionality Connected Traffic lights Clean cameras Network equipment Generator Check the following:-Battery Voltage Test run genset Fuel level Voltages on test run(vac) Run hours to service Emergency button **Buildings & General** Maintenance Check the following:-Power to Buildings Power to Switches lower Power to socket outlets Power to Bulbs Power to Floodlights Air Conditioners Leaking Roof Drainage



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WCM039FM008

Revision:

Doc Type:

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date:

January 2023

Number Pages: Page 3 of 3

Approved by : Godfrey Walala

1	1		,	
				None
Others				
Health, Safety & Environment				
. Check the following:	Adherence to safety procedures by staff		/	All appered to.
* ;	Adheres to min PPE		/	
8	Potential hazards	X		None

Prepared By: (Technician) Checked By: (Duty Manager)



Site Name

Gantry Cameras to be cleaned and aligned monthly

Checked By: (Duty Manager)

JV Management System

Title: HSWIM Check List

Doc Number: GMJV-KeNHA-BRW-WVOM039FM004

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 1

Approved by: Godfrey Walala

HSWIM CHECK LIST

Name of Technician	Yound SAMWHE
Date or Duration valid	29 07 (2022
Site Name	BUSIA WHIGHBRIDGE

PHYSICAL & SYSTEM CHECKS FREQ COMMENTS 1. Check on the functionality of Weighing Sensors D 2. Check on the functionality of Loops D unchonality 3. Check on the functionality of MSI Position Sensors D 4. Check on the functionality of ANPR cameras D 5. Check on the functionality of Overview Cameras D 6. Check on the alignment of ANPR and Overview Cameras 7. Check on the functionality of gantry floodlights 8. Check whether HSWIM parameters are transmitted and viewed at the Directing Office Ь 9. Check on the state of Grounding and Lightening Arrestors Ь 10. Check on the Physical State of HSWIM Equipment D i) Check cables are intact and well terminated and not exposed ii) Check on the grouting status of the sensors M iii) Check on the physical state of the gantry (ensure it is not knocked/damaged) iv) Check on the state of gantry protection (bollards) \Box v) Check cable routing (pipes, sleeves and ducts) are secure and not flooded with water vi) Check whether silt/soil has accumulated at the sensor area vii) Check drainage around the sensor area to ensure it is not flooded. 1.1. Check on the white box components Check on the functionality and physical state of Breakers, Connectors, PLCs, Network Switches, Power Supply and cable termination.

N/B-Above	checklist 6n	ly applies to	& Busic	2 Bound	WIM
Prepared By: (Technician	YOUNK	SAMNEL	Sign	Jmm 2	
Checked By: (Duty Manac	ver) Pryard	o Maxmuler.	Sign	Alvel.	

Sign



CHECK LIST

JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number:

GMJV-KeNHA-BRW-WO M039FM007

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 1

Approved by :

Godfrey Walala

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician

Date or Duration valid

Site Name

You	NA	SAMWE
29	07	72022
BUS	IA	WEIGHBRIDGE

AMERAS CHEKLIST	FREQ	V	х	Comments
NPR & Side View photos				
Check with the system administrators at the image server all cameras		1		
ensure they are all ON	D	V		
. If all cameras are OFF check the single phase consumer unit at the	D	/		
reighing room for any tripped MCB	D			
reigning room for any tripped MCB	U			
. If the cameras are OFF randomly, check the yellow boxes at the		/		A D D / 3
amera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D	1		AND & Cidallen
. If blue ginger and/or circuit breaker are faulty after testing the input and	U	V /		Cameras okay
utput ensure they are replaced (AC circuit breaker input & output=240V		. /		
		V		(ameras ortan
hile Blue ginger input AC 240V & output DC 12V) If 4 above is true test the camera functionality from the server with the	D			50.50
	_	1		
ystem admin Inspect cameras' 4 port IP switches in the outdoor housing-Check that	D	V ,		
	10/	. /		
s powered, ports LED blinking, cables connected securely	W	V		
langest all nameros for abusingly demand or miselines.	_	. /		
Inspect all cameras for physical damage or misalignment	D	V		
from the control of t		./		
Inspect cameras view relative to master alignment photo.	D	V		
If camera is misaligned after 7 above, realign the camera as required	_	1/		
nd test the view from the image server again	D	V		
D. Wipe all camera view window with a clean damp cloth followed by a		1/		
y lint free cloth till the window is clean	W	V	_	
Inspect the lanes next to the cameras for probable danger of		. (
nocking the poles and advise accordingly	D	V		
2. Check floodlights for proper functionality-ON/OFF status as required-	0.00-000	- /		Y .
light inspection)	W	V		
		/		
Check floodlights for proper alignment	W	V		
CTV				
Check at the LED monitor for ON or OFF status for all CCTV				
ameras	D	N		
If any camera is OFF check the single phase consumer unit at the		./		((7))
eigh room for any tripped MCB	D			/ cc (o carried)
Check BNC connectors for proper connections at the back of the DVR		1		functionalities
case 2 above is ON and cameras are still OFF	D	V		1 matonalines
				Ola i inthodis
Check for proper focus of each CCTV camera	W			Okay. Jus AUTHORITE
If any camera is off focus, have a person (system admin) at the		1		To the state of th
reen and yourself at the camera to adjust the focus knobs under the		1/		HIO.
edi view cameras till focus is restored.	W	V		
Check the playback of the CCTV cameras at the DVR at different		/		
ites and time	W	1		
		. /		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
	W	V		1 2 00 30 Second
Inspect the CCTV cameras for physical damage and misalignment				
Inspect the CCTV cameras for physical damage and misalignment If misaligned after 6 above ensure they are correctly aligned as the per				
If misaligned after 6 above ensure they are correctly aligned as the per	w	\checkmark		W 40 00
If misaligned after 6 above ensure they are correctly aligned as the per	w	V		F.O. 808 19717

1. Use a lint free cloth to clean Camera lenses and windows
2. Use a properly functioning multimeter to measure voltage
3. Ensure you have all minimum personal protective safety gear while working at heights



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM0 39FM002

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 2

Approved by: GodfreyWalala

Name of Technician	YOUNG SAMWER	
Date or Duration valid _	29/04/2022	
Site Name	BUSIA WHIGHBRIDGE	

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR				
	√	Х	COMMENTS	
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	V			
Press the STOP soft key for 2 seconds to clear any old emergency status			Done Allfon	
 Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby. 			Done Allfon- functionalities	
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 again	V		y Okay.	
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO or MANUAL soft key button	V			
6. When generators comes ON afrer procedure 5. above press the AUTO soft key button				
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY button				
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect the cables	$\sqrt{}$			



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM 039FM002

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: Number Pages: Page 2 of 2

January 2023

Approved by:

Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

	1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.		
	2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service request		Done-All
	3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	V	Okay
	4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.	/	
L	5. Press the AUTO button soft key button.	V	
			~

Prepared By: (Technician) Checked By: (Duty Manager) _