

**Title: Daily Maintenance Report** 

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision: Doc Type:

Form

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 3

Approved by: Godfrey Walala

Site Name		ldougo preighbrigge					
Dates/Duration		11	11/08/2022				
Technician Name		R	Chen	12	(13.79		
				tem			
				eck	,		
Systems			Х	$\sqrt{}$	Comments/issues/observations		
	VOLTAGE						
Electrical Systems	LINE VOLTAGE	-					
	L1-L2	419					
	L1-L3	419		L			
	L2-L3	117	ļ	~			
	<u>PHASE</u>						
	<u>VOLTAGE</u>	0.01			406		
	L1-N	241					
	L2-N	240		V			
	L3-N	240		V			
	PHASE & EARTH						
	L1-E	240					
	L2-E	QYO		-			
	L3-E	241		V	<u> </u>		
	OTHER APPLIANCES		-				
					*		
	Isolators		_	V	0 L		
	MCCBs			V	016		
	Contactors			~	OIC		
	MCBs			V	014		
	Photocells				Ole		
Saalaa ayatama	Photocells				OC		
Scales systems	Scale Accuracy						
Check the following:-	Scale Accuracy			-	0(4		
	Indicator Functionality			V	OIL		
	System Grounding						
	System Grounding		= =	V	014		
	External Display						
			X		N/A		



Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision : Doc Type :

Form

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba
Effective Date: January 2022
Review Date: January 2023

Number Pages: Page 2 of 3

Approved by: Godfrey Walala

Title: Daily Maintenance Report

		1		
Traffic control system				
Check the following:-	Booms functionality	×		faulty
	Traffic lights	V		N/14
	Tranic lights			74/11
	Clean cameras		V	014
	National and and			016
Generator	Network equipment			012
Check the following:-				
	Battery Voltage		V	13.4v
	Test run genset			014
	restruit genset		V	Uh
	Fuel level		L	Fill Jank
	Valtages are took windings)			AV.
	Voltages on test run(vac)		v	01/
	Run hours to service		V	33.9 Ws
Duildings 0 Oggan	Emergency button		-	OK
Buildings & General Maintenance				
Check the following:-	Power to Buildings			
	1 ower to buildings			DIC
	Power to Switches		V	016
	Dawar to analyst autlets			120 /
	Power to socket outlets			OIT
	Power to Bulbs		V	VIC .
	Power to Floodlights		V	010
	Air Conditioners		1/	OK
	= = =			
	Leaking Roof		~	nour.
	Drainage		V	016.



Title: Daily Maintenance Report

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision:

Doc Type:

Form Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022 January 2023 Review Date: Number Pages: Page 3 of 3

Approved by: Godfrey Walala

Others			
Health, Safety & Environment			
Check the following:	Adherence to safety procedures by staff	V	T <sub>P</sub>
	Adheres to min PPE		
	Potential hazards	V	Monle.

repared By: (Technician) \_\_\_\_\_ Rechard hecked By: (Duty Manager) \_\_\_\_\_ Valence |



Doc Number:

GMJV-KeNHA-BRW-WOM039FM005

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 1 of 1 Approved by: Godfrey Walala

**Title: Loggers Checklist** 

### LOGGERS CHECKLIST

Name of Lechnician		11/1	100	7 1915119
Date or Duration valid		11/	081	2022
Site Name		Roy	Joy D	Werghbrige.
LOGGER CHECK LIST	FREQ	on/√	OFF/X	COMMENTS
Physical Checks				
1. Check AC MCB on the LHS	D	V		OK
2. Battery Charger Status	D			7. Charger failty.
3. Battery charging	D			
4. Loops CPU LED	D	·V		0 K
5. Loops LEDs	D	V		014
6. CPU LEDs	D	~		O(C
7. Classification LEDs	D	V		DIC
8. Check cables-loops and other communication cables	D	/		OK
9. Functionality checks	2*D			
Functional Checks				
Connect to Hyperterminal on Laptop	2*D			
Press I to check for setup information (date, time, site name)	2*D			Not Coure God & Experience
3. Press Q to check loop frequencies	2*D			
4. Press lane numbers (1,2,3) and check lane vehicle information	2*D			
check the logical reaction of the logger on each lane	2*D			
6. Log off by pressing O	2*D			SHALL HIGHWAYS AUTHOR
NOTES  1. While doing the functional test, have a laptop w	rith hypert	erminal	software	e installed and a USB to serial converter. AUG ? ?

- 2. Ensure the outdoor housing is free of dust before locking
- 3. Ensure housing is properly locked after the procedure

Prepared		

Sign

Sign Nohoe

Prepared By: (Technician) Killing Kisira

Checked By: (Asst Weighbridge Manager) Valence Nehore



Doc Number:

GMJV-KeNHA-BRW-WOM039FM007

Revision:

Doc Type:

Form Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 1

Approved by: Godfrey Walala

#### Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS **CHECK LIST**

#### SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician	1/4	2.cl	and	Kisn	ra			
Date or Duration valid	11/08/2022							
Site Name		Row	17)	180191	her £912.			
<u>one rame</u>					- · · · · ·			
CAMERAS CHEKLIST	FREQ	√	Х	Comments				
ANPR & Side View photos		ex						
1. Check with the system administrators at the image server all cameras to ensure they are all ON	D			016				
If all cameras are OFF check the single phase consumer unit at the weighing room for any tripped MCB	D	V		0(4				
If the cameras are OFF randomly, check the yellow boxes at the camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			PIC				
4. If blue ginger and/or circuit breaker are faulty after testing the input and output ensure they are replaced (AC circuit breaker input & output=240V while Blue ginger input AC 240V & output DC 12V)				DIL	* HAPR	Mod	Integran	hJ.
5. If 4 above is true test the camera functionality from the server with the system admin	D	L		DIL			U.	
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that its powered, ports LED blinking, cables connected securely	W			OIC				
7. Inspect all cameras for physical damage or misalignment	D	V		DV				
Inspect cameras view relative to master alignment photo.      If camera is misaligned after 7 above, realign the camera as required.	D	L		2/6				
and test the view from the image server again	D	<u></u>		0(C				
10. Wipe all camera view window with a clean damp cloth followed by a dry lint free cloth till the window is clean	W	i		OIC				48
11. Inspect the lanes next to the cameras for probable danger of knocking the poles and advise accordingly	D			DIC				
12. Check floodlights for proper functionality-ON/OFF status as required-(Night inspection)	W	V		OK				
13. Check floodlights for proper alignment	w			016				
ссту								
Check at the LED monitor for ON or OFF status for all CCTV cameras	_	1 2		DIC				
2. If any camera is OFF check the single phase consumer unit at the	D				***************************************			
weigh room for any tripped MCB  3. Check BNC connectors for proper connections at the back of the DVR	D		0	OLC				
in case 2 above is ON and cameras are still OFF	D			014				
4. Check for proper focus of each CCTV camera	W	V		014				
5. If any camera is off focus, have a person (system admin) at the screen and yourself at the camera to adjust the focus knobs under the Redi view cameras till focus is restored.	w	V		OK				
<ol><li>Check the playback of the CCTV cameras at the DVR at different dates and time</li></ol>	W	0		OLL	ON	NL HIGHWAY	S AUTHOR	
7. Inspect the CCTV cameras for physical damage and misalignment	W			OIL	AND HULHOM		"//	1
8. If misaligned after 6 above ensure they are correctly aligned as the per the master alignment photo	W	C		OIC	4	; AUG 2		
Wipe all camera view window with a clean damp cloth followed by a dry lint free cloth till the window is clean	w	C		014	Мара	Ponca Vi Amis	O WIROSI	
NOTES		Will	harc	1 lx	(S/Y)	(49712 60)		1
<ol> <li>Use a lint free cloth to clean Camera lenses and windows</li> <li>Use a properly functioning multimeter to measure voltage</li> <li>Ensure you have all minimum personal protective safety gear while wo</li> </ol>	rking at heig	Vale ghts	enei	Neh	ore,	Borno	, x	

#### NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision: Doc Type:

01 Form

Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba

Effective Date: January 2022

Review Date:

January 2023 Number Pages: Page 1 of 2

Approved by:

Godfrey Walala

Name of Technician	Riched Kisna
Date or Duration valid	11/08/2022
Site Name	Rougo Weighbrigge.

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR						
		X	COMMENTS			
Ensure the emergency (RED) buttons are     NOT pressed in. If pressed-in twist clockwise     and the button will pop out.			OK			
2. Press the STOP soft key for 2 seconds to clear any old emergency status	V		014			
3. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.	V		OK			
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3	V		0/4			
5. Whenever the generator does not start automatically and its on AUTO standby, press the						
OFF soft key button then press either AUTO			- OK			
6. When generators comes ON afrer procedure 5. above press the AUTO soft key	V		616			
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY			DIC			
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect			OIA			



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Form

Revision:

Doc Type:

0.1

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date : January 2022 Review Date : January 2023

Number Pages: Page 2 of 2

Approved by:

Godfrey Walala

### RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	V	014
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service	V	OIA
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	V	016
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.	V	<b>ひ</b> は
5. Press the AUTO button soft key button.		OK

Prepared By: (Technician) _	Richard 1	KBIRA	Sign	Thu Go	
	19				

Checked By: (Duty Manager) Valence Nign Marie

THE ALIGNAL HIGHWAYS AUTHORIZE

P.O.BOX 49712 .00100 HAY