

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision :
Doc Type :

Form

Author/Owner: Wellingtone Odali
Reviewed by: Maurice Ademba
Effective Date: January 2022
Review Date: January 2023

Number Pages: Page 1 of 3

Approved by: Godfrey Walala

**Title: Daily Maintenance Report** 

		1 1			/ 0	
Site Name		Koya	9 D.	W	erghbrigge.	
Dates/Duration		00	06/09/2022			
Technician Name		1251	han	C	Kisira	
				stem		
				eck	-	
Systems			X		Comments/issues/observations	
	VOLTAGE			T		
Electrical Systems	LINE VOLTAGE	- (0.0				
	L1-L2	418		~		
	L1-L3	415		V		
	L2-L3	416		V		
	PHASE VOLTAGE				La there are an old	
	<u>VOLTAGE</u> L1-N	0210		~	Ly Vollages and OK.	
	L2-N	240		V		
	L3-N	239		V		
	PHASE & EARTH	259				
	L1-E	240		1.2		
	L2-E	238	-	V		
	L3-E	239		~		
	OTHER APPLIANCES					
	<u> </u>					
	Isolators			1/	OK	
					ALLIANZ ALIX	
	MCCBs			1	OIC AND HAHDWAYS AUTHORITY  OIC AND SEP 2022.	
					AND WILLIAM STATE OF THE STATE	
	Contactors			1/	OIC & DE SEP 201:	
					* want of cold	
	MCBs			V	©1C # Manager trans. or 00100. Halfrond	
				lat.	9.508 49112	
	Photocells	7.41		V	014	
Scales systems						
Check the following:-	Scale Accuracy			V	OIL	
	Indicator Functionality			V	DIC	
	System Grounding					
			_		0 K	
	External Display		.,/:		61/1	
			X	L	N/H.	



Title: Daily Maintenance Report

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision: Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 3

Approved by: Godfrey Walala

Traffic control system Check the following:-	Booms functionality	V		Faulty
	Traffic lights	χ		U/A
	Clean cameras		<u></u>	0[4
	Network equipment		<u> </u>	014
Generator				
Check the following:-	Battery Voltage		V	13.44
	Test run genset		V	OLC
	Fuel level		V	Full facts
	Voltages on test run(vac)		V	OCC
	Run hours to service		V	2-2 Ws
	Emergency button			0[
Buildings & General Maintenance				
Check the following:-	Power to Buildings		1/	NIC
	Power to Switches		V	016
	Power to socket outlets		V	OLE
	Power to Bulbs		V	OIC
	Power to Floodlights		V	ok
	Air Conditioners		V	OC
	Leaking Roof		V	OIC
	Drainage		V	OIL



Title: Daily Maintenance Report

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision :
Doc Type :

01

Form

Author/Owner: Wellingtone Odali
Reviewed by: Maurice Ademba
Effective Date: January 2022

Review Date: January 2023
Number Pages: Page 3 of 3

Approved by: Godfrey Walala

Others			
Health, Safety & Environment			
Check the following:	Adherence to safety	· ·	
	procedures by staff	レ	( LAPIT addured to.
	Adheres to min PPE		
	Potential hazards	~	016

epared By: (Technician)	Richard	Kisma		Sign Sign
ecked By: (Duty Manager)	DUNCHA OR	VGAPO	Sign _	Obsau





Doc Number:

GMJV-KeNHA-BRW-WOM039FM007

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 1 Approved by: Godfrey Walala

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS **CHECK LIST** 

#### SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician		Millong Kisna							
Date or Duration valid		06/09/2022							
		7							
Site Name		low	V	Merg	money.				
	T		т	T					
CAMERAS CHEKLIST	FREQ	√	х	Comments					
ANPR & Side View photos									
1. Check with the system administrators at the image server all cameras		1		0100	\				
to ensure they are all ON  2. If all cameras are OFF check the single phase consumer unit at the	D			016					
weighing room for any tripped MCB	D	-	1	DIC					
weighing footh for any impact word				1					
3. If the cameras are OFF randomly, check the yellow boxes at the									
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D	V		OIC					
4. If blue ginger and/or circuit breaker are faulty after testing the input and					1				
output ensure they are replaced (AC circuit breaker input & output=240V				DIC	allipo & ou amou				
while Blue ginger input AC 240V & output DC 12V)	D			010	YAMPRO SU CAM				
5. If 4 above is true test the camera functionality from the server with the	_	V		016:	Mot pokryraked.				
system admin 6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that	D			Vic.:	Mot pargrane.				
its powered, ports LED blinking, cables connected securely	w	L		014					
no periodica, porto EED silitarig, casios contributos cocaros,									
7. Inspect all cameras for physical damage or misalignment	D	V		OK					
8. Inspect cameras view relative to master alignment photo.	D	V		015					
9. If camera is misaligned after 7 above, realign the camera as required		1/		OIC					
and test the view from the image server again  10. Wipe all camera view window with a clean damp cloth followed by a	D			OK					
dry lint free cloth till the window is clean	w	V		DIC					
11. Inspect the lanes next to the cameras for probable danger of									
knocking the poles and advise accordingly	D	V		010					
12. Check floodlights for proper functionality-ON/OFF status as required-		V							
(Night inspection)	W			0/2					
43 Obselvites discharge services at	١٨/			OK					
13. Check floodlights for proper alignment	W			00					
ссту				1					
Check at the LED monitor for ON or OFF status for all CCTV				1	The state of the s				
cameras	D	V		010					
2. If any camera is OFF check the single phase consumer unit at the	-0			Die					
weigh room for any tripped MCB	D	V		Dic					
3. Check BNC connectors for proper connections at the back of the DVR		V		DK					
in case 2 above is ON and cameras are still OFF	D			04					
4. Check for proper focus of each CCTV camera	w	~		OK	AND THE PROPERTY OF THE PROPER				
5. If any camera is off focus, have a person (system admin) at the					WCHWAYS AUTHOR				
screen and yourself at the camera to adjust the focus knobs under the		0.001		hr.	WAL HIGHT				
Redi view cameras till focus is restored.	W	V		Ola	MATION				
6. Check the playback of the CCTV cameras at the DVR at different				010	O 6 SEP 2022				
dates and time	W	~		OK	C CED JULE				
7 Inspect the CCTV compress for physical demans and misslicement	w	1		MK	0000				
7. Inspect the CCTV cameras for physical damage and misalignment 8. If misaligned after 6 above ensure they are correctly aligned as the per	VV			015	* A Committee of the co				
the master alignment photo	w	V		DIC	Mana or ion 1 20000 Hilliam 1900 100 Hil				
Wipe all camera view window with a clean damp cloth followed by a	-				P.O.BOX 49112 -001				
dry lint free cloth till the window is clean	W	<b>/</b>		016	V.DUN TV.				

#### **NOTES**

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- Ensure you have all minimum personal protective safety gear while working at heights



Title: Loggers Checklist

Doc Number:

GMJV-KeNHA-BRW-WOM039FM005

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 1

Approved by: Godfrey Walala

LOGGERS CHECKLIST

Name of Technician	Arthurd 163 ra
Date or Duration valid	06/09/2022
Site Name	Royago Weighbriggs.

A CONTRACTOR OF THE CONTRACTOR				
LOGGER CHECK LIST	FREQ	ON/√	OFF/X	COMMENTS
Physical Checks				
1. Check AC MCB on the LHS	D			DIC
2. Battery Charger Status	D			y Charger faul 4
3. Battery charging	D			
4. Loops CPU LED	D	V		014
5. Loops LEDs	D	V		0K
6. CPU LEDs	D	V		OK
7. Classification LEDs	D	V		OK
8. Check cables-loops and other communication cables	D	V		OK.
9. Functionality checks	2*D		*	
Functional Checks				
Connect to Hyperterminal on Laptop	2*D			
2. Press I to check for setup information (date, time, site name)	2*D			Mot counciled to Lypertensinal
3. Press Q to check loop frequencies	2*D			
4. Press lane numbers (1,2,3) and check lane vehicle information	2*D			HIGHWAYS AUTHORITY
check the logical reaction of the logger on each lane	2*D			WILLIAM X
6. Log off by pressing O	2*D			STAN HIGHWAYS AUTHORIZE

- 1. While doing the functional test, have a laptop with hyperterminal software installed and a USB to serial converted BOX 49112.00100. In the serial converted box 49112.00100. In the serial converted box 49112.00100.

Prepared By: (Technician) \_

Checked By: (Asst Weighbridge Manager)



Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision: Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 2

Approved by: GodfreyWalala

Name of Technician	Richard	Kisra

Date or Duration valid

06/09/2022

Site Name

Rough Marghbridge

Title: Generator Start-Up Form

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR X COMMENTS 1. Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise Dic and the button will pop out. 2. Press the STOP soft key for 2 seconds to clear any old emergency status OIC 3. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby. DIC 4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 DIC 5. Whenever the generator does not start automatically and its on AUTO standby, press the 016 OFF soft key button then press either AUTO 6. When generators comes ON afrer procedure 5. above press the AUTO soft key 011 7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY DIC 8. Always ensure before locking the generator shelter that you inspect it for DIC leakages. Follow steps 1 and finally inspect



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by:

Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 2

Approved by: GodfreyWalala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.		016	
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service		OLL	
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately		010	
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☆ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.		014	
5. Press the AUTO button soft key button.	HIGHW	AYS AUTHORIZA	

Prepared By: (Technician)

Kichurd Kizira Sign

Checked By: (Duty Manager)