

Title: Daily Maintenance Report

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision: Doc Type: 01

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 1 of 3

Approved by: Godfrey Walala

Site Name Dates/Duration KIZIVA **Technician Name** System Check **Systems** X Comments/issues/observations **VOLTAGE** Electrical Systems **LINE VOLTAGE** L1-L2 417 L1-L3 L2-L3 PHASE Collyges OK. **VOLTAGE** 239 L1-N L2-N 240 L3-N 240 PHASE & EARTH L1-E 239 238 L2-E 239 L3-E **OTHER APPLIANCES** 06 Isolators **MCCBs** 016 Contactors DIL **MCBs** OK DIL Photocells Scales systems Check the following:-Scale Accuracy OCC Indicator Functionality 010 System Grounding OIC External Display



Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision: Doc Type: 01

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 2 of 3

Approved by : Godfrey Walala

Title: Daily Maintenance Report

Traffic control system × Check the following:-Booms functionality X Traffic lights Clean cameras 014 DIC Network equipment Generator Check the following:-13.481 Battery Voltage Test run genset OIC Full face. Fuel level 1016 Voltages on test run(vac) Run hours to service OUL **Emergency button Buildings & General** Maintenance Check the following:-Power to Buildings 016 Power to Switches 016 Power to socket outlets OCC Power to Bulbs OIC Power to Floodlights 014 Air Conditioners 014 Dellot revallable. Leaking Roof Drainage



Title: Daily Maintenance Report

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision:

Doc Type: Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 3 of 3 Approved by : Godfrey Walala

	-		
Others			
Health, Safety & Environment			
Check the following:	Adherence to safety procedures by staff	V	e Safity & PDE Well
	Adheres to min PPE	V /	allowed b.
	Adheres to min PPE		
	Potential hazards	1	World -

epared By: (Technician) ecked By: (Duty Manager) Valene





Prepared By: (Technician)

Checked By: (Asst Weighbridge Manager) Valeue

JV Management System

Title: Loggers Checklist

Doc Number:

GMJV-KeNHA-BRW-WOM039FM005

Revision: Doc Type: 01

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022 Review Date: January 2023 Number Pages: Page 1 of 1

Approved by : Godfrey Walala

I OCCEDS CHECKLIST

<u>LOGGERS CHECKLIST</u>							
Name of Technician	Jlc	li Ch	land	Kisira			
Date or Duration valid $26/08/2022$							
Site Name Rough Weighbridge.							
LOGGER CHECK LIST	FREQ	ON/√	OFF/X	COMMENTS			
Physical Checks							
1. Check AC MCB on the LHS	D	V		ाट			
2. Battery Charger Status	D		Χ.	4 Charge farty.			
3. Battery charging	D		>				
4. Loops CPU LED	D	1		016			
5. Loops LEDs	D	V		OIX			
6. CPU LEDs	D	~		OK			
7. Classification LEDs	D	~		OK			
Check cables-loops and other communication cables	D	V		DIK			
9. Functionality checks	2*D			7			
Functional Checks							
Connect to Hyperterminal on Laptop	2*D						
Press I to check for setup information (date, time, site name)	2*D			y aut (ouroche) to			
3. Press Q to check loop frequencies	2*D			Gut (ouroche) to			
4. Press lane numbers (1,2,3) and check lane vehicle information	2*D			l'			
check the logical reaction of the logger on each lane	2*D						
6. Log off by pressing O	2*D			NATIONAL HIGHWAYS ON			
NOTES 1. While doing the functional test, have a laptop w 2. Ensure the outdoor housing is free of dust befo 3. Ensure housing is properly locked after the production.	re locking	erminal	software	e installed and a USB to serial converte AUG 212?			

Sign



Doc Number:

GMJV-KeNHA-BRW-WOM039FM007

Revision:

01

Doc Type: Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 1 of 1 Approved by: Godfrey Walala

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS **CHECK LIST**

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician

Date or Duration valid

Site Name

		1		
CAMERAS CHEKLIST	FREQ	1	Х	Comments
ANPR & Side View photos				
1. Check with the system administrators at the image server all cameras				
to ensure they are all ON	D	1		014
2. If all cameras are OFF check the single phase consumer unit at the				0.17
weighing room for any tripped MCB	D			014
3. If the cameras are OFF randomly, check the yellow boxes at the				
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			0 1
4. If blue ginger and/or circuit breaker are faulty after testing the input and				
output ensure they are replaced (AC circuit breaker input & output=240\)				1 1 1 1
while Blue ginger input AC 240V & output DC 12V)	D			OK LAPR & SV
5. If 4 above is true test the camera functionality from the server with the				
system admin	D			OK Cameras
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that				16 1 1 1 1 1
its powered, ports LED blinking, cables connected securely	W	V		OK AMPR & SV OK Comeras OK Not integrated.
7. Inspect all cameras for physical damage or misalignment	D	~		NO
0.2				pK
Inspect cameras view relative to master alignment photo.	D	~		VC
9. If camera is misaligned after 7 above, realign the camera as required				DK B
and test the view from the image server again	D			
10. Wipe all camera view window with a clean damp cloth followed by a				o K
dry lint free cloth till the window is clean	W			V (X
11. Inspect the lanes next to the cameras for probable danger of	_			0 6
knocking the poles and advise accordingly	D			O C
12. Check floodlights for proper functionality-ON/OFF status as required-(Night inspection)	w	V		OK
12 Chook floodlights for proper discounts		V		- 2 flood lights we faity
13. Check floodlights for proper alignment	W			drood (dres on ton 12)
ссти				
Check at the LED monitor for ON or OFF status for all CCTV				0.11
cameras	D			010
2. If any camera is OFF check the single phase consumer unit at the				OIL
weigh room for any tripped MCB 3. Check BNC connectors for proper connections at the back of the DVR	D	· ·		
in case 2 above is ON and cameras are still OFF	D	1/		214
				V.A.
4. Check for proper focus of each CCTV camera	W	V		OC
5. If any camera is off focus, have a person (system admin) at the				
screen and yourself at the camera to adjust the focus knobs under the		./		6/2
Redi view cameras till focus is restored.	W			
6. Check the playback of the CCTV cameras at the DVR at different		/		CIC SUNAL HIGHWAYS AUX
dates and time	W	V		OK MULIONAL HIGHWAYS AUTHOR
7. Inspect the CCTV cameras for physical damage and misalignment	w			OLC THAN HULLONUT HICHMANS UNIHORITY
8. If misaligned after 6 above ensure they are correctly aligned as the per				
the master alignment photo	W			OIC * 26 AUG 772? *
9. Wipe all camera view window with a clean damp cloth followed by a		. /		216 4 Signall
dry lint free cloth till the window is clean	W	V		Dia Manager home metals with

NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01

Doc Type: Form

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 2

Approved by: GodfreyWalala

Name of Technician	Archard Kisra	
Date or Duration valid	26/08/2022	
<u>Site Name</u>	Rougo Weighbridge.	

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR					
	√	Х	COMMENTS		
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	V		015		
2. Press the STOP soft key for 2 seconds to clear any old emergency status			0K		
 Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby. 			014		
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3			016		
5. Whenever the generator does not start automatically and its on AUTO standby, press the					
OFF soft key button then press either AUTO			614		
6. When generators comes ON afrer procedure 5. above press the AUTO soft key	V		OK		
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY	~		DIK		
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect			016.		
e .					



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WO M039FM002

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 2

Approved by: GodfreyWalala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	V	014
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service	V	OIC
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately		OK
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.		OIC
5. Press the AUTO button soft key button.	V	OIC

Prepared By: (Technician)	Richard	Kizira	Sign
Checked By: (Duty Manager)	Valene No	hore Sign_	School

2 6 AUG 272?

HYA HATIONAL HIGHWAYS AUTHORIT