

Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date : January 2023 Number Pages : Pagé 1 of 3

Approved by: Godfrey Walala

Site Name		BUSI	A	1014	WH ROIDING			
			BUCIA WHEAT BRIDGE 16/08/2022					
Dates/Duration					AMW th			
Technician Name	echnician Name				June II			
				eck				
Systems			Х	TV	Comments/issues/observations			
	VOLTAGE							
Electrical Systems	LINE VOLTAGE	1.						
<i>k</i> .	L1-L2	429.7		V				
in the second se	L1-L3	414-2		V				
d .	L2-L3	416-3		V				
P.	<u>PHASE</u>				\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \			
g	<u>VOLTAGE</u>	Our C			Voltages oflay.  All within tange.			
	L1-N	243.6		/	All within tance.			
	L2-N	244.5		V	6			
	L3-N	238 6		V				
9	PHASE & EARTH	210.0						
!	L1-E L2-E	2451		V				
7 - 3 5 5	L3-E	237.6		1/				
	OTHER APPLIANCES	0010		V				
	OTTICK ALT CIANCES			1				
	Isolators			V				
				/				
	MCCBs			1	All Electrical appliances			
				,	Olcery.			
*	Contactors			V				
*	,			1				
	MCBs			V				
				/				
	Photocells			V	J			
Scales systems								
Check the following:-	Scale Accuracy			V	Arevate			
	Indicator Functionality				Ava to			
	Indicator runctionality			V	Tonctional.			
	System Grounding			. /	O.V.			
	Domete Diester Heit			V	Vlay			
	Remote Display Unit		X		Fruits.			



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali
Reviewed by: Maurice Ademba
Effective Date: January 2022
Review Date: January 2023

Number Pages : Page 2 of 3

Approved by : Godfrey Walala

Traffic control system Ams Comerfed Check the following:-Booms functionality not Traffic lights Olca. Clean cameras Network equipment Generator Check the following:-Battery Voltage Test run genset Fuel level Voltages on test run(vac) Run hours to service Jen 120 Emergency button **Buildings & General** Maintenance Check the following:-Power to Buildings Power to Switches DOWLON Power to socket outlets Power to Bulbs Power to Floodlights Maintenamo Air Conditioners Leaking Roof Drainage



Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 3 of 3

Approved by : Godfrey Walala

Title: Daily Maintenance Report

1 /	t .			
1				
				Nove
)thers				
Health, Safety & Environment				
Check the following:	Adherence to safety procedures by staff		/	7 Ad all hered to
	Adheres to min PPE		<b>\</b>	
4	Potential hazards	X		None

Prepared By: (Technician)	YOUNG	CAMWEL	Sign	Jam 2
Checked By: (Duty Manager)	Duncon	MAMB?	Sign	WLYS AUTHORIZ
				WHY HIGHWAYS NOTICE *
				The state of the s
				A B ADO
				P.O. Box 49711



Doc Number: GMJV-KeNHA-BRW-WOM039FM004

Revision:

01

Form

Doc Type : Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 1 Approved by: Godfrey Walala

Title: HSWIM Check List

#### **HSWIM CHECK LIST**

Name of Technician	16/08/2012							
Date or Duration valid	16/08/2022							
Site Name	BUSIA WEENHBOLDE							
PHYSICAL & SYSTEM CHECKS	FREQ	<b>V</b>	Х	COMMENTS				
Check on the functionality of Weighing Sensors	D	/						
2. Check on the functionality of Loops	D	1		4				
3. Check on the functionality of MSI Position Sensors	D			(All Rinetionalities Okay.				
Check on the functionality of ANPR cameras	D	/						
5. Check on the functionality of Overview Cameras	D	/						
6. Check on the alignment of ANPR and Overview Cameras	D	V		well-alighed.				
7. Check on the functionality of gantry floodlights	D			Okay				
8. Check whether HSWIM parameters are transmitted and viewed at the Directing Office.	D	V		Woul - Formitted				
Check on the state of Grounding and Lightening Arrestors	D	/		Groonding clay.				
10. Check on the Physical State of HSWIM Equipment	D	V	/	Okay.				
i) Check cables are intact and well terminated and not exposed	D ,	/		Well-terminated				
ii) Check on the grouting status of the sensors	M	V		Gooding Okay.				
iii) Check on the physical state of the gantry (ensure it is not knocked/damaged)	D	V		otay				
iv) Check on the state of gantry protection (bollards)	D	V		otay				
v) Check cable routing (pipes, sleeves and ducts) are secure and not flooded with water	D	$\sqrt{}$		Secure				
vi) Check whether silt/soil has accumulated at the sensor area	D	V		No accumulation ANTHOR				
vii) Check drainage around the sensor area to ensure it is not flooded.	D			No floods **				
11. Check on the white box components	D			(1) (1) (2) (3) (3) (3) (4) (4) (4) (4) (4) (4) (4) (4) (4) (4				
<ul> <li>i) Check on the functionality and physical state of Breakers, Connectors, PLCs, Network Switches, Power Supply and cable termination.</li> </ul>	D	/	ž	2 Olay . E 18 Allo				
*Gantry Cameras to be cleaned and aligned monthly	M	V		MASS SER BUSIN NO. 00				

Prepared By: (Technician)	YOUNG	SAMWER	Sign	Jan 2
Checked By: (Duty Manager)	Bunam	00mm180	Sign	DP



**CHECK LIST** 

### JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number:

GMJV-KeNHA-BRW-WOM039FM007

Revision:

Doc Type: Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 1

Approved by : Godfrey Walala

#### SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician	YOUNG	(AMWOR	
Date or Duration valid	16/08/	2022	1
Site Name	BUSIA	WHAHBRIDGE.	

	5550		v	
CAMERAS CHEKLIST	FREQ	V	Х	Comments
ANPR & Side View photos				
1. Check with the system administrators at the image server all cameras		/		nt.
to ensure they are all ON	D	V		Okay.
2. If all cameras are OFF check the single phase consumer unit at the		/		01-/
weighing room for any tripped MCB	D	1/		URY
3. If the cameras are OFF randomly, check the yellow boxes at the		. /		
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			
4. If blue ginger and/or circuit breaker are faulty after testing the input and				9 0 10 0
output ensure they are replaced (AC circuit breaker input & output=240V		1/		10 kg
while Blue ginger input AC 240V & output DC 12V)	D			
5. If 4 above is true test the camera functionality from the server with the		. /		
system admin	D	V		J
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that		/		0120
its powered, ports LED blinking, cables connected securely	W	1		019
0				No Dance of
Inspect all cameras for physical damage or misalignment	D	V		No damage
		/		1) V2.
Inspect cameras view relative to master alignment photo.	D	1/		UKAY
9. If camera is misaligned after 7 above, realign the camera as required		/		
and test the view from the image server again	D			/-
10. Wipe all camera view window with a clean damp cloth followed by a		/		
dry lint free cloth till the window is clean	W	V		406
11. Inspect the lanes next to the cameras for probable danger of		1		1 URay.
knocking the poles and advise accordingly	D	V		
12. Check floodlights for proper functionality-ON/OFF status as required-				
(Night inspection)	W	V		
		./		Aliznomost Otxan
13. Check floodlights for proper alignment	W	· V		Aliznement Otxay
CCTV				,
Check at the LED monitor for ON or OFF status for all CCTV		/		
cameras	D	1/		
2. If any camera is OFF check the single phase consumer unit at the		1		
weigh room for any tripped MCB	D	1./		
3. Check BNC connectors for proper connections at the back of the DVR				0 10
in case 2 above is ON and cameras are still OFF	D	1/		All functions of the
in case 2 above to organic carriers are suit or .		/		
4. Check for proper focus of each CCTV camera	w	V		7 CCTV Cameras OlCay
<ol><li>If any camera is off focus, have a person (system admin) at the</li></ol>		1		AND BYS AUTHORIS
screen and yourself at the camera to adjust the focus knobs under the		1/		HIGH.
Redi view cameras till focus is restored.	W	V		
6. Check the playback of the CCTV cameras at the DVR at different		1		10h
dates and time	W	V		1 1 5 5
		./		All Alle
7. Inspect the CCTV cameras for physical damage and misalignment	W	1		- 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1
8. If misaligned after 6 above ensure they are correctly aligned as the per		1/		
the master alignment photo	W			MEIGH OO!
9. Wipe all camera view window with a clean damp cloth followed by a		./		* MANAGER BUSIA
dry lint free cloth till the window is clean	W			P.O. 80x 4971/2

#### NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 2. Use a properly functioning multimeter to measure voltage
  3. Ensure you have all minimum personal protective safety gear while working at heights





Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Form

Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba Effective Date: January 2022

Doc Type:

Review Date: January 2023

Number Pages: Page 1 of 2

Approved by:

Godfrey Walala

Name of Technician

Title: Generator Start-Up Form

Date or Duration valid

Site Name

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR					
a a		Х	COMMENTS		
<ol> <li>Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.</li> </ol>					
2. Press the STOP soft key for 2 seconds to clear any old emergency status					
3. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.			All functions		
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 again	V		Totay.		
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO or MANUAL soft key button					
6. When generators comes ON afrer procedure 5. above press the AUTO soft key button					
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY button	V				
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect the cables		,			
				-	



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type: Form Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 2

Approved by:

Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	V	
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service request		Au
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	/	functions Olcay.
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.		
5. Press the AUTO button soft key button.	1	

Prepared By: (Technician) \_

Checked By: (Duty Manager) . Driver ODHAM 30