

Title: Daily Maintenance Report

Doc Number : Revision:

GMJV-KeNHA-BRW-WOM039FM008

Doc Type:

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 3

Approved by : Godfrey Walala

BUSIA WHIGHBRIDGE Site Name 11/08/2022 Dates/Duration YOUNG SAMWEL **Technician Name** System Check **Systems** Comments/issues/observations **VOLTAGE** Electrical Systems LINE VOLTAGE L1-L2 420 L1-L3 423 418 L2-L3 **PHASE** Voltages Okay. **VOLTAGE** 243 L1-N L2-N 240 240 L3-N PHASE & EARTH L1-E 243 L2-E 29 243 L3-E **OTHER APPLIANCES** Isolators Appliances olay. **MCCBs** Contactors **MCBs** Photocells Scales systems Check the following:-Scale Accuracy Merrate Indicator Functionality System Grounding Remote Display Unit



Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 2 of 3

Approved by : Godfrey Walala

Title: Daily Maintenance Report

W 1				1
Traffic control system			/	Olay. Ams not comedad
Check the following:-	Booms functionality		V	
			1./	
î .	Traffic lights	-	V	Okay.
	Clean cameras		V	Oxay.
	Clear carrieras			Otory
	Network equipment			NA
Generator				
Check the following:-			. /	13.7~
	Battery Voltage		N	
	Test run genset		1	Otay.
	restruit genset		V	
1	Fuel level			Poil - teme
1				
*	Voltages on test run(vac)		V	L-L-418V, L-N-243V OKay
			. /	
1 11 10	Run hours to service	-	V	5.6 lm
o Bo B	Emergency button		1	Ovas
Buildings & General	Emergency button			City
Maintenance				
Check the following:-			1/	
10 M	Power to Buildings			
	Power to Switches		V	All Romer supplies
	Tower to owneries		_/) Day.
	Power to socket outlets			
			. /	
	Power to Bulbs			
	Power to Floodlights		V	
	Air Conditioners	X		CON AC mids Namenance
	7 III OONGIGOROOG			Co (lovay)
))	Leaking Roof	X		Wone
	Drainage		/	O Kay



Title: Daily Maintenance Report

Potential hazards

Doc Number:

GMJV-KeNHA-BRW-WO M039FM008

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 3 of 3

Approved by : Godfrey Walala

thers Health, Safety & Environment Check the following: Adherence to safety procedures by staff ashered to. Adheres to min PPE

Prepared By: (Technician)	JOUN &	SAMNER	Sign	Lammi
Checked By: (Duty Manager) _	PHILIP	Dieno	Sign	FS



Name of Technician

JV Management System

Title: HSWIM Check List

Doc Number: GMJV-KeNHA-BRW-VVOM039FM004

Revision:

01

Doc Type :

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 1

Approved by : Godfrey Walala

HSWIM CHECK LIST

YOUNT

Date or Duration valid	111	08	20	22
Site Name	BV	SIA	1	HAHBRIDGE
PHYSICAL & SYSTEM CHECKS	FREQ	1	х	COMMENTS
Check on the functionality of Weighing Sensors	D	/		
2. Check on the functionality of Loops	D			/ Ay Pondonalidies
3. Check on the functionality of MSI Position Sensors		V		7 Okay.
Check on the functionality of ANPR cameras	D	/		/
5. Check on the functionality of Overview Cameras	D	V		
6. Check on the alignment of ANPR and Overview Cameras	D	V		Okay.
7. Check on the functionality of gantry floodlights	D			Otay.
8. Check whether HSWIM parameters are transmitted and viewed at the Directing Office.	D	v/		Well-transmitted
9. Check on the state of Grounding and Lightening Arrestors	D	V		Okey
10. Check on the Physical State of HSWIM Equipment	D	V		Olay
i) Check cables are intact and well terminated and not exposed	D	/		OKEN
ii) Check on the grouting status of the sensors	М	V		Growting Okay
iii) Check on the physical state of the gantry (ensure it is not knocked/damaged)	D	·V		7
iv) Check on the state of gantry protection (bollards)	D	N		4 Secured
v) Check cable routing (pipes, sleeves and ducts) are secure and not flooded with water	D	V.		
vi) Check whether silt/soil has accumulated at the sensor area	D	/		Nosilt
vii) Check drainage around the sensor area to ensure it is not flooded.	D	V		No Hoods
11. Check on the white box components	D			SUMAYS AUTHORIC
 i) Check on the functionality and physical state of Breakers, Connectors, PLCs, Network Switches, Power Supply and cable termination. 	D	~		Golcay.
Gantry Cameras to be cleaned and aligned monthly	M	/		19 AUG REED

Prepared By: (Technician)	YOUNK	SAONW th	Sign	Jamme 2 500)
Checked By: (Duty Manager)	PHILLE	DIEno	Sign	R



CHECK LIST

JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number :

GMJV-KeNHA-BRW-WOM039FM007

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali

Maurice Ademba

Reviewed by:

Effective Date: January 2022

Review Date:

January 2023

Number Pages: Page 1 of 1

Approved by :

Godfrey Walala

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician	YOUNG CAMNER	
Date or Duration valid	11/08/2022	
Site Name	BUSIA WEPAHBRIDGE	

	_			
CAMERAS CHEKLIST	FREQ	V	х	Comments
ANPR & Side View photos				
1. Check with the system administrators at the image server all cameras		1		1
to ensure they are all ON	D .	17/		
2. If all cameras are OFF check the single phase consumer unit at the		/	_	
weighing room for any tripped MCB	D	V		
3. If the cameras are OFF randomly, check the yellow boxes at the		/		/ M
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			All amount of the
4. If blue ginger and/or circuit breaker are faulty after testing the input and	-	7		1 1 1 1 1 1 Cl
output ensure they are replaced (AC circuit breaker input & output=240V				Vo - N
while Blue ginger input AC 240V & output DC 12V)	D	V		LANDR & SIDO VIEW COMORIL
5. If 4 above is true test the camera functionality from the server with the	U	/		ANDR & side view Canesas
system admin	D			Drew .
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that	D	7		
its powered, ports LED blinking, cables connected securely	w			
ito powered, ports EED billinking, cables connected securely	VV	1		
7. Inspect all cameras for physical damage or misalignment	D			
		/		
Inspect cameras view relative to master alignment photo.	D	~		
9. If camera is misaligned after 7 above, realign the camera as required		/		
and test the view from the image server again	D	1		
10. Wipe all camera view window with a clean damp cloth followed by a		/		
dry lint free cloth till the window is clean	W	V		
11. Inspect the lanes next to the cameras for probable danger of	_	/		
knocking the poles and advise accordingly	D	V		
12. Check floodlights for proper functionality-ON/OFF status as required-		1/		
(Night inspection)	W			1
13. Check floodlights for proper alignment	w		-	/
ссту				
Check at the LED monitor for ON or OFF status for all CCTV		. /		
cameras	D	1		
2. If any camera is OFF check the single phase consumer unit at the		/		
weigh room for any tripped MCB	D			
3. Check BNC connectors for proper connections at the back of the DVR		1		All Out ' Took
in case 2 above is ON and cameras are still OFF	D	0		GATH AMORINI OF THE
Check for proper focus of each CCTV camera	w	/	•	L All finctions of the
5. If any camera is off focus, have a person (system admin) at the				1 cc o consolar
screen and yourself at the camera to adjust the focus knobs under the		/		
Redi view cameras till focus is restored.	w			LUS AVIHOUS
Check the playback of the CCTV cameras at the DVR at different	VV			CAN STORY
dates and time	w	1/		27.11
dates and inne	**			1600
7. Inspect the CCTV cameras for physical damage and misalignment	W			(3) (1) (1) (1) (1) (1) (1) (1) (1) (1) (1
8. If misaligned after 6 above ensure they are correctly aligned as the per		./		// - 110
the master alignment photo	W	V		12 1 1 PM
9. Wipe all camera view window with a clean damp cloth followed by a		./		1
dry lint free cloth till the window is clean	W	V		

NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights

Yound SAMNOR





Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type : Form

Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 2

Approved by:

Godfrey Walala

Name of Technician	Younk	SAMMER	
Date or Duration valid	1108	2022	
Site Name	BUSIA	WEIGHBRIDGE	

	$\sqrt{}$	X	COMMENTS
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the putton will pop out.			
2. Press the STOP soft key for 2 seconds to clear any old emergency status			
B. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.			GAY Romebong
Incase the generator is switched off using the emergency button, follow the steps 1 to 3 again	/		oxay.
5: Whenever the generator does not start automatically and its on AUTO standby, press the DFF soft key button then press either AUTO or MANUAL soft key button			
. When generators comes ON afrer procedure 5. bove press the AUTO soft key button			
. To stop the generator whenever the automatic hange over does not switch it OFF use the STOP oft key not the EMERGENCY button			
. Always ensure before locking the generator helter that you inspect it for leakages. Follow teps 1 and finally inspect the cables			



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type : Form Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 2

Approved by:

Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	V	
2: Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service request	/	All forutions
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately		okay.
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.		
5. Press the AUTO button soft key button.	V	

Prepared By: (Technician)	Yount	SAMNOL	_ Sign _	- Forms	
Checked By: (Duty Manager)	PHILIP	D1620	Sign	P	