

Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

Doc Type : Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date : January 2023

Number Pages : Page 1 of 3

Approved by : Godfrey Walala

Site Name		BUS	IA		
Dates/Duration		01/2	180	20	022
Technician Name	Technician Name		_4		MOGAKA
			Syste	em	
Systems			Х	V	Comments/issues/observations
	VOLTAGE				
Electrical Systems	LINE VOLTAGE	-			
	L1-L2	415		1	
	L1-L3	418		V	
	L2-L3	417		/	
	<u>PHASE</u> <u>VOLTAGE</u>				Y Within range
	L1-N	240		L	
	L2-N	241		V	
	L3-N	241			
5°	PHASE & EARTH	,			
n	L1-E	240		/	
	L2-E	241		V	
	L3-E	241			
3	OTHER APPLIANCES				
	Isolators			-	
**	MCCBs			~	
И	Contactors			L	Yokay.
0	MCBs			V	
	Photocells		ı		
Scales systems Check the following:-	Scale Accuracy		1		1
	Indicator Functionality			1	y A ceurate
*	System Grounding			/	Well grounded.
	Remote Display Unit			1	I display is a ray, if are
1	L		J. 🧀	\r	THE THEORY OF THE TENT OF THE



Title: Daily Maintenance Report

Drainage

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type :

Form

Author/Owner: Wellingtone Odali
Reviewed by: Maurice Ademba
Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 2 of 3

Approved by : Godfrey Walala

Traffic control system Check the following:-Booms functionality Traffic lights Clean cameras Network equipment Generator Check the following:de Battery Voltage Test run genset Full Fuel level Voltages on test run(vac) Run hours to service **Emergency button Buildings & General** Maintenance Check the following:-Power to Buildings Power to Switches Power to socket outlets Power to Bulbs Power to Floodlights Air Conditioners NONE Leaking Roof



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-W©M039FM008

Revision:

01

Doc Type :

Form

Author/Owner: Wellingtone Odali
Reviewed by: Maurice Ademba
Effective Date: January 2022
Review Date: January 2023

Number Pages : Page 3 of 3 $\,$

Approved by : Godfrey Walala

a.				
Others		×		None
Health, Safety & Environment				
Check the following:	Adherence to safety procedures by staff		V	2 Adrened to
*	Adheres to min PPE		V	
3	Potential hazards	1		None

repared By: (Technician)	BILLY	MOGAKA	Sigr	1 Tatis	
hecked By: (Duty Manage	er) Onga	La Maxmules.	Sign	Offred.	





Title: HSWIM Check List

Doc Number: GMJV-KeNHA-BRW-WOM039FM004

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date : January 2023 Number Pages : Page 1 of 1

Approved by : Godfrey Walala

HSWIM CHECK LIST

Name of Technician	BILLY, MOGAKA	
Date or Duration valid	01/08/2022	
Site Name	BUSIA	_
		_

	T	1	T	
PHYSICAL & SYSTEM CHECKS	FREQ	V	х	COMMENTS
Check on the functionality of Weighing Sensors	D	V		
	D	/		
Check on the functionality of Loops	D	. /		0.01/21
3. Check on the functionality of MSI Position Sensors				Okay-
Check on the functionality of ANPR cameras	D	V		a a
Check on the functionality of Overview Cameras	D	~		
6. Check on the alignment of ANPR and Overview Cameras	D	V	Fi.	Well aligned
7. Check on the functionality of gantry floodlights	D	/		Oxay
8. Check whether HSWIM parameters are transmitted and viewed at the Directing Office.	D	V		1
Check on the state of Grounding and Lightening Arrestors	D	/		G D Kay
10. Check on the Physical State of HSWIM Equipment	D	V		3
i) Check cables are intact and well terminated and not exposed	D	V		
ii) Check on the grouting status of the sensors	M	V		
iii) Check on the physical state of the gantry (ensure it is not knocked/damaged)	D	V		J
iv) Check on the state of gantry protection (bollards)	D		X	3 bollards are broken
v) Check cable routing (pipes, sleeves and ducts) are secure and not flooded with water	D	1		
vi) Check whether silt/soil has accumulated at the sensor area	D	~		
vii) Check drainage around the sensor area to ensure it is not flooded.	D			y okay
11. Check on the white box components	D	V		
 i) Check on the functionality and physical state of Breakers, Connectors, PLCs, Network Switches, Power Supply and cable termination. 	D	V		
*Gantry Cameras to be cleaned and aligned monthly	M	V		

# The above	applies to	stre Bu	LIA BNI	CLOSING POUL	OV .
Prepared By: (Technician)	BILLY	NOGAKA	Sign_	0 1 AL	JG 2022
Checked By: (Duty Manager)	Qrugado	Maxmiller	Sign	A BUSIA	WEIGHBRIDGE



Doc Number: GMJV-KeNHA-BRW-WOM039FM007

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages : Page 1 of 1

Approved by: Godfrey Walala

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS **CHECK LIST**

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician

Date or Duration valid

Site Name

BIL	LY	MOGAIX
01	08	2022
Bu	1511	+

CAMERAS CHEKLIST	FREQ	√	х	Comments
ANPR & Side View photos				
Check with the system administrators at the image server all cameras				
to ensure they are all ON	D	i de		
2. If all cameras are OFF check the single phase consumer unit at the				
weighing room for any tripped MCB	D	-		
3. If the cameras are OFF randomly, check the yellow boxes at the		1		10010000
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			OREG.
4. If blue ginger and/or circuit breaker are faulty after testing the input and	1			
output ensure they are replaced (AC circuit breaker input & output=240\	/	1/		
while Blue ginger input AC 240V & output DC 12V)	D			
5. If 4 above is true test the camera functionality from the server with the		-		
system admin	D	V		
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that				
its powered, ports LED blinking, cables connected securely	l _w			
nts powered, ports LED billing, capies connected securely	100			
7. Inspect all cameras for physical damage or misalignment	D			
7. Inspect all carrieras for physical damage of misalignment	10			
8. Inspect cameras view relative to master alignment photo.	D			
Inspect carrier as view relative to master alignment photo. If camera is misaligned after 7 above, realign the camera as required.	10	1 1		
	L .			
and test the view from the image server again 10. Wipe all camera view window with a clean damp cloth followed by a	D			
		1/		
dry lint free cloth till the window is clean	W	-		
11. Inspect the lanes next to the cameras for probable danger of	_	1/		
knocking the poles and advise accordingly	D			
12. Check floodlights for proper functionality-ON/OFF status as required-		1		
(Night inspection)	W			
13. Check floodlights for proper alignment	w	V		
CCTV				
Check at the LED monitor for ON or OFF status for all CCTV		10-		1
cameras	D	1		
2. If any camera is OFF check the single phase consumer unit at the				
weigh room for any tripped MCB	D			
3. Check BNC connectors for proper connections at the back of the DVR				1
in case 2 above is ON and cameras are still OFF	D			Jokay
		,		
Check for proper focus of each CCTV camera	W			
5. If any camera is off focus, have a person (system admin) at the				
screen and yourself at the camera to adjust the focus knobs under the		1		
Redi view cameras till focus is restored.	W			
6. Check the playback of the CCTV cameras at the DVR at different	**	1		
dates and time	w	V		and the state of t
dates and time	V V	_		
7. Inspect the CCTV cameras for physical damage and misalignment	w	1		WATIONAL MONWAYS AUG
8. If misaligned after 6 above ensure they are correctly aligned as the per	V V			HATIONAL HIGHWAYS AUTHOS
		1/		P.
the master alignment photo	W	V		1/2
9. Wipe all camera view window with a clean damp cloth followed by a				* U 1 AUG 2022
dry lint free cloth till the window is clean	W		*****	\\ 3 ₁
				10 m
NOTES				C. 80x 49712 - 00100, HAROS
				49712.00100, MA
Use a lint free cloth to clean Camera lenses and windows				12.0010

NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date : January 2023

Number Pages : Page 1 of 2

Approved by:

Godfrey Walala

Name of Technician	BILLY MOGALLA
Date or Duration valid	01/08/2022
Site Name	BUSIA

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR					
	√	Х	COMMENTS		
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.			(Done 3		
2. Press the STOP soft key for 2 seconds to clear any old emergency status			Warking		
Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.			correctly		
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 again					
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO or MANUAL soft key button	V				
6. When generators comes ON afrer procedure 5. above press the AUTO soft key button	V				
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY button					
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect the cables	V				
a a	المحل				



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WO™039FM002

Revision:

01

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 2 of 2

Approved by: Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	V	1 Done 3 "
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service request	V	Okay.
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	V	
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.	V	
5. Press the AUTO button soft key button.		

Prepared By: (Technician) _	BILLY	MOGAKA	_ Sign _	IKE
				A. 11

Affinkl

C 1 AUG 2022