

Title: Daily Maintenance Report

Doc Number: GMJV-KeNHA-BRW-WO M039FM008

Revision:

01

Doc Type :

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 3

Approved by : Godfrey Walala

Site Name		BUSIA						
Dates/Duration		08 7	08 09/2022					
Technician Name		BIL	BILLY MOGAKA					
				tem				
0			_	eck				
Systems	VOLTAGE		Х	V	Comments/issues/observations			
Electrical Systems	VOLTAGE LINE VOLTAGE	-						
Electrical Systems	L1-L2	118		V	7]			
	L1-L3	417		-				
	L2-L3	415		V	YINithin Large			
	<u>PHASE</u> <u>VOLTAGE</u>							
er.	L1-N	243		V				
	L2-N	20/2		V				
	L3-N	240		V				
At .	PHASE & EARTH	0.0						
?	L1-E	243		V				
	L2-E	242		V	· · · · · · · · · · · · · · · · · · ·			
ñ	L3-E	240		V				
et.	OTHER APPLIANCES							
A	Isolators			V	7			
8	MCCBs			V	GOKAN			
	Contactors			V				
	MCBs			V				
	Photocells			V				
Scales systems		2//			3			
Check the following:-	Scale Accuracy			V				
	Indicator Functionality			V	YOKAY			
4	System Grounding			V				
	Remote Display Unit		Ÿ		& PDIL Faulty			
	I		/	L				



Doc Number : GMJV-KeNHA-BRW-WOM039FM908

Revision:

Doc Type : Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022 Review Date: January 2023 Number Pages: Page 2 of 3

Approved by: Godfrey Walala

Title: Daily Maintenance Report

1		
Traffic control system		
Check the following:-	Booms functionality	
	Traffic lights	V OKAY
	Clean cameras	
	Network equipment	
Generator		
Check the following:-	Battery Voltage	V 13.7 V DC
ā	Test run genset	VOKAY
	Fuel level	3/4 fy()
	Voltages on test run(vac)	V L-L HISV L-N 240V
e.	Run hours to service	v 99.8 hrs Crest after sorvice
	Emergency button	Vokay
Buildings & General Maintenance		
Check the following:-	Power to Buildings	
	Power to Switches	Volay
-	Power to socket outlets	
9	Power to Bulbs	
*	Power to Floodlights	
y	Air Conditioners	x COPS AC faylty
e A	Leaking Roof Drainage	L None V n Fau



Title: Daily Maintenance Report

Doc Number: GMJV-KeNHA-BRW-WO M039FM008

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 3 of 3

Approved by: Godfrey Walala

Others		X	Wone
Health, Safety & Environment			
Check the following:	Adherence to safety procedures by staff	V	7
2	Adheres to min PPE	V	J'Adhared to
<i>p</i>	Potential hazards	V	None

Prepared By: (Technician) BLL	1 MOGAKA	Sign Atto
Checked By: (Duty Manager)	ur blen	Sign HATIONAL HIGHWAYS AUTHOR
		0 8 SEP 2022 *
		BOX 49712 - 00100. HAROS



CHECK LIST

JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number :

GMJV-KeNHA-BRW-WOM039FM007

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages : Page 1 of 1

Approved by: Godfrey Walala

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician

Date or Duration valid

Site Name

RILLY	MOGAKA
08/09	2022
BUSIA	Name

CAMERAS CHEKLIST		EQ √ X Comments		Comments
ANPR & Side View photos				
1. Check with the system administrators at the image server all cameras				
to ensure they are all ON	D			
2. If all cameras are OFF check the single phase consumer unit at the		. /		
weighing room for any tripped MCB	D	V		
3. If the cameras are OFF randomly, check the yellow boxes at the		/		h la l
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			Ukay
4. If blue ginger and/or circuit breaker are faulty after testing the input and				
output ensure they are replaced (AC circuit breaker input & output=240V				
while Blue ginger input AC 240V & output DC 12V)	D			
5. If 4 above is true test the camera functionality from the server with the	1			
system admin	D	1/		
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that				
its powered, ports LED blinking, cables connected securely	w			
nts powered, ports LED blirtking, cables connected securely	V V			
7. Inspect all cameras for physical damage or misalignment	D	V		, a
77. Inspect all carrieras for physical damage of filisalignment	1		-	
8. Inspect cameras view relative to master alignment photo.	D			
Inspect carriers view relative to master alignment photo. If camera is misaligned after 7 above, realign the camera as required.	10			
and test the view from the image server again	D	V		
10. Wipe all camera view window with a clean damp cloth followed by a	D			
dry lint free cloth till the window is clean	w			
11. Inspect the lanes next to the cameras for probable danger of	I V V			
knocking the poles and advise accordingly	D			
12. Check floodlights for proper functionality-ON/OFF status as required-	D			
(Night inspection)	w			
(Night inspection)	I V V			
13. Check floodlights for proper alignment	w		X	Additional light need
13. Check hoodinghts for proper alignment			-X	Actions not have
ссту				at EMPL BAID NPD
Check at the LED monitor for ON or OFF status for all CCTV				
cameras	D	1		
If any camera is OFF check the single phase consumer unit at the		V		
weigh room for any tripped MCB	D	1		en la la
Check BNC connectors for proper connections at the back of the DVR		-		GDRAY.
in case 2 above is ON and cameras are still OFF	D			
in case 2 above is on and cameras are still of i	D			
4. Check for proper focus of each CCTV camera	w	-		
5. If any camera is off focus, have a person (system admin) at the	**			
screen and yourself at the camera to adjust the focus knobs under the		1-		
Redi view cameras till focus is restored.	w			
6. Check the playback of the CCTV cameras at the DVR at different	VV	-		
dates and time	w		1	
dates and time	1 4 4	V		
7. Inspect the CCTV cameras for physical damage and misalignment	w			HIGHWAYS AVIS
8. If misaligned after 6 above ensure they are correctly aligned as the per	'			TIOHAI MINESTERMAN O AUTHO
the master alignment photo	w	V		A AMERICAN PLANT
Wipe all camera view window with a clean damp cloth followed by a	V V			The state of the s
dry lint free cloth till the window is clean	w	V		
ary interior cloth all the willow is clean	I 44			A SEL TITLE
NOTES				* AAAAA WEIGHBRIDGE STRICTS O. BOX 49712-00100. WALROS
Use a lint free cloth to clean Camera lenses and windows				00x 49712 - 001001
Use a properly functioning multimeter to measure voltage Figure you have all minimum personal protective safety goar while well		lakan.		A STATE OF THE PARTY OF THE PAR
Encure you have all minimum percent protective eafaby goar while we	riving at hai	onto		

NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights



Title: HSWIM Check List

Doc Number: GMJV-KeNHA-BRW-VWOM039FM004

Revision:

Doc Type : Form Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 1

Approved by: Godfrey Walala

HSWIM CHECK LIST

Name of Technician	BILLY MOGAKA
Date or Duration valid	08/09/2022
Site Name	BUSIA

	т			
PHYSICAL & SYSTEM CHECKS	FREQ	√	x	COMMENTS
Check on the functionality of Weighing Sensors	D	V		
Check on the functionality of Loops	D	V		Yokay
Check on the functionality of MSI Position Sensors	D	V		
4. Check on the functionality of ANPR cameras	D	/		
5. Check on the functionality of Overview Cameras	D	/		
6. Check on the alignment of ANPR and Overview Cameras	D	V		
7. Check on the functionality of gantry floodlights	D	V		Addronar light neede
8. Check whether HSWIM parameters are transmitted and viewed at the Directing Office.	D	V		7
Check on the state of Grounding and Lightening Arrestors	D	V		Yokay
10. Check on the Physical State of HSWIM Equipment	D	V		
i) Check cables are intact and well terminated and not exposed	D	V		
ii) Check on the grouting status of the sensors	М	V		
iii) Check on the physical state of the gantry (ensure it is not knocked/damaged)	D			
iv) Check on the state of gantry protection (bollards)	D	V		3 bollards are broken
v) Check cable routing (pipes, sleeves and ducts) are secure and not flooded with water	D	V		
vi) Check whether silt/soil has accumulated at the sensor area	D	L		4 OKay
vii) Check drainage around the sensor area to ensure it is not flooded.	D	V		,
11. Check on the white box components	D	V		· · · · ·
 Check on the functionality and physical state of Breakers, Connectors, PLCs, Network Switches, Power Supply and cable termination. 	D	V		. 2
*Gantry Cameras to be cleaned and aligned monthly	M			8.16

ian) _

Checked By: (Duty Manager)



Site Name

JV Management System

Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01

Doc Type: Form
Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 2

Approved by: GodfreyWalala

Name of Technician BILLY MOGAKA

Date or Duration valid 08 09 2022

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR					
3		Х	COMMENTS		
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	/				
Press the STOP soft key for 2 seconds to clear any old emergency status			Done 3		
3. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.	1		Working		
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 again					
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO or MANUAL soft key button			correctey		
6. When generators comes ON afrer procedure 5. above press the AUTO soft key button	V				
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY button	V				
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect the cables	V				
1					



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01

Doc Type:

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 2

Approved by: GodfreyWalala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.		
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service request		y Done 3
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	E	working
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp and the alarm soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.	L	Correctly
5. Press the AUTO button soft key button.	V	

Prepared By: (Technician) BILLY	MOGAK	A Sign
Checked By: (Duty Manager) Phice	Butno	* Sign & SEP 2022
		80x 49712 - 00100, NAROBI