

Title: Daily Maintenance Report

Doc Number: GMJV-KeNHA-BRW-WOM039FM008

Revision: Doc Type:

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 3 Approved by: Godfrey Walala

Site Name		Rougo Weighbridge.				
Dates/Duration	59/09/2022					
Technician Name	K.T	Richard Kisma				
			Sys	tem		
				eck		
Systems			X		Comments/issues/observations	
<i></i>	VOLTAGE			T		
Electrical Systems	<u>LINE VOLTAGE</u> L1-L2	1010		_		
	L1-L2 L1-L3	417				
	L1-L3 L2-L3	417		V		
	PHASE	()				
	<u>VOLTAGE</u>				170	
	L1-N	238		L	9 16/tages OK.	
	L2-N	239		V		
	L3-N	239		V		
	PHASE & EARTH					
	L1-E	238		V		
	L2-E	238		V		
	L3-E	238		V		
	OTHER APPLIANCES					
	Isolators			V	0K	
	MCCBs					
	WICCDS			V	014	
	Contactors			<u></u>	0/4	
	Comacions				O/L	
	MCBs				014	
					VIA	
	Photocells				OK	
Scales systems						
Check the following:-	Scale Accuracy				014	
	Indicator Francisco - W	и				
	Indicator Functionality			V	016	
	System Grounding					
				V	014	
	External Display		X		N/A:	



Doc Number: GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type: Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 2 of 3

Approved by : Godfrey Walala

Title:	Daily	Maintenance	Report
--------	-------	-------------	--------

Traffic control system Check the following:-	Booms functionality	×		E. III
Check the following	Booms functionality			Faulty.
	Traffic lights	Χ		KP/A
	Clean cameras		V	OK
	Noturally acrismont	- 2	V	016
Generator	Network equipment		V	
Check the following:-	Battery Voltage		1 2	12.464
	Ballery Vollage			13,40V
	Test run genset		V	OIL
	Fuel level		L	Full fank.
	Voltages on test run(vac)		し	OL
	Run hours to service		V	99.8 hrs
-	Croorgon ou button		,	014
Buildings & General	Emergency button			0.4
Maintenance				
Check the following:-	Power to Buildings			0/4
	Power to Switches		V	DIK
	Power to socket outlets		V	OK
	Power to Bulbs		-	016
	Power to Floodlights			016
	Air Conditioners			OIK
		N		
	Leaking Roof	×	L	014
	Drainage	ll	V	DIA



Title: Daily Maintenance Report

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type: Form Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 3 of 3

Approved by: Godfrey Walala

	r .		
Others			
Health, Safety & Environment			
Check the following:	Adherence to safety procedures by staff		
,	procedures by stair		(Sakt & PDE DOUL adhered to
	Adheres to min PPE		I safety CTVE [TPI achered to.
	Potential hazards	V	Olfm .

pared By: (Technician)	Richard K	131×1	Sign Sign
ecked By: (Duty Manager) _	DUNGAN ONG	A-(oSign _	Oligens





CHECK LIST

JV Management System

Doc Number:

GMJV-KeNHA-BRW-WOM039FM007

Revision: Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 1

Approved by : Godfrey Walala

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician	Kilhard Kzira							
Date or Duration valid	09/09/2022							
Site Name		Rough Correlations.						
Site Name		- root of werigh.						
OMED AS CHERT IOT	T	T	·					
CAMERAS CHEKLIST	FREQ	√	Х	Comments				
ANPR & Side View photos								
Check with the system administrators at the image server all cameras				OKT				
to ensure they are all ON 2. If all cameras are OFF check the single phase consumer unit at the	D	V						
weighing room for any tripped MCB	D	V		OK				
3. If the cameras are OFF randomly, check the yellow boxes at the								
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			OIC 1				
4. If blue ginger and/or circuit breaker are faulty after testing the input and								
output ensure they are replaced (AC circuit breaker input & output=240\	'			1012				
while Blue ginger input AC 240V & output DC 12V)	D			OLL				
5. If 4 above is true test the camera functionality from the server with the system admin	D			OIL ANDRES SV CAMIS				
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that	<u> </u>			OLG MATRIA STATIONS				
its powered, ports LED blinking, cables connected securely	w	1		OLL not sukgrafic				
7. Inspect all cameras for physical damage or misalignment	D	1		014				
8. Inspect cameras view relative to master alignment photo.	D			VIL.				
9. If camera is misaligned after 7 above, realign the camera as required	_			2011				
and test the view from the image server again 10. Wipe all camera view window with a clean damp cloth followed by a	D	V		1012				
dry lint free cloth till the window is clean	w	./		DIC				
11. Inspect the lanes next to the cameras for probable danger of	1							
knocking the poles and advise accordingly	D			OC				
12. Check floodlights for proper functionality-ON/OFF status as required-		/		016				
(Night inspection)	W	V		OIC				
42 Observation of the Committee of the C		1		OK				
13. Check floodlights for proper alignment	W	-						
ссту								
Check at the LED monitor for ON or OFF status for all CCTV								
cameras	D	V		OK				
2. If any camera is OFF check the single phase consumer unit at the				016				
weigh room for any tripped MCB	D	V		OK				
3. Check BNC connectors for proper connections at the back of the DVR				OK				
in case 2 above is ON and cameras are still OFF	D			1)K				
4. Check for proper focus of each CCTV camera	w	0		OIC				
5. If any camera is off focus, have a person (system admin) at the	V V							
screen and yourself at the camera to adjust the focus knobs under the								
Redi view cameras till focus is restored.	w	V		(D)(A)				
6. Check the playback of the CCTV cameras at the DVR at different				And the state of t				
dates and time	W	V		OLC WATIONAL HIGHWAYS AND				
7		111 7		OC THAN IN				
7. Inspect the CCTV cameras for physical damage and misalignment	W			OL MAN THE STATE OF THE STATE O				
8. If misaligned after 6 above ensure they are correctly aligned as the per the master alignment photo	w	17		016 1 * 09 SFP 12)				
Wipe all camera view window with a clean damp cloth followed by a	٧٧			Lar and Der fif it				
dry lint free cloth till the window is clean	w	11		DI6 10				

NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights



Title: Loggers Checklist

Doc Number:

GMJV-KeNHA-BRW-WOM039FM005

Revision: Doc Type: 01 Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 1

Approved by: Godfrey Walala

LOGGERS CHECKLIST

Name of Technician	Richard Kisna							
Date or Duration valid		09	109	(2022				
Site Name	/x	low	10 (reighbrige.				
LOGGER CHECK LIST	FREQ	on/√	OFF/X	COMMENTS				
Physical Checks				*				
1. Check AC MCB on the LHS	D	i		016				
2. Battery Charger Status	D		4	y Charger failty				
3. Battery charging	D		X					
4. Loops CPU LED	D	V		014				
5. Loops LEDs	D	L		OK				
6. CPU LEDs	D	V		014				
7. Classification LEDs	D			014				
8. Check cables-loops and other communication cables	D	V		014				
9. Functionality checks	2*D							
Functional Checks								
Connect to Hyperterminal on Laptop	2*D			Hot Connected to Hypertemmal.				
Press I to check for setup information (date, time, site name)	2*D							
3. Press Q to check loop frequencies	2*D							
4. Press lane numbers (1,2,3) and check lane vehicle information	2*D							
check the logical reaction of the logger on each lane	2*D			MATIONAL HIGHWAYS AUTO				
6. Log off by pressing O	2*D			LINN HATIONAL HIGHWAYS AUTHORITY				
NOTES				((* 09 SEP 27? *)				

1. While doing the functional test, have a laptop with hyperterminal software installed and a USB to serial converter.

2. Ensure the outdoor housing is free of dust before locking

3. Ensure housing is properly locked after the procedure

Prepared By: (Technician)

Checked By: (Asst Weighbridge Manager)

Sign



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date:

January 2023

Number Pages : Page 1 of 2

Approved by: GodfreyWalala

Name of Technician	Killiand Kara
Date or Duration valid	09/09/2027
<u>Site Name</u>	Rouge wighbridge.

	√	X	COMMENTS
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	V		0(4
Press the STOP soft key for 2 seconds to clear any old emergency status	V		014
3. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.	V		014
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3			OL
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO			OK
6. When generators comes ON afrer procedure 5. above press the AUTO soft key			OIC
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY	V		014
B. Always ensure before locking the generator shelter that you inspect it for eakages. Follow steps 1 and finally inspect			016 -



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WO M039FM002

Revision:

Doc Type: Form Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Number Pages: Page 2 of 2

Review Date: January 2023

Approved by:

Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	V	014
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service	V	NE
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	V	10/C
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☆ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.	V	DIC
5. Press the AUTO button soft key button.	L-	DIC

Pr	e	par	ed	Bv:	(Tech	nniciai	1)
----	---	-----	----	-----	-------	---------	----

Prepared By: (Technician) Adherd Kora Sign Checked By: (Duty Manager) Www SUGARO Sign Digard

IN NATIONAL HIGHWAYS AUTHORI