

Doc Number: GMJV-KeNHA-BRW-WOM039FM008

Revision:

1

Doc Type:

Form

Author/Owner: Wellingtone Odali
Reviewed by: Maurice Ademba
Effective Date: January 2022
Review Date: January 2023

Number Pages: Page 1 of 3

Approved by : Godfrey Walala

Title: Daily Maintenance Report

BUSIA WEIGHBRIDGE Site Name 109/2022 Dates/Duration YOUNG SAMWER **Technician Name** System Check **Systems** Comments/issues/observations **VOLTAGE** Electrical Systems LINE VOLTAGE 418-2 L1-L2 L1-L3 420.3 418.6 L2-L3 PHASE Ad voltages with range **VOLTAGE** L1-N 240.6 L2-N 243.7 240.6 L3-N PHASE & EARTH L1-E 247.3 L2-E 248.1 L3-E 243.6 OTHER APPLIANCES Isolators **MCCBs** Ay applances oters Contactors **MCBs** Photocells Scales systems Check the following:-Scale Accuracy Indicator Functionality System Grounding Remote Display Unit 4-RDU's not working. Fearty.



Title: Daily Maintenance Report

Power to Floodlights

Air Conditioners

Leaking Roof Drainage

Doc Number: GMJV-KeNHA-BRW-WQM039FM008

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 2 of 3

Approved by : Godfrey Walala

Traffic control system Check the following:-Booms functionality Traffic lights All oka Clean cameras Network equipment Generator 13.7~ Check the following:-Battery Voltage Test run genset Fuel level Voltages on test run(vac) Run hours to service Emergency button **Buildings & General** Maintenance Check the following:-Power to Buildings Power to Switches Power to socket outlets Power to Bulbs



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type:

Form


Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023
Number Pages: Page 3 of 3

Approved by : Godfrey Walala

T .	i .			
à				
*				Nove
Others				
Health, Safety & Environment				
Check the following:	Adherence to safety procedures by staff		/)
	procedures by stan		,	Alhered
	Adheres to min PPE		V	
	Potential hazards	X		None

Prepared By: (Technician)	Tount	1 SAMWER	Sign	- Formal	
Checked By: (Duty Manager)	Buncan	Odhrambo	Sign	50	





Doc Number: GMJV-KeNHA-BRW-WOM039FM004

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 1 Approved by : Godfrey Walala

Title: HSWIM Check List

	HSWIN	VI CHE	CK	LIST		
	Name of Technician		NG		BANNOL	
n	Date or Duration valid			20		
	Site Name	BUSIA WETCH BRIDGE				
	PHYSICAL & SYSTEM CHECKS	FREQ	V	X	COMMENTS	
	Check on the functionality of Weighing Sensors	D	1		7	
	2. Check on the functionality of Loops	D				
	3. Check on the functionality of MSI Position Sensors		V		Amthonolipes skay.	
	4. Check on the functionality of ANPR cameras	D	/		,	
	5. Check on the functionality of Overview Cameras	D	/			
	6. Check on the alignment of ANPR and Overview Cameras	D	/		Wed-alighed	
	7. Check on the functionality of gantry floodlights	D	/		metronspol	
	8. Check whether HSWIM parameters are transmitted and viewed at the Directing Office.	D	V		Okay	
	Check on the state of Grounding and Lightening Arrestors	D	/		Gooding Otal	
	10. Check on the Physical State of HSWIM Equipment	D	✓		Oxe	
	i) Check cables are intact and well terminated and not exposed	D			Okar	
	ii) Check on the grouting status of the sensors	M	~			
4.	iii) Check on the physical state of the gantry (ensure it is not knocked/damaged)	D	V		Okay	
	iv) Check on the state of gantry protection (bollards)	D	•	×	3 boylands broken (kinded form)	
	v) Check cable routing (pipes, sleeves and ducts) are secure and not flooded with water	D	1X		Sewred	
	vi) Check whether silt/soil has accumulated at the sensor area	D	/		No Silt	
n	vii) Check drainage around the sensor area to ensure it is not flooded. 11. Check on the white box components	D	/		Not Anded	
	Check on the functionality and physical state of Breakers, Connectors, PLCs, Network Switches, Power Supply and cable termination.	D D	✓		Jokay 100 100 100 100 100 100 100 100 100 10	
	*Gantry Cameras to be cleaned and aligned monthly	M	/		2 350	
1	B-thore electrif only applies too	K	MDL	bur	not HEWIM \$ POSON	
Pre	epared By: (Technician) YOUNG SAM	ntl	_		Sign	
Ch	ecked By: (Duty Manager) Duncan Ochiow	bo		s	ign	



CHECK LIST

JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number: GMJV-KeNHA-BRW-WOM039FM007

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 1

Approved by : Godfrey Walala

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name	of	Te	chr	icia	n

Date or Duration valid

COUNT SAMWER

WHAH BRIDGE

Site Name

CAMERAS CHEKLIST	FREQ	√	х	Comments
ANPR & Side View photos				
Check with the system administrators at the image server all cameras			-	
to ensure they are all ON	D	1/	1	
If all cameras are OFF check the single phase consumer unit at the	D	V		
	D	./		
weighing room for any tripped MCB	D			
3. If the cameras are OFF randomly, check the yellow boxes at the		V		/
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			
4. If blue ginger and/or circuit breaker are faulty after testing the input and				
output ensure they are replaced (AC circuit breaker input & output=240V	1	/		TAIL A LIE P
while Blue ginger input AC 240V & output DC 12V)	D			Proglonalities of
5. If 4 above is true test the camera functionality from the server with the				1 008 0-1
system admin	D			TOPK & Show Wen
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that		,		
its powered, ports LED blinking, cables connected securely	W			ANDR & Side View Company Kay.
		1		
7. Inspect all cameras for physical damage or misalignment	D			
8. Inspect cameras view relative to master alignment photo.	D			
9. If camera is misaligned after 7 above, realign the camera as required				
and test the view from the image server again	D	V		
10. Wipe all camera view window with a clean damp cloth followed by a		1		
dry lint free cloth till the window is clean	w			
11, Inspect the lanes next to the cameras for probable danger of	1			
knocking the poles and advise accordingly	D	V		
12. Check floodlights for proper functionality-ON/OFF status as required-	0			
(Night inspection)	w	V	1	
(Night Inspection)	00		-	
13. Check floodlights for proper alignment	w			, and the second
ССТУ				
Check at the LED monitor for ON or OFF status for all CCTV		./		
cameras	D	V		
2. If any camera is OFF check the single phase consumer unit at the				5
weigh room for any tripped MCB	D	V		(D)an
3. Check BNC connectors for proper connections at the back of the DVR		/		
in case 2 above is ON and cameras are still OFF	D			
		/		
4. Check for proper focus of each CCTV camera	W	V		V
5. If any camera is off focus, have a person (system admin) at the			_	Additional late and Br
screen and yourself at the camera to adjust the focus knobs under the			X	Madullation Harris Harr
Redi view cameras till focus is restored.	W		1.	Additional light regured for
Check the playback of the CCTV cameras at the DVR at different		/		
dates and time	W	~		
		/		
7. Inspect the CCTV cameras for physical damage and misalignment	W			G DICHWAYS AUG
8. If misaligned after 6 above ensure they are correctly aligned as the per		1		OPAY HIGHWAYS AUT
the master alignment photo	W			110
9. Wipe all camera view window with a clean damp cloth followed by a		/		H
dry lint free cloth till the window is clean	W	V		J 2022

NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights



Doc Number: GMJV-KeNHA-BRW-WOM 39FM002

Revision:

01

Doc Type :

Form

Reviewed by: Maurice Ademba

Author/Owner: Wellingtone Odali

Effective Date: January 2022

Review Date: January 2023

Number Pages : Page 1 of 2

Approved by: GodfreyWalala

Name of Technician

Title: Generator Start-Up Form

Date or Duration valid

Site Name

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR						
6	$\sqrt{}$	X	COMMENTS			
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	/					
Press the STOP soft key for 2 seconds to clear any old emergency status	V					
Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.	V		Pone, for Dur	ships		
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 again	<i>\</i>		oray.	3		
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO or MANUAL soft key button	/					
6. When generators comes ON afrer procedure 5. above press the AUTO soft key button	/					
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY button						
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect the cables						



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM 39FM002

Doc Type:

Form

Author/Owner: Wellingtone Odali Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 2

Approved by: Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

/	Done. Ay
/	Prochans
	Otay.
V	

R			
Prepared	By:	(Technician)	

Prepared By: (Technician) YOUNK SAMWER

Checked By: (Duty Manager) Duncan Odhrambo