



## JV Management System

Doc Number : GMJV-KeNHA-BRW-WOM039FM008

Revision : 01

Doc Type : Form

Author/Owner : Wellington Odali

Reviewed by : Maurice Ademba

Effective Date : January 2022

Review Date : January 2023

Number Pages : Page 1 of 3

Approved by : Godfrey Walala

### Title: Daily Maintenance Report

Site Name		BUSIA WTPGHB BRIDGE			
Dates/Duration		12/08/2022			
Technician Name		YOUNG STANWELL			
Systems	VOLTAGE		System Check		Comments/issues/observations
			X	✓	
Electrical Systems	<b>LINE VOLTAGE</b>				
	L1-L2	427.3		✓	Voltages fall within range. Okay.
	L1-L3	414.2		✓	
	L2-L3	420.7		✓	
	<b>PHASE VOLTAGE</b>				
	L1-N	243.5		✓	
	L2-N	243.8		✓	
	L3-N	239.7		✓	
	<b>PHASE &amp; EARTH</b>				
	L1-E	244.3		✓	
	L2-E	246.6		✓	
	L3-E	236.7		✓	
	<b>OTHER APPLIANCES</b>				
	Isolators			✓	All appliances okay.
	MCCBs			✓	
Contactors			✓		
MCBs			✓		
Photocells			✓		
Scales systems Check the following:-	Scale Accuracy			✓	Accurate
	Indicator Functionality			✓	Okay.
	System Grounding			✓	Well-grounded.
	Remote Display Unit			✓	Faulty.
			X		



## JV Management System

Doc Number : GMJV-KeNHA-BRW-WO M039FM008

Revision : 01

Doc Type : Form

Author/Owner : Wellington Odali

Reviewed by : Maurice Ademba

Effective Date : January 2022

Review Date : January 2023

Number Pages : Page 2 of 3

Approved by : Godfrey Walala

### Title: Daily Maintenance Report

<b>Traffic control system</b> Check the following:-	Booms functionality	✓	Functional. Arms not connected
	Traffic lights	✓	Okay.
	Clean cameras	✓	Okay.
	Network equipment	✓	N/A
<b>Generator</b> Check the following:-	Battery Voltage	✓	13.7V
	Test run genset	✓	Okay
	Fuel level	✓	Full - tank
	Voltages on test run(vac)	✓	L-L-425V, L-N-246V, okay.
	Run hours to service	✓	5.7hrs
	Emergency button	✓	Okay.
<b>Buildings &amp; General Maintenance</b> Check the following:-	Power to Buildings	✓	All power supplies okay.
	Power to Switches	✓	
	Power to socket outlets	✓	
	Power to Bulbs	✓	
	Power to Floodlights	✓	
	Air Conditioners	X	Cow AC needs maintenance COP AC faulty
	Leaking Roof	X	None
	Drainage	✓	Okay.



GOKHAN &  
MASTERSPACE  
JV LIMITED

## JV Management System

Doc Number : GMJV-KeNHA-BRW-WOM039FM008

Revision : 01

Doc Type : Form

Author/Owner : Wellington Odali

Reviewed by : Maurice Ademba

Effective Date : January 2022

Review Date : January 2023

Number Pages : Page 3 of 3

Approved by : Godfrey Walala

### Title: Daily Maintenance Report

				None
Others				
<b>Health, Safety &amp; Environment</b>				
Check the following:				
	Adherence to safety procedures by staff		✓	} Adhered to
	Adheres to min PPE		✓	
	Potential hazards	X		None

Prepared By: (Technician) YOUNG SAMWEL Sign [Signature]

Checked By: (Duty Manager) PHILIP DICKO Sign [Signature]







## JV Management System

### Title: HSWIM Check List

Doc Number : GMJV-KeNHA-BRW-WOM039FM004

Revision : 01

Doc Type : Form

Author/Owner : Wellington Odali

Reviewed by : Maurice Ademba

Effective Date : January 2022

Review Date : January 2023

Number Pages : Page 1 of 1

Approved by : Godfrey Walala

### HSWIM CHECK LIST

Name of Technician

YOUNG SAMUEL

Date or Duration valid

12/08/2022

Site Name

BUSIA WEIGHBRIDGE

PHYSICAL & SYSTEM CHECKS	FREQ	✓	X	COMMENTS
1. Check on the functionality of Weighing Sensors	D	✓		} All the functionalities & the various components are okay.
2. Check on the functionality of Loops	D	✓		
3. Check on the functionality of MSI Position Sensors	D	✓		
4. Check on the functionality of ANPR cameras	D	✓		
5. Check on the functionality of Overview Cameras	D	✓		
6. Check on the alignment of ANPR and Overview Cameras	D	✓		Well-aligned
7. Check on the functionality of gantry floodlights	D	✓		Okay
8. Check whether HSWIM parameters are transmitted and viewed at the Directing Office.	D	✓		Transmitted
9. Check on the state of Grounding and Lightening Arrestors	D	✓		Okay
10. Check on the Physical State of HSWIM Equipment	D	✓		Good
i) Check cables are intact and well terminated and not exposed	D	✓		Intact
ii) Check on the grouting status of the sensors	M	✓		Okay
iii) Check on the physical state of the gantry (ensure it is not knocked/damaged)	D	✓		Okay
iv) Check on the state of gantry protection (bollards)	D	✓		Okay
v) Check cable routing (pipes, sleeves and ducts) are secure and not flooded with water	D	✓		Secured
vi) Check whether silt/soil has accumulated at the sensor area	D	✓		No silt
vii) Check drainage around the sensor area to ensure it is not flooded.	D	✓		No floods
11. Check on the white box components	D			} Okay.
i) Check on the functionality and physical state of Breakers, Connectors, PLCs, Network Switches, Power Supply and cable termination.	D	✓		
*Gantry Cameras to be cleaned and aligned monthly	M	✓		

Prepared By: (Technician)

YOUNG SAMUEL

Sign

Checked By: (Duty Manager)

PHILIP SION

Sign





## JV Management System

Doc Number : GMJV-KeNHA-BRW-WOM039FM007  
 Revision : 01  
 Doc Type : Form  
 Author/Owner : Wellington Odali  
 Reviewed by : Maurice Adamba  
 Effective Date : January 2022  
 Review Date : January 2023  
 Number Pages : Page 1 of 1  
 Approved by : Godfrey Walala

### Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS CHECK LIST

### SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician

YOUNG SAMUEL

Date or Duration valid

12/08/2022

Site Name

BUSIA WETLAND BRIDGE


CAMERAS CHECKLIST	FREQ	✓	X	Comments
<b>ANPR &amp; Side View photos</b>				
1. Check with the system administrators at the image server all cameras to ensure they are all ON	D	✓		All aspects & functionalities of the ANPR & Side View cameras okay.
2. If all cameras are OFF check the single phase consumer unit at the weighing room for any tripped MCB	D	✓		
3. If the cameras are OFF randomly, check the yellow boxes at the camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D	✓		
4. If blue ginger and/or circuit breaker are faulty after testing the input and output ensure they are replaced (AC circuit breaker input & output=240V while Blue ginger input AC 240V & output DC 12V)	D	✓		
5. If 4 above is true test the camera functionality from the server with the system admin	D	✓		
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that its powered, ports LED blinking, cables connected securely	W	✓		
7. Inspect all cameras for physical damage or misalignment	D	✓		
8. Inspect cameras view relative to master alignment photo.	D	✓		
9. If camera is misaligned after 7 above, realign the camera as required and test the view from the image server again	D	✓		
10. Wipe all camera view window with a clean damp cloth followed by a dry lint free cloth till the window is clean	W	✓		
11. Inspect the lanes next to the cameras for probable danger of knocking the poles and advise accordingly	D	✓		
12. Check floodlights for proper functionality-ON/OFF status as required- (Night inspection)	W	✓		
13. Check floodlights for proper alignment	W	✓		
<b>CCTV</b>				
1. Check at the LED monitor for ON or OFF status for all CCTV cameras	D	✓		All functionalities & aspects of the CCTV cameras okay.
2. If any camera is OFF check the single phase consumer unit at the weigh room for any tripped MCB	D	✓		
3. Check BNC connectors for proper connections at the back of the DVR in case 2 above is ON and cameras are still OFF	D	✓		
4. Check for proper focus of each CCTV camera	W	✓		
5. If any camera is off focus, have a person (system admin) at the screen and yourself at the camera to adjust the focus knobs under the Redi view cameras till focus is restored.	W	✓		
6. Check the playback of the CCTV cameras at the DVR at different dates and time	W	✓		
7. Inspect the CCTV cameras for physical damage and misalignment	W	✓		
8. If misaligned after 6 above ensure they are correctly aligned as the per the master alignment photo	W	✓		
9. Wipe all camera view window with a clean damp cloth followed by a dry lint free cloth till the window is clean	W	✓		

#### NOTES

1. Use a lint free cloth to clean Camera lenses and windows
2. Use a properly functioning multimeter to measure voltage
3. Ensure you have all minimum personal protective safety gear while working at heights

YOUNG SAMUEL

PHILIP DLOZO







## JV Management System

Doc Number : GMJV-KeNHA-BRW-WOM039FM002

Revision : 01

Doc Type : Form

Author/Owner : Wellington Odali

Reviewed by : Maurice Adamba

Effective Date : January 2022

Review Date : January 2023

Number Pages : Page 1 of 2

Approved by : Godfrey Walala

Title: Generator Start-Up Form

Name of Technician

YOUNG SAMUEL

Date or Duration valid

12/08/2022

Site Name

BUSA WECHIBRIDGE

### GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR

	✓	X	COMMENTS
1. Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	✓		All function of the generator is Okay.
2. Press the STOP soft key for 2 seconds to clear any old emergency status	✓		
3. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.	✓		
4. In case the generator is switched off using the emergency button, follow the steps 1 to 3 again	✓		
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO or MANUAL soft key button	✓		
6. When generators comes ON after procedure 5. above press the AUTO soft key button	✓		
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY button	✓		
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect the cables	✓		



## JV Management System

Doc Number : GMJV-KENHA-BRW-WOM039FM002

Revision : 01

Doc Type : Form

Author/Owner : Wellington Odali

Reviewed by : Maurice Ademba

Effective Date : January 2022

Review Date : January 2023

Number Pages : Page 2 of 2

Approved by : Godfrey Walala

### Title: Generator Start-Up Form

#### RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	✓		
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service request	✓		
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	✓		
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☀ and the alarm ☰ ◀ soft key buttons together for 2secs till alarm ! Clears then press the STOP soft key button to clear the alarm for service request.	✓		
5. Press the AUTO button soft key button.	✓		

All  
functions  
Ok

Prepared By: (Technician)

YOUNG SAMWIRI

Sign

*[Signature]*

Checked By: (Duty Manager)

PHILIP ALLEN

Sign

*[Signature]*

