

Title: Daily Maintenance Report

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision : Doc Type :

01

Form

Author/Owner: Wellingtone Odali
Reviewed by: Maurice Ademba
Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 3

Approved by: Godfrey Walala

Site Name **Dates/Duration Technician Name** Bira **System** Check **Systems** Comments/issues/observations **VOLTAGE** Electrical Systems LINE VOLTAGE L1-L2 416 L1-L3 L2-L3 **PHASE** r Yolfuges OK. **VOLTAGE** L.1-N 240 L2-N 239 L3-N 239 **PHASE & EARTH** L1-E 240 L2-E 24 240 L3-E **OTHER APPLIANCES** Isolators OK **MCCBs** OK Contactors 016 **MCBs** OK Photocells OK Scales systems Check the following:-Scale Accuracy 012 Indicator Functionality DK System Grounding 015 External Display



Title: Daily Maintenance Report

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision : Doc Type : 01 Form

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba
Effective Date: January 2022

Review Date : January 2023

Number Pages: Page 2 of 3

Approved by: Godfrey Walala

			l	
Traffic control system				
Check the following:-	Booms functionality	X		Alex suspended far 14
		110		
	Traffic lights	X		W/A
	Classicamana			0(c
	Clean cameras			
	 Network equipment		c	VK
Generator	,			
Check the following:-				
	Battery Voltage		<u> </u>	13.7r
	Test run genset			OK
	restruit genset			
	Fuel level		L	Fill fack
			*	
	Voltages on test run(vac)		~	OK
	Dun barres to assert			
	Run hours to service			
	Emergency button			OK
Buildings & General				
Maintenance				
Check the following:-	Davier to Divilations			
	Power to Buildings			OK
	Power to Switches		C	0 4
	Power to socket outlets			OK
	Power to Bulbs			014
	Dower to Floodlights		1 -	OK
	Power to Floodlights			
	Air Conditioners			ac
	Leaking Roof		V	Morr.
	Drainage	<u> </u>	L	014



Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision : Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date : January 2022
Review Date : January 2023

Number Pages: Page 3 of 3

Approved by: Godfrey Walala

litle:	Daily	Main	tenance	Report
--------	-------	------	---------	--------

Others			
Health, Safety & Environment	y		
Check the following:	Adherence to safety procedures by staff	C	7 5 6 1 6 0015
		Ċ	well ashing to.
	Adheres to min PPE		
	Potential hazards		NoNE
epared By: (Technician)	Rolling Kirra		Sign Sign
ecked By: (Duty Manager)	Dalace Lacelle		Sign
			Was a





Title: Loggers Checklist

Doc Number:

GMJV-KeNHA-BRW-WOM039FM005

Revision:

01

Form Doc Type:

Author/Owner: Wellingtone Odali

Reviewed by: Effective Date: January 2022

Maurice Ademba

Review Date:

January 2023

Number Pages: Page 1 of 1

Approved by:

Godfrey Walala

00	GE			/	CT
		6.7	11	 \	1.5

Name_of_Technician		100		~ Nising
Date or Duration valid		OA	P/0.	5/2022
Site Name	-	Doy	90	Weighbridge.
LOGGER CHECK LIST	FREQ	ON/√	OFF/X	COMMENTS
Physical Checks				
1. Check AC MCB on the LHS	D	~		ok
2. Battery Charger Status	D	V		DK
3. Battery charging	D	/		014
4. Loops CPU LED	D	V		DK .
5. Loops LEDs	D	V		OK
6. CPU LEDs	D	~	,	OK
7. Classification LEDs	D	V		OK
Check cables-loops and other communication cables	D	V		OL
9. Functionality checks	2*D			
Functional Checks				
Connect to Hyperterminal on Laptop	2*D			y Mot Counciles to Hopertorumal
Press I to check for setup information (date, time, site name)	2*D			
3. Press Q to check loop frequencies	2*D			NE MITHOR.
4. Press lane numbers (1,2,3) and check lane vehicle information	2*D			WAT HICHMARS HOMOWAY
check the logical reaction of the logger on each lane	2*D			WITH THE HIGHWAYS AUTHORY
6. Log off by pressing O	2*D			S. S. Market Child
NOTES				Mana 2 0000 Inille P.O.BOX 49112 00100 Inille

1. While doing the functional test, have a laptop with hyperterminal software installed and a USB to serial converter

- 2. Ensure the outdoor housing is free of dust before locking
- 3. Ensure housing is properly locked after the procedure

Checked By: (Asst Weighbridge Manager)

Prepared By: (Technician)

Sign



CHECK LIST

JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number :

GMJV-KeNHA-BRW-WOM039FM007

Revision:

Review Date:

Doc Type:

01

Form

January 2023

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Number Pages: Page 1 of 1

Approved by: Godfrey Walala

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician

Date or Duration valid

Site Name

20108/2022 Rous 2 / NE 5 Whas

Site Name	P	Dug 2		itiquendge.
CAMERAS CHEKLIST	FREQ	V	Х	Comments
ANPR & Side View photos				
Check with the system administrators at the image server all cameras				
to ensure they are all ON	D			OK
2. If all cameras are OFF check the single phase consumer unit at the	-			
weighing room for any tripped MCB	D			OL
V / 11				
3. If the cameras are OFF randomly, check the yellow boxes at the				
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			0(4
4. If blue ginger and/or circuit breaker are faulty after testing the input and				
output ensure they are replaced (AC circuit breaker input & output=240V				V
while Blue ginger input AC 240V & output DC 12V)	D			0 <
5. If 4 above is true test the camera functionality from the server with the				
system admin	D			014
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that				
its powered, ports LED blinking, cables connected securely	W			OL
7. Inspect all cameras for physical damage or misalignment	D			016
			4	016
8. Inspect cameras view relative to master alignment photo.	D			014
9. If camera is misaligned after 7 above, realign the camera as required			_	
and test the view from the image server again	D			014
10. Wipe all camera view window with a clean damp cloth followed by a				014
dry lint free cloth till the window is clean	W			Oh
11. Inspect the lanes next to the cameras for probable danger of	D			014
knocking the poles and advise accordingly 12. Check floodlights for proper functionality-ON/OFF status as required-	D			
(Night inspection)	w	1		DK (
(Night Inspection)	V V			
13. Check floodlights for proper alignment	w	V		012
ССТУ				
Check at the LED monitor for ON or OFF status for all CCTV	-	2		
cameras	D			012
2. If any camera is OFF check the single phase consumer unit at the				210
weigh room for any tripped MCB	D			0(2
3. Check BNC connectors for proper connections at the back of the DVR in case 2 above is ON and cameras are still OFF	D	1		OLL
in case 2 above is on and carrieras are still off	D			CIA
4. Check for proper focus of each CCTV camera	w			OK
5. If any camera is off focus, have a person (system admin) at the				
screen and yourself at the camera to adjust the focus knobs under the				LAS AUTHORIA
Redi view cameras till focus is restored.	w			OK MIGHWAYS AUTHORIA,
6. Check the playback of the CCTV cameras at the DVR at different				JAI M
dates and time	w	1		DIX STATIONAL MENTAL SOLUTIONS
3		,		A The state of the
7. Inspect the CCTV cameras for physical damage and misalignment	W	V		DIX 31 AUG SIGNI
8. If misaligned after 6 above ensure they are correctly aligned as the per				5 0
the master alignment photo	w	V		014
9. Wipe all camera view window with a clean damp cloth followed by a				
dry lint free cloth till the window is clean	W			OK ROBOX 49112.00
	-			F.U.DUN

NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights

Richard

ON (HI



Site Name

JV Management System

Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision: Doc Type:

Reviewed by:

01 Form

Author/Owner: Wellingtone Odali

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 2

Approved by:

Godfrey Walala

Maurice Ademba

Name of Technician	Dell 1	1/		
Name of Technician	RELIGING	12316		
	,	(C		
Date or Duration valid	04/08/202	2		

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR							
	T ,						
	√	X	COMMENTS				
 Ensure the emergency (RED) buttons are 							
NOT pressed in. If pressed-in twist clockwise							
and the button will pop out.	V		OK				
2. Press the STOP soft key for 2 seconds to							
clear any old emergency status	V		OK				
3. Press the AUTO soft key till the GREEN							
LED appears to show the generator is on							
automatic standby.	1/		OC				
datomatic standby.							
4. Incase the generator is switched off using							
the emergency button, follow the steps 1 to 3	1/		OK				
5. Whenever the generator does not start			012				
automatically and its on AUTO standby, press							
the							
OFF soft key button then press either AUTO	1/		OK				
The second place of the first o			VIX				
6. When generators comes ON afrer							
procedure 5. above press the AUTO soft key	V		DIL				
7. To stop the generator whenever the							
automatic change over does not switch it OFF							
use the STOP soft key not the EMERGENCY	V		OK				
8. Always ensure before locking the							
generator shelter that you inspect it for							
leakages. Follow steps 1 and finally inspect	1/		DIX				
,							
= (A)							
- 1.8.							



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01 Form

Doc Type:

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 2 of 2

Approved by:

Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	/	OK
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service	V	OK
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	V	OK
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.		016
5. Press the AUTO button soft key button.	V	OK

Prepared By: (Technician)

Checked By: (Duty Manager) DUNCAN ONGATO