

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01 Form

Doc Type :

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 1 of 3
Approved by: Godfrey Walala

**Title: Daily Maintenance Report** 

Site Name		RONGO WEIGHBRIDGE.						
Dates/Duration		17.08.2022						
Technician Name		H	MILLARY OKIM!					
				tem eck				
Systems			X	√	Comments/	issues/observations		
	VOLTAGE			γ				
Electrical Systems	LINE VOLTAGE	-						
	L1-L2	417		~				
	L1-L3	416						
	L2-L3	416		V				
	PHASE	k			/ MI 100-	tages or .		
	<u>VOLTAGE</u> L1-N	2-3.7		V	/ 0) 01			
	L2-N	238						
	L3-N	236		~				
	PHASE & EARTH	250			San TA	SAUTHORITY		
	L1-E	236		~	HIGHMA			
	L2-E	2-38		V	Julia	C 1997		
	L3-E	238		V	1 1	30		
	OTHER APPLIANCES				FE			
					✓ ★ Managel	49/15:		
	Isolators				P.O.BO			
				-	/			
	MCCBs				5 MI 6	inchonal.		
			Ą	V				
	Contactors							
	MCBs			V				
				./	)			
	Photocells			V				
Scales systems								
Check the following:-	Scale Accuracy			1	Accurate			
	Indicator Functionality				6 . 1 1			
	maioator i anotionality			V	Fun Chond			
	System Grounding				<i>81</i> /			
				1	eu			
	External Display		V		NA			



**Title: Daily Maintenance Report** 

Doc Number: GMJV-KeNHA-BRW-WOM039FM008

Revision:

Form

Doc Type:

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 3

Approved by: Godfrey Walala

Traffic control system		1/		faulty
Check the following:-	Booms functionality	X		
	Traffic lights	X		A
	Traine lights			
	Clean cameras		V	
	Not and a second		/	(010
Canavatav	Network equipment			
Generator Check the following:-				1316 V
Check the following	Battery Voltage			
	Ballory Vollago			Done
	Test run genset		V	4
				Full
	Fuel level		V	16.2.1 ) = 16.21
	Naltana an tant mun(una)		V	L-L-417V, L-N-240V
	Voltages on test run(vac)			37-9 hours
	Run hours to service		V	
	Emergency button			or
Buildings & General Maintenance				
Check the following:-				
oneon the following.	Power to Buildings			
				All Supples of
	Power to Switches			
	Power to socket outlets		/	
	Tower to socket outlets			
	Power to Bulbs			
			1 .	
	Power to Floodlights			7
	A		. /	Du
	Air Conditioners		N	
	Leaking Roof	X		
	Drainage	$\chi$		1 / / / / /



**Title: Daily Maintenance Report** 

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type: Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date : January 2022

Review Date: January 2023

Number Pages: Page 3 of 3

Approved by: Godfrey Walala

	1			
Others				3 No.
Health, Safety & Environment				
Check the following:	Adherence to safety procedures by staff		/	adhered to op
	Adheres to min PPE		V	
	Potential hazards		/	MIHORIVY
repared By: (Technician) hecked By: (Duty Manager)	Nouse Island	71		Sign Sign Live Hills 1970 Sign Sign Sign Sign Sign Sign Sign Sign
				P.O.BOX Q3



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Form

Doc Type:

Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 2

Approved by:

Godfrey Walala

Name of Technician	HILLARY OKINTI
Date or Duration valid	17.08.2022
Site Name	RONGO,

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR					
	T 1	Х	COMMENTS		
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	V		Done		
2. Press the STOP soft key for 2 seconds to clear any old emergency status	V		Don		
<ol><li>Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.</li></ol>	V		Done		
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3	·V		QL.		
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO	V		OL		
6. When generators comes ON afrer procedure 5. above press the AUTO soft key	V	5	Oll		
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY	V		Ok		
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect	V	,,	Oll		



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type:

Form Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 2 of 2

Approved by:

Godfrey Walala

#### RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	~	OK.
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service	V	Oh
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	V	Ok
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.	V	Ole
5. Press the AUTO button soft key button.	V	OLL

Prepared By: (Technician) HELLARY OWN MEMORITHMEN Sign (Checked By: (Duty Manager) DUNCAN THE Sign (



**CHECK LIST** 

## JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number:

GMJV-KeNHA-BRW-WOM039FM007

Revision:

Doc Type: Form Author/Owner: Wellingtone Odali

Effective Date: January 2022

Reviewed by:

Maurice Ademba

Review Date: January 2023

Number Pages: Page 1 of 1

Approved by :

Godfrey Walala

#### SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician		+11-6	M	27 OKINAI				
Date or Duration valid		17.08.2022 RONGO						
Site Name		Ror	56	0				
	•							
CAMERAS CHEKLIST	FREQ	<b>V</b>	Х	Comments				
ANPR & Side View photos								
Check with the system administrators at the image server all cameras to ensure they are all ON	D	V		ANPRI				
If all cameras are OFF check the single phase consumer unit at the weighing room for any tripped MCB	D	/		ok but not				
If the cameras are OFF randomly, check the yellow boxes at the camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D	~		Integrated with				
4. If blue ginger and/or circuit breaker are faulty after testing the input and output ensure they are replaced (AC circuit breaker input & output=240V while Blue ginger input AC 240V & output DC 12V)		V		Integreted with the Kenload Sylvane				
5. If 4 above is true test the camera functionality from the server with the	D	-						
system admin	D	-		Silvatione				
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that								
its powered, ports LED blinking, cables connected securely	W							
7. Inspect all cameras for physical damage or misalignment	D	~						
8. Inspect cameras view relative to master alignment photo.	D	/		ALIGNA HIGHWAYS AUTHORITY				
9. If camera is misaligned after 7 above, realign the camera as required				ANTHORITY AND ASSESSED ASSESSE				
and test the view from the image server again	D	0		WALL A				
10. Wipe all camera view window with a clean damp cloth followed by a				HID.				
dry lint free cloth till the window is clean	W	~		Thur John				
11. Inspect the lanes next to the cameras for probable danger of knocking the poles and advise accordingly	D			Villa III				
12. Check floodlights for proper functionality-ON/OFF status as required-								
(Night inspection)	W	/						
13. Check floodlights for proper alignment	W	/		Manager Hung to Ordina P.O.BOX 4912				
ссту				P.O.BOX 4				
Check at the LED monitor for ON or OFF status for all CCTV								
cameras	D	/						
2. If any camera is OFF check the single phase consumer unit at the								
weigh room for any tripped MCB	D							
3. Check BNC connectors for proper connections at the back of the DVR in case 2 above is ON and cameras are still OFF	D	~		SMI COINS one				
Check for proper focus of each CCTV camera	w	/		/ Ore and				
5. If any camera is off focus, have a person (system admin) at the								
screen and yourself at the camera to adjust the focus knobs under the Redi view cameras till focus is restored.	W			foursed.				
6. Check the playback of the CCTV cameras at the DVR at different		/						
dates and time	W							
7. Inspect the CCTV cameras for physical damage and misalignment	W	/		\.				
8. If misaligned after 6 above ensure they are correctly aligned as the per	20.00							
the master alignment photo	W							
9. Wipe all camera view window with a clean damp cloth followed by a	ı	7		1 )				

#### NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage

dry lint free cloth till the window is clean

3. Ensure you have all minimum personal protective safety gear while working at heights



**Title: Loggers Checklist** 

Doc Number :

GMJV-KeNHA-BRW-WOM039FM005

Revision:

01 Form

Doc Type: Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba

Effective Date: January 2022

Review Date: Number Pages: Page 1 of 1

January 2023

Approved by:

Godfrey Walala

### LOGGERS CHECKLIST

Name of Technician	HILLARY OKIMI
Date or Duration valid	17.08,2022
Site Name	RONGS

		_		
LOGGER CHECK LIST	FREQ	ON/√	OFF/X	COMMENTS
Physical Checks				
1. Check AC MCB on the LHS	D	/		OL
2. Battery Charger Status	D		X	2 Battery and Charget faulty.
3. Battery charging	D		χ	
4. Loops CPU LED	D	V		
5. Loops LEDs	D	~		1 20/02 OVE
6. CPU LEDs	D	V		
7. Classification LEDs	D	V		
8. Check cables-loops and other communication cables	D	V		Imachonal
9. Functionality checks	2*D	~		
Functional Checks				
Connect to Hyperterminal on Laptop	2*D		X	
2. Press I to check for setup information (date, time, site name)	2*D		X	
3. Press Q to check loop frequencies	2*D		,λ	Not connected to the
4. Press lane numbers (1,2,3) and check lane vehicle information	2*D		X	Not connected to the hypertarminal.
check the logical reaction of the logger on each lane	2*D		Y	
6. Log off by pressing O	2*D		X	WICHWAYS AUTHORIA

- 1. While doing the functional test, have a laptop with hyperterminal software installed and a USB to serial converted.

  2. Ensure the outdoor housing is free of dust before locking.

  3. Ensure housing is properly locked after the procedure.

Prepared By: (Technician) Checked By: (Asst Weighbridge Manager)

ONGATO

Sign