

Title: Daily Maintenance Report

Doc Number : GMJV-KeNHA-BRW-WOM039FM008

Revision:

Doc Type :

Form Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba January 2022

Effective Date :

January 2023

Review Date :

Number Pages: Page 1 of 3

Approved by :

Godfrey Walala

p							
Site Name		BUCH					
Dates/Duration		10/11/	10/11/2022				
Technician Name		TOUN	yound commute				
			Syst	em			
Systems			X	V	Comments/issues/observati	ons	
	VOLTAGE						
Electrical Systems	LINE VOLTAGE	-					
,	L1-L2	418:6					
	L1-L3	417.2		V	/		
	L2-L3	430.3		1			
	PHASE				1/2/2000		
	<u>VOLTAGE</u>	0.6			( No Itages okay		
	L1-N	2401					
*	L2-N	203.7	-				
	L3-N	2942			3		
	PHASE & EARTH						
	L1-E	240.1		/			
	L2-E	240.3					
	L3-E	2596-1				119	
	OTHER APPLIANCES					STATES OF THE STATES	
	Isolators			~		Placent of Links	
	MCCBs				001		
	Contactors				All Granes Otay		
	MCBs			/			
	Photocells		C	/			
Scales systems Check the following:-	Scale Accuracy				7		
1	Indicator Functionality						
	System Grounding				Otay		
	Remote Display Unit						



Doc Number :

GMJV-KeNHA-BRW-WO M039FM008

Revision:

Author/Owner: Wellingtone Odali

Doc Type :

Form

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 3

Title: Daily Maintenance Report Approved by : Godfrey Walala Traffic control system Booms functionality Check the following:-Olan Traffic lights Clean cameras Network equipment Generator 13-20 Check the following:-

Battery Voltage

Test run genset

Fuel level

Voltages on test run(vac)

Run hours to service

0)6 Emergency button

Buildings & General Maintenance Check the following:-

Power to Buildings

Power to Switches

Power to socket outlets

Power to Bulbs

Power to Floodlights

Air Conditioners

Leaking Roof

Drainage

415V\_ L-N-240V



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

Doc Type :

Form Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba

Effective Date :

January 2022

Review Date:

January 2023

Number Pages: Page 3 of 3

Approved by :

Godfrey Walala

	v.	 		
				Tella (196a)
			None	
Others				
Health, Safety & Environment				
Chook the following:				
Check the following:	Adherence to safety procedures by staff	V	7 1 1	
		. /	howeved to	
(¢	Adheres to min PPE			
п	Potential hazards	V	AUX. KIM bound	tane

Prepared By: (Technician)

Checked By: (Duty Manager) \_



Title: HSWIM Check List

Doc Number: GMJV-KeNHA-BRW-WOM039FM004

Revision:

Doc Type : Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date :

January 2023

Number Pages: Page 1 of 1

Approved by :

Godfrey Walala

**HSWIM CHECK LIST** 

Mama	~ 6	Technician
name	OI	rechinician

Date or Duration valid

Site Name

10/11/2022 BUSIA WHOHBDIDGE

PHYSICAL & SYSTEM CHECKS	FREQ	1	Х	COMMENTS	
Check on the functionality of Weighing Sensors	D	V			
Check on the functionality of Loops	D				
	D	/		finctions obay	
Check on the functionality of MSI Position Sensors		-			
Check on the functionality of ANPR cameras	D	V			
5. Check on the functionality of Overview Cameras	D	V		- 54	
6. Check on the alignment of ANPR and Overview Cameras	D	/		Alraned	
7. Check on the functionality of gantry floodlights	D	1/		Dray	
8. Check whether HSWIM parameters are transmitted and viewed at the Directing Office.	D	1	/	Okay	
Check on the state of Grounding and Lightening Arrestors	D	1			
10. Check on the Physical State of HSWIM Equipment	D	1/			
i) Check cables are intact and well terminated and not exposed	D			Okay	
ii) Check on the grouting status of the sensors	M	/		- A	
iii) Check on the physical state of the gantry (ensure it is not knocked/damaged)	D	/			
iv) Check on the state of gantry protection (bollards)	D		X	4 bolland broken	
v) Check cable routing (pipes, sleeves and ducts) are secure and not flooded with water	D	V	\	Serviced	
vi) Check whether silt/soil has accumulated at the sensor area	D	/		No silt	
vii) Check drainage around the sensor area to ensure it is not flooded.	D	1		okay	
11. Check on the white box components	D	,		JONAL HIGH	MYA2 YOLK
<ul> <li>i) Check on the functionality and physical state of Breakers, Connectors, PLCs, Network Switches, Power Supply and cable termination.</li> </ul>	D	V		Chay (STAMIONAL HIGH	2022
*Gantry Cameras to be cleaned and aligned monthly	M	L		* ************************************	009015

Prepared By: (Technician)

Checked By: (Duty Manager)



CHECK LIST

# JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number :

GMJV-KeNHA-BRW-WO M039FM007

Revision:

Doc Type :

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date:

January 2022

Review Date :

January 2023

Number Pages: Page 1 of 1

Approved by :

Godfrey Walala

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician

Date or Duration valid

Site Name

700	26	34 MWH
10	17	2022
for!	SIA	WHIGHBRIDGE

	,			
CAMERAS CHEKLIST	FREQ	V	х	Comments
ANPR & Side View photos				
1. Check with the system administrators at the image server all cameras				第二次表表 第三次
to ensure they are all ON	D	1/		
2. If all cameras are OFF check the single phase consumer unit at the				-1- 11-43-45-15-15
weighing room for any tripped MCB	D	1		
3. If the cameras are OFF randomly, check the yellow boxes at the		. /		
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			
4. If blue ginger and/or circuit breaker are faulty after testing the input and				
output ensure they are replaced (AC circuit breaker input & output=240V		/		1 tombre of statement
while Blue ginger input AC 240V & output DC 12V)	D			1 (0,000) Of The state of
5. If 4 above is true test the camera functionality from the server with the		/		1 , (00 0 0 0 1
system admin	D	1		ANPOR & Siderlew Campian stay
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that		1		0-1000
its powered, ports LED blinking, cables connected securely	W	V		(CONVIO) OCAMERIER
		/		
7. Inspect all cameras for physical damage or misalignment	D	V		
				· · · · · · · · · · · · · · · · · · ·
8. Inspect cameras view relative to master alignment photo.	D			
9. If camera is misaligned after 7 above, realign the camera as required		/		
and test the view from the image server again	D	/		
10. Wipe all camera view window with a clean damp cloth followed by a		1		
dry lint free cloth till the window is clean	W			
11. Inspect the lanes next to the cameras for probable danger of		/		
knocking the poles and advise accordingly	D	V		
12. Check floodlights for proper functionality-ON/OFF status as required-	later vi	1		11 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
(Night inspection)	W			1 1 1 1 1 1
13. Check floodlights for proper alignment	W	V		
ссту				
Check at the LED monitor for ON or OFF status for all CCTV				
cameras	D	11/		
2. If any camera is OFF check the single phase consumer unit at the				
weigh room for any tripped MCB	D	1/		
3. Check BNC connectors for proper connections at the back of the DVR		0		
in case 2 above is ON and cameras are still OFF	D			
Check for proper focus of each CCTV camera	VV			(C) (Com or or
5. If any camera is off focus, have a person (system admin) at the		/		CCO Carneray
screen and yourself at the camera to adjust the focus knobs under the				O P THE MAN THE PARTY OF THE PA
Redi view cameras till focus is restored.	W			HALLOHAL HIGHWAYS AUTHOR
6. Check the playback of the CCTV cameras at the DVR at different	l.	. /		TION OF THE SHAPE
dates and time	W			一
7. Inspect the CCTV cameras for physical damage and misalignment	W	1		(3) 10 NOV 2022
8. If misaligned after 6 above ensure they are correctly aligned as the per		-		10110
the master alignment photo	W			X 4
9. Wipe all camera view window with a clean damp cloth followed by a		/		PONCER BUSIA WEIGH
dry lint free cloth till the window is clean	vv			P.O. BOX 49712 -00100

#### NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
  2. Use a properly functioning multimeter to measure voltage
  3. Ensure you have all minimum personal protective safety gear while working at heights MOCDA MWT(GA)



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01

Doc Type :

Author/Owner: Wellingtone Odali Maurice Ademba

Reviewed by:

Effective Date: January 2022

Review Date :

January 2023 Number Pages: Page 1 of 2

Approved by:

Godfrey Walala

Name of Technician	YOUNG DAMWIE	
Date or Duration valid	10/1/2022	
Site Name	BUSIA WAGHBRIDGE	

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR				
	\ \	Χ	COMMENTS	
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	/			
2. Press the STOP soft key for 2 seconds to clear any old emergency status			Dono.	
3. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.	/		Gretion	
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 again			Okay	•
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO or MANUAL soft key button				
6. When generators comes ON afrer procedure 5. above press the AUTO soft key button			(10° kg)	
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY button				
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect the cables	/			



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali

Maurice Ademba

Effective Date: January 2022

Number Pages: Page 2 of 2

January 2023

Approved by :

Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.		
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service request		Done
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately		Ponedimin
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp       and the alarm       soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.		Oray
5. Press the AUTO button soft key button.		

Prepared	Bv:	(Technician)

Checked By: (Duty Manager)

YOUNT STANNE Sign