

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision :
Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date : January 2022 Review Date : January 2023

Number Pages: Page 1 of 3

Approved by: Godfrey Walala

Title: Daily Maintenance Report

RONGO NEIGHBRIDGE. Site Name 19.08.2022 Dates/Duration HUARY DWANDO **Technician Name** System Check **Systems** Comments/issues/observations **VOLTAGE** Electrical Systems **LINE VOLTAGE** L1-L2 416 L1-L3 L2-L3 **PHASE VOLTAGE** L1-N L2-N L3-N **PHASE & EARTH** 235 L1-E L2-E L3-E **OTHER APPLIANCES** Isolators **MCCBs** unchana Contactors **MCBs** Photocells Scales systems Check the following:-Scale Accuracy Indicator Functionality System Grounding gu External Display



Title: Daily Maintenance Report

Doc Number: 0

GMJV-KeNHA-BRW-WOM039FM008

Revision :
Doc Type :

01 Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date : January 2022 Review Date : January 2023

Number Pages : Page 2 of 3

Approved by: Godfrey Walala

Traffic control system Check the following:-	Booms functionality	χ		Faulty.
J	Traffic lights	X		Na
	Clean cameras		/	7
		0.	/	500
	Network equipment			
Generator Check the following:-			/	13.61
	Battery Voltage		_/	Done
	Test run genset			Pull tank
	Fuel level		/	1-L-4-12-V L-N-222V
	Voltages on test run(vac)		V	221120
	Run hours to service		/	2811 hours
	Emergency button		V	ou.
Buildings & General Maintenance				
Check the following:-	Power to Buildings			
	Power to Switches			
	Power to socket outlets		_	All supplies ou
	r ower to socket outlets		V	
	Power to Bulbs			
	Power to Floodlights		V	<u> </u>
	Air Conditioners		ث	OL
	Leaking Roof	×		N)
L	Drainage	λ		/K/



Title: Daily Maintenance Report

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision:

Doc Type: Form Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 3 of 3

Approved by: Godfrey Walala

•			
			\wedge
			Ma.
Others			/
Health, Safety & Environment			
Check the following:	Adherence to safety procedures by staff	~	Jadhered to ok.
	Adheres to min PPE	/	
	Potential hazards	1/	N

epared By: (Technician)	HURRI	OMAMO	Sign _	086	WHIS MUTHORITY
ecked By: (Duty Manager)	DUNCAN	016470	Sign	Alle Lie	C. 1812
				1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	S MIN SOUTH
				WENT.	Tree Land
					P.O.BUN



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 2

Approved by: Godfrey Walala

Name of Technician	HILLARY OMANDO
Date or Duration valid	19-58-2022
Site Name	20160.

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR						
	√	Х	COMMENTS			
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	1	1	Dove			
2. Press the STOP soft key for 2 seconds to clear any old emergency status	/		Don			
 Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby. 			Ole			
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3	~		Qu			
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO			Oce			
6. When generators comes ON afrer procedure 5. above press the AUTO soft key	_		OL			
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY	/		OLL OLL			
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect			Ou			



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 2 of 2

Approved by: Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

MEGETTIAG THE GENERATOR AT TEN GENERAL ALARMING COME ON								
Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.		Q1L						
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service	/	O.L						
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	~	QL.						
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☆ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.		OL						
5. Press the AUTO button soft key button.	V	Q1L						

Prepared By: (Technician)

Checked By: (Duty Manager) Wan Wayo Sign_



Doc Number:

GMJV-KeNHA-BRW-WOM039FM007

Revision: Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 1 of 1 Approved by: Godfrey Walala

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS **CHECK LIST**

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician

Date or Duration valid

Site Name

Manual Ma				
CAMERAS CHEKLIST	FREQ	√	Х	Comments
ANPR & Side View photos				
1. Check with the system administrators at the image server all cameras				
to ensure they are all ON	D	V		()
2. If all cameras are OFF check the single phase consumer unit at the				
weighing room for any tripped MCB	D	V		
				(2) 1 2 0
3. If the cameras are OFF randomly, check the yellow boxes at the		1		T XII MAPR and
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			July Mary
4. If blue ginger and/or circuit breaker are faulty after testing the input and				9 SII ANPR and SV Cameras an
output ensure they are replaced (AC circuit breaker input & output=240V		/		C C C C C C C C C C C C C C C C C C C
while Blue ginger input AC 240V & output DC 12V)	D	100		1 3. Cameras and
5. If 4 above is true test the camera functionality from the server with the		~		01.1
system admin	D			OK but
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that		/		St. L. A
its powered, ports LED blinking, cables connected securely	W	V		ret inlegalu
7. Inspect all cameras for physical damage or misalignment	D	V		nith the kenton
Inspect cameras view relative to master alignment photo.	D	V		1
If camera is misaligned after 7 above, realign the camera as required	<u> </u>			V2
and test the view from the image server again	D			
10. Wipe all camera view window with a clean damp cloth followed by a				
dry lint free cloth till the window is clean	W	N		and the state of t
11. Inspect the lanes next to the cameras for probable danger of				ANTHOMITY
knocking the poles and advise accordingly	D	/		1 Alamin
12. Check floodlights for proper functionality-ON/OFF status as required-				, ICH
(Night inspection)	W	V		Column 200
		/		SAL MEHMAYS AUTHORIUS
13. Check floodlights for proper alignment	W	V		(3) (10)
ссту				2 19 1
Check at the LED monitor for ON or OFF status for all CCTV				(A)
cameras	D	~		Z
2. If any camera is OFF check the single phase consumer unit at the				PO BOX 4971
weigh room for any tripped MCB	D	/		NO BOX
3. Check BNC connectors for proper connections at the back of the DVR				7
in case 2 above is ON and cameras are still OFF	D	0		All CCIV, are on
Check for proper focus of each CCTV camera	w	/		and Counced
5. If any camera is off focus, have a person (system admin) at the				1 10000
screen and yourself at the camera to adjust the focus knobs under the		V		,
Redi view cameras till focus is restored.	w			\
6. Check the playback of the CCTV cameras at the DVR at different				
dates and time	W	V		\
7. Inspect the CCTV cameras for physical damage and misalignment	W			\
8. If misaligned after 6 above ensure they are correctly aligned as the per				
the master alignment photo	W	V		
9. Wipe all camera view window with a clean damp cloth followed by a				

NOTES

1. Use a lint free cloth to clean Camera lenses and windows

dry lint free cloth till the window is clean

- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights



Title: Loggers Checklist

Doc Number:

GMJV-KeNHA-BRW-WOM039FM005

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date : January 2023 Number Pages: Page 1 of 1

Approved by:

Godfrey Walala

LOGGERS CHECKLIST

Name of Technician	HLLART ONTANDO
Date or Duration valid	19.08.2022
Site Name	RONGO

		т		
LOGGER CHECK LIST	FREQ	ON/√	OFF/X	COMMENTS
Physical Checks				
1. Check AC MCB on the LHS	D	/		000
2. Battery Charger Status	D		X	7 Saltery and Charget fault
3. Battery charging	D		7	
4. Loops CPU LED	D	\checkmark		<u>)</u>
5. Loops LEDs	D	1		9.
6. CPU LEDs	D a	/		
7. Classification LEDs	D	1		J
8. Check cables-loops and other communication cables	D	V		9
9. Functionality checks	2*D	/		5 ting chand
Functional Checks				
Connect to Hyperterminal on Laptop	2*D		X	\cap
Press I to check for setup information (date, time, site name)	2*D		X	
3. Press Q to check loop frequencies	2*D		~	Mt connected the
4. Press lane numbers (1,2,3) and check lane vehicle information	2*D		γ	hypoteony for!".
check the logical reaction of the logger on each lane	2*D		×	THE CAN'T
6. Log off by pressing O	2*D		X	A MISO MISO

- 1. While doing the functional test, have a laptop with hyperterminal software installed and a USB to serial converter.
- 2. Ensure the outdoor housing is free of dust before locking
- 3. Ensure housing is properly locked after the procedure

Prepared	By:	(Technician)	U	100

Checked By: (Asst Weighbridge Manager)