

Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date : January 2022 Review Date : January 2023

Number Pages: Page 1 of 3

Approved by : Godfrey Walala

		10.12.	Δ	.0112.0.5.25				
Site Name			BULLA NEPAHBLIDAE					
Dates/Duration			15/08/2022					
Technician Name	YOU	N2 5	BAONN CE					
		L,	System Check					
Systems			X V	Comments/issues/observations				
	VOLTAGE							
Electrical Systems	LINE VOLTAGE	-						
	L1-L2	430.6	V					
	L1-L3	427-8	V					
	L2-L3	428.6	V					
	PHASE VOLTAGE	' -		Thothas olay.				
	L1-N	246.3	V					
	L2-N	238-7		All untern tinge				
	L3-N	245.1	V					
	PHASE & EARTH							
	L1-E	243.1	V					
	L2-E	246.3	V					
	L3-E	293.7	~					
	OTHER APPLIANCES							
	Isolators							
	130/4/013			Al and we also				
5	MCCBs		V	(Ad appliances okay.				
	Contactors							
	2		1					
	MCBs							
			/					
	Photocells		1	الم				
Scales systems								
Check the following:-	Scale Accuracy		V	Alevale				
-								
	Indicator Functionality		V	Okay				
	System Grounding							
			V	Otal				
	Remote Display Unit		X					
				Party.				



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WO M039FM008

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 3

Approved by : Godfrey Walala

1	1	
Traffic control system		Olay function = 10 day.
Check the following:-	Booms functionality	Arms not connected!
	T-65 11-1-1	
	Traffic lights	V O lay.
	Clean cameras	Volcey.
	Network equipment	NA
Generator	- retwern equipment	
Check the following:-		13.7
	Battery Voltage	V
ſ	Test run genset	Votal.
	Test fair genset	
5	Fuel level	V Ru-tank
	Voltages on test run(vac)	1-L-436.1V. L-N-248.V
e e		Okay
	Run hours to service	V 5. Shrk. Service needed.
И	Emergency button	1 O Key
Buildings & General Maintenance	Emergency button	
Check the following:-		
J	Power to Buildings	V /
	Power to Switches	V All Electral Power
		applies olay
	Power to socket outlets	
(A)	Power to Bulbs	
	. Site to Baile	
	Power to Floodlights	V J
	Air Conditioners	1 COD AZ FAULTY.
	Leaking Roof	X None
	Drainage	Volax.



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 3 of 3

Approved by : Godfrey Walala

			,	
			1	
				None
Others				
Health, Safety & Environment				
Check the following:	Adherence to safety procedures by staff		V	7
3	Adheres to min PPE		V	I All ashered to.
	Potential hazards	X		Alone

Prepared By: (Technician)	YOUNG	SAMNER	Sign _	fem -	
Checked By: (Duty Manager) _	DUNCAN	ODHIAMBO	Sign		



Title: HSWIM Check List

Doc Number: GMJV-KeNHA-BRW-WOM039FM004

Revision:

Doc Type:

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 1

Approved by :

Godfrey Walala

0.000	0.00	
Name	of Technician	

Date or Duration valid

Site Name

	T			
PHYSICAL & SYSTEM CHECKS	FREQ	V	Х	COMMENTS
Check on the functionality of Weighing Sensors	D	V		
Check on the functionality of Loops	D	/		CAR Purchaselings
Check on the functionality of MSI Position Sensors	D	V	,	67 the Panon
4. Check on the functionality of ANPR cameras	D	/		Component ofar.
5. Check on the functionality of Overview Cameras	D	V		John Waller
6. Check on the alignment of ANPR and Overview Cameras	D	1		O Kay.
7. Check on the functionality of gantry floodlights	D	1		Okan
Check whether HSWIM parameters are transmitted and viewed at the Directing Office.	D	/		7 animitted
9. Check on the state of Grounding and Lightening Arrestors	D			Greative lovar.
10. Check on the Physical State of HSWIM Equipment	D		/	Otev
i) Check cables are intact and well terminated and not exposed	D	V		No exposme
ii) Check on the grouting status of the sensors	M			Graving Okas.
iii) Check on the physical state of the gantry (ensure it is not knocked/damaged)	D	/		No Tanaces.
v) Check on the state of gantry protection (bollards)	D	1/		061.
v) Check cable routing (pipes, sleeves and ducts) are secure and not flooded with water	D	1/		Okay.
vi) Check whether silt/soil has accumulated at the sensor area	D	V		Nosilt
vii) Check drainage around the sensor area to ensure it is not flooded.	D	V		No Fronds
11. Check on the white box components	D			THO DUTY
 Check on the functionality and physical state of Breakers, Connectors, PLCs, Network Switches, Power Supply and cable termination. 	D	~		30 Kay. HIGHWAYS AMBON
Gantry Cameras to be cleaned and aligned monthly	M	/		Town and

Prepared	By:	(Technician)	6

Checked By: (Duty Manager)



CHECK LIST

JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number:

GMJV-KeNHA-BRW-WO M039FM007

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 1

Approved by :

Godfrey Walala

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician	7	OUN	4	SHOWNER	
Date or Duration valid	1	5/0	8	SAMWEL 2022	7
		200	A	WEPGHBRIDGE	
Site Name		2001	7)	NEGHBEITAL	
CAMERAS CHEKLIST	FREQ	V	х	Comments	
ANPR & Side View photos					
1. Check with the system administrators at the image server all cameras to ensure they are all ON	D	V			3.14
If all cameras are OFF check the single phase consumer unit at the weighing room for any tripped MCB	D	V			1
If the cameras are OFF randomly, check the yellow boxes at the camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D	/			- p
4. If blue ginger and/or circuit breaker are faulty after testing the input and output ensure they are replaced (AC circuit breaker input & output=240V while Blue ginger input AC 240V & output DC 12V)		/			
5. If 4 above is true test the camera functionality from the server with the system admin	D	/		All functions and	7-2
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that its powered, ports LED blinking, cables connected securely	w	1		Atl functions and various components Okay.	
7. Inspect all cameras for physical damage or misalignment	D	/		> Okay.	
Inspect cameras view relative to master alignment photo. If camera is misaligned after 7 above, realign the camera as required.	D	V		,	
and test the view from the image server again	D	V			. 47
10. Wipe all camera view window with a clean damp cloth followed by a dry lint free cloth till the window is clean	w	1			
Inspect the lanes next to the cameras for probable danger of knocking the poles and advise accordingly	D	/			*
12. Check floodlights for proper functionality-ON/OFF status as required- (Night inspection)	w	V			
13. Check floodlights for proper alignment	w	V		1	
ссти					1 10 16
Check at the LED monitor for ON or OFF status for all CCTV cameras	D	V			
If any camera is OFF check the single phase consumer unit at the weigh room for any tripped MCB	D	V			
3. Check BNC connectors for proper connections at the back of the DVR in case 2 above is ON and cameras are still OFF	D	/		All Brictions and	is the l
4. Check for proper focus of each CCTV camera	w	V		Varnous components of	- Kar
If any camera is off focus, have a person (system admin) at the screen and yourself at the camera to adjust the focus knobs under the Redi view cameras till focus is restored.	w	/		the CCTV Camera, ok	ay.
Check the playback of the CCTV cameras at the DVR at different dates and time	w	V			AKYS AV
7. Inspect the CCTV cameras for physical damage and misalignment	w	V		I HIGH	
If misaligned after 6 above ensure they are correctly aligned as the per the master alignment photo	w	V			6
Wipe all camera view window with a clean damp cloth followed by a dry lint free cloth till the window is clean	w	V			400

NOTES

NOTES

1. Use a lint free cloth to clean Camera lenses and windows
2. Use a properly functioning multimeter to measure voltage
3. Ensure you have all minimum personal protective safety gear while working at heights Surcan Opthombo



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba

Effective Date: January 2022

Review Date:

January 2023

Number Pages: Page 1 of 2

Approved by:

Godfrey Walala

Name of Technician	YOUNG SAMWER	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Date or Duration valid	15/08/2022	∰1
Site Name	BUSIA WHIGHBRIDGE	

	$\sqrt{}$	Х	COMMENTS	15. x
I. Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.			7	
2. Press the STOP soft key for 2 seconds to clear any old emergency status				
B. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.			ATI Van	ors functions
I. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 again			Otay.	sus functions
i. Whenever the generator does not start automatically and its on AUTO standby, press the DFF soft key button then press either AUTO or MANUAL soft key button				
b. When generators comes ON afrer procedure 5. above press the AUTO soft key button				
To stop the generator whenever the automatic hange over does not switch it OFF use the STOP oft key not the EMERGENCY button				
Always ensure before locking the generator helter that you inspect it for leakages. Follow teps 1 and finally inspect the cables	V			



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

. January 2022

Review Date: January 202 Number Pages: Page 2 of 2

Approved by:

Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.		# 1 2 1
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service request	V	All vanors
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	/	Compunerts Okers
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.		
5. Press the AUTO button soft key button.	/	