

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision: Doc Type:

Form

Author/Owner: Wellingtone Odlali Reviewed by:

Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 1 of 3 Approved by: Godfrey Walala

Title:	Daily	Maintenance	Report
--------	-------	-------------	--------

			,	1 5				
Site Name		Alllumana Kongo werghbrige-						
Dates/Duration			03/08/2022					
Technician Name	1	of ch	end	lkisma				
			Sys	tem eck				
Systems			X	eck √	Comments/issues/observations			
Systems	VOLTAGE		^	V	Comments/issues/observations			
Electrical Systems	LINE VOLTAGE							
	L1-L2	4017		V	7			
	L1-L3	49		V				
	L2-L3	418		~				
	<u>PHASE</u>							
	<u>VOLTAGE</u>				4 Vollages Old.			
	L1-N	220		V				
	L2-N	241		V				
	L3-N	24.1		V				
	PHASE & EARTH							
	L1-E	241		V				
	L2-E	242		V				
	L3-E	241		/				
	OTHER APPLIANCES							
	Isolators			V	101 × 101			
	MCCD	x						
	MCCBs				010			
	Contactors							
	Contactors				016			
	MCBs			2	(
	WODS				OIC			
	Photocells			V	OLL			
Scales systems					V (
Check the following:-	Scale Accuracy			V	016			
J								
	Indicator Functionality			1/	OK			
	System Grounding							
	- ,			V	016			
	External Display							
			X		Not notable.			



Title: Daily Maintenance Report

Doc Number:

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type: Form
Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 2 of 3

Approved by : Godfrey Walala

Traffic control system				
Check the following:-	Booms functionality	K		Faulty
	Traffic lights	×		M/4
			~	
	Clean cameras			010
	Network equipment		V	OK
Generator Check the following:-				
	Battery Voltage		V	13.4v
	Test run genset		U	014
	Fuel level		V	Fill fark.
	Voltages on test run(vac)		V	O (X
	Run hours to service		V	
	Emergency button		V	014
Buildings & General Maintenance	zmorgency sauch			
Check the following:-				
-	Power to Buildings		-	014
	Power to Switches	8		ULA
	Power to socket outlets			V(C
	Power to Bulbs			v1c
	Power to Floodlights		<u> </u>	014
	Air Conditioners		V	OK
	Leaking Roof		V	flome
	Drainage			016



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type:

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date:

January 2023

Number Pages: Page 3 of 3

Approved by: Godfrey Walala

Others					
Health, Safety & Environment					
Check the following:	Adherence to safety procedures by staff		V	Z safety & pp E	
	Adheres to min PPE		V	well adhund to	
	Potential hazards		/	016	
epared By: (Technician)	Archand Krsir	-a		Sign	
necked By: (Duty Manager) Valené Mchore Sign Akhou					





CHECK LIST

JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number :

GMJV-KeNHA-BRW-WOM039FM007

Revision: Doc Type:

Form

Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba

Effective Date: January 2022

Review Date:

January 2023 Number Pages: Page 1 of 1

Approved by:

Godfrey Walala

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Mamo	of	TA	ch	nici	an

Date or Duration valid

Site Name	/	xour	10	Worghbridge.
CAMERAS CHEKLIST	FREQ	√	х	Comments
STATE OF STREET	TITLE	<u> </u>		Comments
ANPR & Side View photos				
1. Check with the system administrators at the image server all cameras				
to ensure they are all ON	D	/		() d
2. If all cameras are OFF check the single phase consumer unit at the				21.
weighing room for any tripped MCB	D	V		Ole
3. If the cameras are OFF randomly, check the yellow boxes at the				1011
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			D(K
4. If blue ginger and/or circuit breaker are faulty after testing the input and				
output ensure they are replaced (AC circuit breaker input & output=240V				
while Blue ginger input AC 240V & output DC 12V)	D			Old le Couveras not interrated
5. If 4 above is true test the camera functionality from the server with the				1 1
system admin	D	V		Old Cameras not integrated Old Mb How system.
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that				03/000
its powered, ports LED blinking, cables connected securely	W			OK
7. Inspect all cameras for physical damage or misalignment	D	/		1015
		,		
8. Inspect cameras view relative to master alignment photo.	D			OK
9. If camera is misaligned after 7 above, realign the camera as required				
and test the view from the image server again	D			0 14
10. Wipe all camera view window with a clean damp cloth followed by a				
dry lint free cloth till the window is clean	W	V		014
11. Inspect the lanes next to the cameras for probable danger of				
knocking the poles and advise accordingly	D	V		(0)14
12. Check floodlights for proper functionality-ON/OFF status as required-				
(Night inspection)	W			614
13. Check floodlights for proper alignment	W			
CCTV				
1. Check at the LED monitor for ON or OFF status for all CCTV				
cameras	D	V		014
2. If any camera is OFF check the single phase consumer unit at the				
weigh room for any tripped MCB	D	1		04
3. Check BNC connectors for proper connections at the back of the DVR				
in case 2 above is ON and cameras are still OFF	D			OLC
		,		
Check for proper focus of each CCTV camera	W			016
5. If any camera is off focus, have a person (system admin) at the				
screen and yourself at the camera to adjust the focus knobs under the				2016
Redi view cameras till focus is restored.	W	~		0(2
6. Check the playback of the CCTV cameras at the DVR at different				
dates and time	W	~		DIC
¥				SYNWHO S LIMON
7. Inspect the CCTV cameras for physical damage and misalignment	W			OLC WATIONER SHWAYS AUTHOR
8. If misaligned after 6 above ensure they are correctly aligned as the per				
the master alignment photo	W	~		016
9. Wipe all camera view window with a clean damp cloth followed by a				0 3 AUG 2022
dry lint free cloth till the window is clean	W	0		D1411 * 0, 100 2,22
				Co. Co.

NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights



Title: Loggers Checklist

Doc Number:

GMJV-KeNHA-BRW-WOM039FM005

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 1

Approved by:

Godfrey Walala

LOGGERS CHECKLIST

Name of Technician		Kil	hon	2 1Kisra
Date or Duration valid		0	2 0 0c	5/2022
Site Name		R	pwj	o Worghbridge.
LOGGER CHECK LIST	FREQ	ON/√	OFF/X	COMMENTS
Physical Checks				
1. Check AC MCB on the LHS	D	~		OIC
2. Battery Charger Status	D	4	X	7 Charger Law (4)
3. Battery charging	D		X	
4. Loops CPU LED	D	V		OK
5. Loops LEDs	D	~		OK
6. CPU LEDs	D	~		OK
7. Classification LEDs	D	V		DK
8. Check cables-loops and other communication cables	D	V		6 C
9. Functionality checks	2*D		X	
Functional Checks				
Connect to Hyperterminal on Laptop	2*D		V	l e e e e e e e e e e e e e e e e e e e
Press I to check for setup information (date, time, site name)	2*D		X	
3. Press Q to check loop frequencies	2*D		X	West Counceled to Hyperterminal
4. Press lane numbers (1,2,3) and check lane vehicle information	2*D		X	
check the logical reaction of the logger on each lane	2*D		X	
6. Log off by pressing O	2*D		X	The same of the sa
NOTES	W. 1			ETHEN MATHEMAN ANTHONYS AUTHORIS

- 1. While doing the functional test, have a laptop with hyperterminal software installed and a USB to serial converter.
- 2. Ensure the outdoor housing is free of dust before locking
- 3. Ensure housing is properly locked after the procedure

Sign

Checked By: (Asst Weighbridge Manager) Valence

Prepared By: (Technician)

Sign



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01

Doc Type:

Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba

Effective Date: January 2022

January 2023

Review Date :

Number Pages : Page 1 of 2

Approved by:

: Godfrey Walala

Name of Technician	Richard Kizira	
Date or Duration valid	03/08/2022	
Site Name	Rouge Wighbirge.	

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR						
	√	Х	COMMENTS			
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	~		04			
Press the STOP soft key for 2 seconds to clear any old emergency status			DIC			
3. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.			0(_			
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3	V		DIC			
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO	V		0[4			
6. When generators comes ON afrer procedure 5. above press the AUTO soft key	\checkmark		014			
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY	V		012			
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect	V		OC			



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type: Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages: Page 2 of 2

Approved by: Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.		DIC
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service		OLC
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	~	OLL
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☆ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.	V	014
5. Press the AUTO button soft key button.	V	0/4

Killend Kisira

Prepared By: (Technician)

Checked By: (Duty Manager) Valence Name Sign Wahore