

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 3

Approved by : Godfrey Walala

Title: Daily Maintenance Report

Site Name		RN	SIA	Δ	
Dates/Duration		05	510	21	2022
Technician Name		BILL			nohaka
			Syst		
Systems			X	V	Comments/issues/observations
- Cycleme	VOLTAGE				
Electrical Systems	LINE VOLTAGE	_			
	L1-L2	420		~	
	L1-L3	418			
	L2-L3	424		V	
	<u>PHASE</u>				Within range
â	<u>VOLTAGE</u>	- 1			10 1111111 (2010)
	L1-N	294		レ	
	L2-N	242		V	
	L3-N	245		レ	
	PHASE & EARTH				
	L1-E	244		V	
.f	L2-E	242		4	
	L3-E	245		V	
	OTHER APPLIANCES				
	Isolators			/	
	isolators				
	MCCBs			~	Olcay
	Contactors	AUSTIN 1997 1997 1997		レ	
	MCBs			~	
	Photocells			/	
Scales systems					
Check the following:-	Scale Accuracy			1	
	Indicator Functionality			~	40 keg
	System Grounding		,		
	Remote Display Unit		4		4 RDUS are family



Doc Number: GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date : January 2023

Number Pages: Page 2 of 3

Approved by : Godfrey Walala

Title: Daily Maintenance Report

Traffic control system		
Check the following:-	Booms functionality	
		yokay
	Traffic lights	
ē.	Clean cameras	
	Olean cameras	
	Network equipment	
Generator		
Check the following:-		V12.7
	Battery Voltage	V13.7V
	Test run genset	Vokay
		21115.11
	Fuel level	>14+41
	Voltages on test run(vac)	L-L 415V; L-N 240V
	Run hours to service	~94.3h
	Emergency button	Vokay
Buildings & General Maintenance	r.	
Check the following:-		
oncer the following.	Power to Buildings	
	Power to Switches	V 70 Kay
3		
	Power to socket outlets	
	Power to Bulbs	
.0	Power to Floodlights	V J
а	Air Conditioners	x cope AC is faulty
	Leaking Roof	x None
	Drainage	Vokau
	I Drainage	



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

Doc Type:

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date : January 2023

Number Pages: Page 3 of 3

Approved by: Godfrey Walala

	·			
0				
)thers		V		None
Health, Safety & Environment				
Check the following:	Adherence to safety			
e F	procedures by staff		V	Adhered to
	Adheres to min PPE		/	
	Potential hazards	X		None

Prepared By: (Technician) BULY MOGAKA Sign—Checked By: (Duty Manager) Sammy Chira Sign—T





CHECK LIST

### JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number :

GMJV-KeNHA-BRW-WO M039FM007

Revision:

01

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date : January 2023

Number Pages: Page 1 of 1

Approved by:

Godfrey Walala

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician

Date or Duration valid

Site Name

15	ILLY.	MOGF
09	\$ 109	2022
D	UCIA	

CAMERAS CHEKLIST	FREQ	<b>V</b>	Х	Comments
ANPR & Side View photos				
Check with the system administrators at the image server all cameras				1
to ensure they are all ON	D '			
2. If all cameras are OFF check the single phase consumer unit at the				010
weighing room for any tripped MCB	D			4 Okacy
weighing room for any impred MCB				
2. Kate a see and OFF sondomly about the valley bayes at the		1 2		
3. If the cameras are OFF randomly, check the yellow boxes at the	D			
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	<u> </u>			
4. If blue ginger and/or circuit breaker are faulty after testing the input and		. /		
output ensure they are replaced (AC circuit breaker input & output=240V				
while Blue ginger input AC 240V & output DC 12V)	D	-		
5. If 4 above is true test the camera functionality from the server with the	D			
system admin	U	-		
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that	107	V.		f
its powered, ports LED blinking, cables connected securely	W	-/-		
	D	$ V_i $		
7. Inspect all cameras for physical damage or misalignment	D	. /		
	D			
8. Inspect cameras view relative to master alignment photo.	U	-		
9. If camera is misaligned after 7 above, realign the camera as required	D			
and test the view from the image server again  10. Wipe all camera view window with a clean damp cloth followed by a	U	. ,		
	W			
dry lint free cloth till the window is clean  11. Inspect the lanes next to the cameras for probable danger of	VV	. 7		
	D			
knocking the poles and advise accordingly  12. Check floodlights for proper functionality-ON/OFF status as required-	D	. /		
	W			
(Night inspection)	VV			
13. Check floodlights for proper alignment	W	V		Additional light
13. Check hoodinghts for proper alignment	• •			Picture of the last of the las
CCTV				required for KMPIBNDA
Check at the LED monitor for ON or OFF status for all CCTV				
cameras	D		Ī	
2. If any camera is OFF check the single phase consumer unit at the				9 21 11
weigh room for any tripped MCB	D			Okery
3. Check BNC connectors for proper connections at the back of the DVR		, /		
in case 2 above is ON and cameras are still OFF	D			
		. /		
Check for proper focus of each CCTV camera	W			
5. If any camera is off focus, have a person (system admin) at the				
screen and yourself at the camera to adjust the focus knobs under the		1 1		
Redi view cameras till focus is restored.	W			
6. Check the playback of the CCTV cameras at the DVR at different				
dates and time	W			
,0 ×		1/		
7. Inspect the CCTV cameras for physical damage and misalignment	W			
8. If misaligned after 6 above ensure they are correctly aligned as the per		. /		
the master alignment photo	W	V		
9. Wipe all camera view window with a clean damp cloth followed by a		/		WILL MICHWAY
dry lint free cloth till the window is clean	W	V		THATIONAL HIGHWAYS AUTHOR
			ed	10

#### NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights

0 5 SEP 2022

BOX 49712 - 00100, WAIR



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type :

Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba

Effective Date: January 2022

Number Pages: Page 1 of 2

Review Date: January 2023

Approved by:

Godfrey Walala

Name of Technician	BILL-1 MOGAKA	_
	05/09/2022	
Site Name	RUSIA	

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR				
	<b>√</b>	Х	COMMENTS	
1. Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.			7	
2. Press the STOP soft key for 2 seconds to clear any old emergency status	~		Pone 3	25
3. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.			working	v.
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 again	V		Correctly	
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO or MANUAL soft key button	/			1
6. When generators comes ON afrer procedure 5. above press the AUTO soft key button				
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY button	V			1
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect the cables	V			
75 2				



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date : January 2023

Number Pages: Page 2 of 2

Approved by:

Godfrey W alala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	/	7	,
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service request			Done
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	V		3 Working
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.	V		Correctly
5. Press the AUTO button soft key button.	1		

Prepared By: (Technician)	RILLY	MOGAKA	Sign
, , , , , , , , , , , , , , , , , , , ,			

Checked By: (Duty Manager) Sammy Cling



Title: HSWIM Check List

Doc Number :

GMJV-KeNHA-BRW-WOM039FM004

Revision:

01

Form

Doc Type: Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 1

Approved by: Godfrey Walala

**HSWIM CHECK LIST** 

Name of Technician

**Date or Duration valid** 

Site Name

BILLY MOHAKA 05/09/2027 BUSIA

PHYSICAL & SYSTEM CHECKS	FREQ	√	x	COMMENTS
		N	-	87
Check on the functionality of Weighing Sensors	D			
Check on the functionality of Loops	D	V		Okay
Check on the functionality of MSI Position Sensors	D	1		J
4. Check on the functionality of ANPR cameras	D	V		
5. Check on the functionality of Overview Cameras	D	0		
6. Check on the alignment of ANPR and Overview Cameras	D	V		
7. Check on the functionality of gantry floodlights	D	X		Addutional lights neede
8. Check whether HSWIM parameters are transmitted and viewed at the Directing Office.	D	1		7
Check on the state of Grounding and Lightening Arrestors	D	1		4
10. Check on the Physical State of HSWIM Equipment	D	~		Okay
i) Check cables are intact and well terminated and not exposed	D	~		i i
ii) Check on the grouting status of the sensors	M	/		
iii) Check on the physical state of the gantry (ensure it is not knocked/damaged)	D	~		
iv) Check on the state of gantry protection (bollards)	D	×		3 bollards broken
v) Check cable routing (pipes, sleeves and ducts) are secure and not flooded with water	D	V		7
vi) Check whether silt/soil has accumulated at the sensor area	D	レ		Gokay
vii) Check drainage around the sensor area to ensure it is not flooded.	D	1		J
11. Check on the white box components	D	1		
<ul> <li>i) Check on the functionality and physical state of Breakers, Connectors, PLCs, Network Switches, Power Supply and cable termination.</li> </ul>	D	1		
*Gantry Cameras to be cleaned and aligned monthly	M			J

	WATOHAL HIGHWAYS AVE
Prepared By: (Technician) RULY MOGAKA	Sign Sign
Checked By: (Duty Manager) Sammy Chin	SignSEP_2022
	O 80x 80512 - 00100 NAIRON 408