

Title: Daily Maintenance Report

Doc Number: GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 3

Approved by : Godfrey Walala

BUSIA WHELHBRIDGE Site Name 15/09/2022 Dates/Duration YOUNT SAMWER **Technician Name** System Check **Systems** X Comments/issues/observations **VOLTAGE** Electrical Systems LINE VOLTAGE 41866 L1-L2 L1-L3 427.3 415.7 L2-L3 PHASE All vortages **VOLTAGE** 240.3 L1-N RIL within 291.2 L2-N 2467 L3-N PHASE & EARTH L1-E 2401 L2-E 2408 L3-E 242.6 **OTHER APPLIANCES** Isolators **MCCBs** Electroal appearer Contactors **MCBs** Photocells Scales systems Check the following:-Scale Accuracy O Kay Indicator Functionality System Grounding Remote Display Unit RDU'S BUHL



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 2 of 3

Approved by : Godfrey Walala

	1	1	1	
Traffic control system			/	7
Check the following:-	Booms functionality	-	V	
al .	Traffic lights		V	Dlay
			/	
ę	Clean cameras		-	V
,	Network equipment	X		NA
Generator Charlette following:				
Check the following:-	Battery Voltage			/3·7·V
			/	
	Test run genset		/	Olay
	Fuel level		V	3/4 611
	Voltages on test win(ves)		1	1-1-111C to 11 1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
	Voltages on test run(vac)			C C 915.00 L-N - 243V
1	Run hours to service		V	99.3608
	Emergency button		1	Orax
Buildings & General				
Maintenance Check the following:-				
onder the renewing.	Power to Buildings		1	
	Power to Switches		1/	/
A	Power to Switches			1 7 Att Gleetral lower
0	Power to socket outlets		V	
	Davier to Dulba		V	Sipplies Otax.
1	Power to Bulbs			
Ê	Power to Floodlights		V	
	Air Conditioners	X		col Ac Rinty
	Looking Doof	×		A 5 10 0
	Leaking Roof Drainage		_/	None



Title: Daily Maintenance Report

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023

Number Pages : Page 3 of 3

Approved by : Godfrey Walala

T.	T			
- f				
-A/				
(6)				None
) thers				
Health, Safety & Environment				
Check the following:	Adherence to safety procedures by staff		~	7
	Adheres to min PPE		/	1 10 hered be
	Potential hazards	X		None

Prepared By: (Technician)	YOUNG PAONWEL	Sign_
Checked By: (Duty Manager) _	Binan Odhanha	Sign

0



Checked By: (Duty Manager)

JV Management System

Title: HSWIM Check List

Doc Number: GMJV-KeNHA-BRW-WOM039FM004

Revision:

01

Doc Type :

Form

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages : Page 1 of 1

Approved by: Godfrey Walala

HSWIM CHECK LIST

Name of Technician	70 v	NG		SAMN EP
Date or Duration valid		100	P	2022
Site Name	B	USI	A	NETHBRIDGE
PHYSICAL & SYSTEM CHECKS	FREQ	√ √	х	COMMENTS
1, Check on the functionality of Weighing Sensors	D	V		
2. Check on the functionality of Loops	D	/		
Check on the functionality of MSI Position Sensors	D			Okay
4. Check on the functionality of ANPR cameras	D			/
5. Check on the functionality of Overview Cameras	D	1		
6. Check on the alignment of ANPR and Overview Cameras	D		/	Aligned
7. Check on the functionality of gantry floodlights	D		/	026
8. Check whether HSWIM parameters are transmitted and view	ved at D		/	Oka-1
the Directing Office.	D		/	Okey
9. Check on the state of Grounding and Lightening Arrestors 10. Check on the Physical State of HSWIM Equipment	D	1		1-
i) Check cables are intact and well terminated and not exposed	D	V		okay
ii) Check on the grouting status of the sensors	M	V		Olas
iii) Check on the physical state of the gantry (ensure it is not knocked/damaged)	D	V		
iv) Check on the state of gantry protection (bollards)	D		X	3 bollards down
v) Check cable routing (pipes, sleeves and ducts) are secure and no flooded with water	ot D	V		Souvred
vi) Check whether silt/soil has accumulated at the sensor area	D			NG SIH NG FLOODS HIGHWAYS AUTHORIZA
vii) Check drainage around the sensor area to ensure it is not flooded.	D	,		No Floods CHANS AUTHOR
11. Check on the white box components	D			THE STATE OF SECTION ASSESSMENT
 i) Check on the functionality and physical state of Breake Connectors, PLCs, Network Switches, Power Supply a cable termination. 	ers,	1/		7 0 Kay 13 00 35
*Gantry Cameras to be cleaned and aligned monthly	M		/	THE STATE OF THE S
N/b - Alove checkert only apple			nB	bond The P.O. BOLL
Prepared By: (Technician)	SAM	wt	t	Sign_
Checked By: (Duty Manager)	Miambo		5	Sign



CHECK LIST

JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number:

GMJV-KeNHA-BRW-WOM039FM007

Revision:

01

Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 1

Approved by : Goo

Godfrey Walala

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

Name of Technician

Date or Duration valid

Site Name

JOUNG	SAMNOT
15/09	2022
BUS IA	NHIGHBRIDAS

CAMERAS CHEKLIST	FREQ	V	х	Comments
ANPR & Side View photos				
Check with the system administrators at the image server all cameras		-		
to ensure they are all ON	D	V		
If all cameras are OFF check the single phase consumer unit at the	D	-		
weighing room for any tripped MCB	D	/		
weigning room for any impred web	<u> </u>	-		
3. If the cameras are OFF randomly, check the yellow boxes at the		/		
The state of the s	_	/		
camera pole for a tripped MCB or a faulty blue ginger PSU (check LED)	D			
4. If blue ginger and/or circuit breaker are faulty after testing the input and				
output ensure they are replaced (AC circuit breaker input & output=240V		./		Dhisha of AIRRA
while Blue ginger input AC 240V & output DC 12V)	D	V		Thickors of ANBRY
5. If 4 above is true test the camera functionality from the server with the				10-1-10-00-02
system admin	D	V		(we view come a) of
6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that				
its powered, ports LED blinking, cables connected securely	W			
		/		
Inspect all cameras for physical damage or misalignment	D	V		
		. /		
Inspect cameras view relative to master alignment photo.	D	V		
9. If camera is misaligned after 7 above, realign the camera as required		/		
and test the view from the image server again	D	V		
10. Wipe all camera view window with a clean damp cloth followed by a				
dry lint free cloth till the window is clean	W	1		
11. Inspect the lanes next to the cameras for probable danger of				
knocking the poles and advise accordingly	D	~		
12. Check floodlights for proper functionality-ON/OFF status as required-		/		A) 1-1 0 1-1 4 5 1 1 1 1
(Night inspection)	W	V	3	Mammal light regimed outside
		. /		O Ear XXX office
13. Check floodlights for proper alignment	W	V		cay gus office
CCTV			_	
Check at the LED monitor for ON or OFF status for all CCTV		_/		
cameras	D	V		
2. If any camera is OFF check the single phase consumer unit at the		1		
weigh room for any tripped MCB	D	1/		
3. Check BNC connectors for proper connections at the back of the DVR				A A
in case 2 above is ON and cameras are still OFF	D	V		tonotions of ccetu
Check for proper focus of each CCTV camera	W	V		J Cameras O Cay.
5. If any camera is off focus, have a person (system admin) at the		/		
screen and yourself at the camera to adjust the focus knobs under the		./		A LIMIT NO
Redi view cameras till focus is restored.	W	~		HIGHWAYS AUTHOR
6. Check the playback of the CCTV cameras at the DVR at different		/		MIONAL HIGHWAYS AUTHOR
dates and time	W	V		Hr
				12
7. Inspect the CCTV cameras for physical damage and misalignment	w			I WE OLD AND I
8. If misaligned after 6 above ensure they are correctly aligned as the per		7		16. 17.6 17
the master alignment photo	w	/		\\ ★
Wipe all camera view window with a clean damp cloth followed by a		1		A Cusino Clark
dry lint free cloth till the window is clean	w			EUSIA WEIGHBAIDO NAX
1				1 - 0x 49712 - 11010

NOTES

- 1. Use a lint free cloth to clean Camera lenses and windows
- 2. Use a properly functioning multimeter to measure voltage
- 3. Ensure you have all minimum personal protective safety gear while working at heights

YOUNG Buncan

Jahrams



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

01 Form

Doc Type :

Author/Owner: Wellingtone Odali

Reviewed by: Maurice Ademba

Effective Date: January 2022

Number Pages: Page 1 of 2

Review Date: January 2023

Approved by: GodfreyWalala

Name of Technician	YOUNT	SAMME	<u></u>
Date or Duration valid	15/09	2022	
Site Name	PEOUSIA	WHAHBLIDE	

GENERATOR START UP PROCEDURE-14KVA 3PHASE TEKSAN GENERATOR					
		Х	COMMENTS		
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.					
Press the STOP soft key for 2 seconds to clear any old emergency status					
3. Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.			5 Done - All		
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 again			Done Ael finctions oray.		
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO or MANUAL soft key button					
6. When generators comes ON afrer procedure 5. above press the AUTO soft key button					
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY button					
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect the cables	\checkmark				
6 ^					



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM039FM002

Revision:

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 2 of 2

Approved by: Godfrey Walala

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

1. Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	V	
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service request		Done All
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately		Protrom
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.		oray.
5. Press the AUTO button soft key button.	~	

Prepared By: (Technician) _	YOUN	to	SAMWEL	Sign
Checked By: (Duty Manager	Duncan	SI	hiambo	Sign