

**Title: Daily Maintenance Report** 

Doc Number: GMJV-KeNHA-BRW-WOM039FM008

Revision: Doc Type:

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 1 of 3

Approved by : Godfrey Walala

BWIA WHIGHBRIDGE Site Name 28/07/2022 Dates/Duration YOUNG SAMNEL **Technician Name** System Check Systems Comments/issues/observations **VOLTAGE** Electrical Systems LINE VOLTAGE 418 L1-L2 420 L1-L3 L2-L3 417 PHASE Atl voltages are oray. **VOLTAGE** 243 L1-N 240 L2-N 292 L3-N PHASE & EARTH 243 L1-E 244 L2-E 241 L3-E OTHER APPLIANCES Isolators MCCBsAll elegral affliances Contactors **MCBs** Photocells Scales systems Arwate Check the following:-Scale Accuracy Indicator Functionality System Grounding Olay Remote Display Unit Party.



Doc Number : GMJV-KeNHA-BRW-WOM039FM008

Revision: Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 2 of 3

Approved by : Godfrey Walala

**Title: Daily Maintenance Report** 

Traffic control system				Functional. Arm not
Check the following:-	Booms functionality		V	Come ded
]	Traffic lights		1	Okay
Ī	Traine lights			
*	Clean cameras		V	lamed
×	Network equipment			NR
Generator	Tretwerk equipment			
Check the following:-		İ	/	13-7V
- 4.	Battery Voltage		V	
ğ	Test run genset		V	Oray
*	J. Coloran general			
	Fuel level		V	FUII Zam K
	Voltages on test run(vac)			2-L-420 V, LN-243V
1	voltages on test ran(vae)			OKan.
	Run hours to service		V	36.5 ms.
	Emergency button		9/	Okay.
Buildings & General	Efficigency button			0 1009
Maintenance		,		
Check the following:-	Dower to Puildings		V	
	Power to Buildings		/	
8 :	Power to Switches		V	ACI DONIEN SVAALON COL
				All Power Supplies Okay.
a-	Power to socket outlets			
,	Power to Bulbs			
a. I	Tower to Buibs		/	
	Power to Floodlights		V	
a	Air Conditioners	X		reight from nood i mountenance
	All Conditioners			Weighing soom noeds mountenance
	Leaking Roof	X		None
7	Drainage			Orcay.



**Title: Daily Maintenance Report** 

Doc Number :

GMJV-KeNHA-BRW-WOM039FM008

Revision:

01

Doc Type :

YOUTHER TO BE

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date : January 2023

Number Pages : Page 3 of 3

Approved by : Godfrey Walala

I .					
Others				None	
Health, Safety & Environment					
Check the following:	Adherence to safety procedures by staff		N		
	Adheres to min PPE		/	has been to.	
	Potential hazards	X		None.	

Prepared By: (Technician) Young LAMWH Sign Sign Checked By: (Duty Manager) Manager Sign Sign Propagation Sign Propagation Sign Propagation Sign Propagation Sign Propagation Sign Sign Propagation Sign Propagatio



Doc Number: GMJV-KeNHA-BRW-WOM039FM004

Revision: Doc Type: 01

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022 Review Date: January 2023

Number Pages : Page 1 of 1 Approved by : Godfrey Walala

Title: HSWIM Check List

#### **HSWIM CHECK LIST**

Name of Technician	YOUNG SAMWEL					
Date or Duration valid		28/07/2022				
Site Name	BUSIA WEIGHBRIDGE					
PHYSICAL & SYSTEM CHECKS	FREQ	V	х	COMMENTS		
Check on the functionality of Weighing Sensors	D	1				
2. Check on the functionality of Loops	D	V				
Check on the functionality of MSI Position Sensors	D	/		G ATI Havm pretronslites		
4. Check on the functionality of ANPR cameras	D	/		016.		
5. Check on the functionality of Overview Cameras	D	V		o kay		
6. Check on the alignment of ANPR and Overview Cameras	D	1/		well-allighed		
7. Check on the functionality of gantry floodlights	D			0 Kay		
8. Check whether HSWIM parameters are transmitted and viewed at the Directing Office.	D	V		Woul-toursmitted		
9. Check on the state of Grounding and Lightening Arrestors	D	1	/	Chorroine okcar.		
10. Check on the Physical State of HSWIM Equipment	D	1/		Olcan		
i) Check cables are intact and well terminated and not exposed	D	/	13	Over		
i) Check on the grouting status of the sensors	М	/		orby		
ii) Check on the physical state of the gantry (ensure it is not knocked/damaged)	D	V		7		
v) Check on the state of gantry protection (bollards)	D	/		4 Secreted		
<ul> <li>Check cable routing (pipes, sleeves and ducts) are secure and not looded with water</li> </ul>	D	V		4		
i) Check whether silt/soil has accumulated at the sensor area	D		/	No SiH		
/ii) Check drainage around the sensor area to ensure it is not flooded.	D	V		No flood ( JOHAN)		
11. Check on the white box components	D		,	10 mil		
<ul> <li>i) Check on the functionality and physical state of Breakers, Connectors, PLCs, Network Switches, Power Supply and cable termination.</li> </ul>		$\checkmark$		Jokan & Silv		
*Gantry Cameras to be cleaned and aligned monthly		/		THE PROPERTY OF THE PROPERTY O		
B-Above cheethst only applies to	s Br	)1)a	E	and they F.O. BOLL		
pared By: (Technician)	Wt			Sign		
ecked By: (Duty Manager) \mathcal{Manu}	(les			Sign		

Sign



CHECK LIST

### JV Management System

Title: SCALE ANPR, SCALE SIDE VIEW & CCTV CAMERAS

Doc Number:

GMJV-KeNHA-BRW-WOM039FM007

Revision:

Doc Type:

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023

Number Pages: Page 1 of 1

Approved by :

Godfrey Walala

Name of Technician

Date or Duration valid

Site Name

YOU	UG	CAOM	WEL
281	071	2022	

BUSIA WETGHBRIDGE

SCALE ANPR. SCALE SIDE VIEW & CCTV CAMERAS CHECKLIST

CAMERAS CHEKLIST FREQ Comments ANPR & Side View photos 1. Check with the system administrators at the image server all cameras to ensure they are all ON 2. If all cameras are OFF check the single phase consumer unit at the weighing room for any tripped MCB 3. If the cameras are OFF randomly, check the yellow boxes at the ANPL & Sideview camera pole for a tripped MCB or a faulty blue ginger PSU (check LED) 4. If blue ginger and/or circuit breaker are faulty after testing the input and output ensure they are replaced (AC circuit breaker input & output=240V while Blue ginger input AC 240V & output DC 12V) 5. If 4 above is true test the camera functionality from the server with the system admin 6. Inspect cameras' 4 port IP switches in the outdoor housing-Check that its powered, ports LED blinking, cables connected securely 7. Inspect all cameras for physical damage or misalignment 8. Inspect cameras view relative to master alignment photo. 9. If camera is misaligned after 7 above, realign the camera as required and test the view from the image server again 10. Wipe all camera view window with a clean damp cloth followed by a dry lint free cloth till the window is clean 11. Inspect the lanes next to the cameras for probable danger of knocking the poles and advise accordingly 12. Check floodlights for proper functionality-ON/OFF status as required-(Night inspection) 13. Check floodlights for proper alignment W 1. Check at the LED monitor for ON or OFF status for all CCTV cameras 2. If any camera is OFF check the single phase consumer unit at the weigh room for any tripped MCB 3. Check BNC connectors for proper connections at the back of the DVR Cameras in case 2 above is ON and cameras are still OFF Check for proper focus of each CCTV camera
 fany camera is off focus, have a person (system admin) at the screen and yourself at the camera to adjust the focus knobs under the Redi view cameras till focus is restored. 6. Check the playback of the CCTV cameras at the DVR at different dates and time 7. Inspect the CCTV cameras for physical damage and misalignment W 8. If misaligned after 6 above ensure they are correctly aligned as the per the master alignment photo 9. Wipe all camera view window with a clean damp cloth followed by a dry lint free cloth till the window is clean

1. Use a lint free cloth to clean Camera lenses and windows
2. Use a properly functioning multimeter to measure voltage
3. Ensure you have all minimum personal protective safety gear while working at heights when the same of the control of the co



Title: Generator Start-Up Form

Doc Number: GMJV-KeNHA-BRW-WOM 39FM002

Revision:

Doc Type : Form

Author/Owner: Wellingtone Odali

Reviewed by:

Maurice Ademba

Effective Date: January 2022

Number Pages: Page 1 of 2

Review Date: January 2023

Approved by: GodfreyWalala

Name of Technician	YOUNG SAMWEL	
Date or Duration valid	28/07/2022	
Site Name	BUSIA WHIGHBRIDGE	

GENERATOR START UP PROCEDURE-14KV	1 .		
	V	Х	COMMENTS
Ensure the emergency (RED) buttons are NOT pressed in. If pressed-in twist clockwise and the button will pop out.	V		
2. Press the STOP soft key for 2 seconds to clear any old emergency status			for All C
<ol><li>Press the AUTO soft key till the GREEN LED appears to show the generator is on automatic standby.</li></ol>			Ocay.
4. Incase the generator is switched off using the emergency button, follow the steps 1 to 3 again			>
5. Whenever the generator does not start automatically and its on AUTO standby, press the OFF soft key button then press either AUTO or MANUAL soft key button			
6. When generators comes ON afrer procedure 5. above press the AUTO soft key button			
7. To stop the generator whenever the automatic change over does not switch it OFF use the STOP soft key not the EMERGENCY button			
8. Always ensure before locking the generator shelter that you inspect it for leakages. Follow steps 1 and finally inspect the cables		,	



Doc Number: GMJV-KeNHA-BRW-WOM 039FM002

Doc Type :

Form

Author/Owner: Wellingtone Odali Reviewed by: Maurice Ademba

Effective Date: January 2022

Review Date: January 2023 Number Pages: Page 2 of 2

Approved by: Godfrey Walala

Title: Generator Start-Up Form

RESETTING THE GENERATOR AFTER SERVICE ALARMS COME ON

Use the programme (PGM) arrow < > soft keys to select the function on the controller screen.	~	
2. Select COUNTERS screen, the first screen will show engine total hours of running, after pressing the arrow key again, the second COUNTERS screen will show Engine hours to service request		( Done At )
3. If the hours (100hrs) to service request have already been achieved and the alarm lamp for service request and the hazard lamp are ON, call the service provider immediately	<b>/</b>	functions Okay,
4. To enable the generator to run before the service provider is on site, clear the alarms by pressing the test lamp ☼ and the alarm ∃ ◀ soft key buttons together for 2secs till alarm! Clears then press the STOP soft key button to clear the alarm for service request.	/	
5. Press the AUTO button soft key button.	/	

	LYS AUTHORITE
	W HIGHWAY
	The state of the s
	Ja J
Prepared By: (Technician) YOUNG SAMWEL Sign	P.O. BOX 49712.00
Checked By: (Duty Manager) Manules Sign_	Web .